



NVTA Funding Program Project Status

Upcoming Celebrations and Public Information Meetings:

- Route 28 Corridor Roadway Improvements – East of 234 (Manassas Bypass): Meeting planned for September with elected officials and staff of Fairfax County to discuss support for project.
- Construct Interchange at Prince William Parkway and University Blvd: Ribbon cutting scheduled for September 9, 2024.

Color Key:

Grey-Filled Cell	Standard Project Agreement (SPA) is completed. Project may be ongoing or completed.
Yellow Highlight over Project Title	There is a new status update affiliated with this project.
Blue Text	The new status, as well as any new information concerning the project and/or SPA.

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Arlington County	Blue Silver Line Mitigation - Purchase of four new transit buses to introduce Silver Line connecting service. Arlington Transit is using the four 19 passenger buses to enable additional capacity on the ART 43 Route between Crystal City, Rosslyn and Court House. Final Payment 4/1/2015	\$1,000,000 (FY2014)	Acquisition	Completed.	12/31/2014	12/31/2014	79.8%
Arlington County	Rosslyn Multimodal Network Improvements - Design and construct a suite of complementary bicycle and pedestrian improvements largely taken from the recommended implementation projects in the draft Core of Rosslyn study. Collectively as a package, the projects significantly improve access to employment, housing, and transit within the Rosslyn regional activity center, and improve regional connections between Rosslyn and Georgetown, DC.	\$11,874,000 (FY2020)	PE, Row and Utilities, Construction	<u>October 2023</u> - NVTA SPA was approved by Authority in its Oct 12 meeting.	6/30/2026	6/30/2026	0.0%
Arlington County	Boundary Channel Drive Interchange – Constructs two roundabouts at the terminus of the ramps from I-395 to Boundary Channel Drive, which eliminate redundant traffic ramps to/from I-395. In addition, the project will create multi-modal connections (new trail connection to the Mt. Vernon trail) to/from the	\$4,335,000 (FY2014)	Construction	All NVTA funds for this project have been reimbursed, and NVTA SPA was closed out on February 27, 2023. Project Complete. <u>May 2024</u> - Construction has been completed. Ribbon cutting planned for 5/30.	Long Bridge Drive was completed in June 2018 and interchange is expected to be completed by December 2023.	Completed. Ribbon cutting May 30 th , 2024	100.0 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
	District of Columbia that will promote alternate modes of commuting into and out of the District.			<u>December 2023</u> - Final completion for Boundary Channel is anticipated late May. Arlington should hit substantial completion in March/April timeframe. <u>October 2023</u> - Construction is continuing, with the next few weeks featuring work on the western roundabout and the eastern portion of the shared use path. <u>July 2023</u> - Construction is continuing, with the next few weeks featuring work on the western roundabout and the eastern portion of the shared use path. Project completion estimated in early 2024. <u>June 2023</u>: Construction is continuing and a new landscaping supplemental proposal was just sent over to Arlington and is in the process of being reviewed. <u>April 2023</u>: Construction continues on Boundary Channel Dr Interchange Improvement, including beginning work on the western roundabout. <u>March 2023</u>: Construction continues. One ramp off the highway has been closed so that the western roundabout can be constructed. <u>September 2022</u>: Groundbreaking for this project occurred 9/28/22. Construction			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				activities are underway, with finish anticipated end of next year. <u>June 2022:</u> 100% plans submitted to Arlington mid-June for comments. CN anticipated to begin end of July (date subject to change). <u>April 2022:</u> 90% plans were submitted to VDOT. Comments have been submitted to Design-Build consultant from Arlington County. Schedule is on track for beginning Construction in Summer 2022. <u>March 2021:</u> The Design-Build RFP was released on March 2021; bids were received from 3 short-listed firms in May, VDOT was reviewing bids. <u>November/December 2020:</u> A virtual Public Hearing was held on November 5, 2020. The Design-Build RFQ was advertised on 10/21/2020. <u>January 2020:</u> Agreement to transfer PE/ROW/CN phases from County to VDOT was executed on January 14, 2020.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--------------------------

--	--	--	--	--	--	--	--

Arlington County	Columbia Pike Multimodal Improvements – Includes a modified street cross-section with reconfigured travel and transit lanes, medians and left-turn lanes, utility undergrounding and other upgrades along Arlington’s 3.5-mile Columbia Pike corridor from the Fairfax County line on the west end to Four Mile Run.	\$12,000,000 (FY2014)	Construction	Completed. NVTA-funded construction tasks are completed, and NVTA SPA is closed-out. Project completed; a ribbon-cutting ceremony was held on November 14. Sanitary sewer and storm sewer anticipated for completion by later 2020. Utility work is ongoing on the west segment. Dominion Energy is completing west end undergrounding and will start removing overhead lines. Verizon/Comcast to follow. Fort Myers completed sidewalk, curb, gutter, installation of street lights, and roadway reconstruction, between South Dinwiddie and South Greenbrier Streets. Roadway work started on the south side/median between South Greenbrier and South Jefferson Streets. Intersection work at Columbia Pike and South Dinwiddie anticipated for week of Aug. 3.	Spring 2021	Completed in July, 2020.	100 %
---------------------	---	--------------------------	--------------	---	-------------	--------------------------	----------

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				All remaining work is anticipated to complete by fall 2021.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Arlington County	Columbia Pike Multimodal Street Improvements (East End) – Includes a modified street cross- section along the eastern portion of Arlington’s 3.5-mile Columbia Pike corridor. Specific works includes realignment of road including shifting the roadway south of its existing location, eliminating the s-curves, utility undergrounding and enhancing pedestrian facilities.	\$10,000,000 (FY2015-16)	Preliminary Engineering, Construction	<u>August 2024:</u> Contractors currently in demo and excavation phase of westbound lanes from S Nash St to S Orme S. Eastbound lanes are open to traffic with minor utility work to be completed on eastbound sidewalk <u>July 2024:</u> Contractor wrapping up pavement work on westbound lanes. Ongoing grading and placement of new sidewalk on east bound limit of project. Electrical streetlight placement in sidewalks. <u>June 2024 -</u> Contractor completed utility installation within ANC limits. Continual installing utilities in remaining project limits, front of treatment center and Sheraton parking area, along with road reconstruction <u>May 2024 -</u> Contractor completed utility installation within ANC limits. Work continues installing utilities in remaining project limits, as well as in front of treatment center and Sheraton bus parking area. <u>April 2024 -</u> Contractor continues installation of utilities east of S. Oak Street within ANC project limits, until May 1,	Western Half – Fall 2024; Eastern Half – projected Spring 2024 (depending on negotiations)	Western Half – Fall 2024; Eastern Half – projected Fall 2024 (depending on negotiations)	43%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				per EFL agreement. Work also continues fronting treatment Center and Sheraton Bus Parking. <u>February 2024</u> - Sanitary sewer main installation to start upon completion of waterline tie-ins. Remaining work for Verizon/Comcast duct system taking place. Storm drain and retaining wall installation continues. <u>December 2023</u> - Dry utility work to install conduits continues. Waterline leak being investigated. Once the test passes, the contractor will start on sanitary sewer work. Retaining wall installation ongoing. <u>November 2023</u> - Dry utility work under construction. Waterline testing is being performed. Once the test passes, the contractor will start on sanitary sewer work. Retaining wall installation ongoing. <u>October 2023</u> - Installation is ongoing for the dry utility duct system and retaining walls. <u>September 2023</u> - Installation is ongoing for the dry utility duct system and retaining walls. <u>August 2023</u> - Milani Const.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				moves to Phase 2 on or around July 20, to begin sewer installation. Phase 2 closes the eastbound lanes, between S. Orne and S. Oak, shifting traffic to the westbound lanes, with one lane in each direction. <u>July 2023</u> - Milani Const. will move to Phase 2 on or around July 20, to begin sewer installation. Phase 2 closes the eastbound lanes shifting traffic to the westbound lanes, with one lane in each direction. <u>June 2023</u> - Construction continues to install watermain between S. Orne Street and S. Oak Street. The two center lanes remain closed for this work. <u>May 2023</u> - Notice to Proceed was May 1, 2023. Milani Construction is the contractor for this project. Phase 1 has been implemented. Centerline lanes are closed, and waterline construction has begun. <u>April 2023</u> - Milani Construction has been sent a letter with the Notice to Proceed date for May 1, 2023. Arlington and FHWA staff are discussing the overlap of work and how to proceed. <u>March 2023</u>- Virtual pre-construction meeting was held on February 24, 2023. An on-			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				site pre-construction meeting was held on March 2, 2023. Notice to Proceed is tentatively March 20, 2023. <u>February 2023</u> - Still on schedule for Pre-Construction meeting on February 24, 2023, and Notice to Proceed on March 20, 2023. <u>January 2023</u> - Notice to Proceed for this project is currently March 20, 2023. The preconstruction meeting is planned for February 24, 2023. <u>December 2022</u> - All easement agreements and the VDOT license agreement are secured for Segment A West (S. Orme to S. Nash). Anticipate Notice to Proceed, spring 2023. <u>November 2022</u> - Anticipate Notice to Proceed Spring 2023. <u>October 2022</u> - Arlington County Board approved the VDOT license agreement and Sheraton easement acquisitions at the September Board meeting. Notice to proceed will follow once paperwork is complete. <u>June 2022</u> - Milani Construction was awarded the contract for this segment. Prior to issuing a Notice to Proceed, County staff are			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				waiting on one easement agreement and one license agreement. <u>May 2022</u> - County Board awarded the contract in May, 2022. <u>April 2022</u> - Three bids were received on March 11, 2022. County Board expected to approve award of contract to lowest responsible bidder on April 23, 2022. Still awaiting easement for two properties. <u>March 2022</u> - Final design is approved. ITB was advertised on February 10, 2022, with bid openings March 11, 2022. County staff continues to work on securing easements for two parcels. <u>July/August 2021 Update:</u> Segment A (East End) was split into two sections. First section is Orme to Oak (West) and the second is Oak to Joyce Street (East). <u>Segment A West:</u> May 2021 - Design 100% complete. Final plans submitted to the County for review. Easements documents prepared for property owners' signatures. County staff was working with VDOT/EFL to finalize plats and obtain easements.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>Segment A East</u>: is subject to negotiations with Arlington National Cemetery (ANC). ANCSE-DAR MOA signed by all parties. <u>May 2021</u> - DAR 100% final signed plans were sent to the County. County staff to confirm all comments have been addressed. Bid proposals were due back to Eastern Federal Lands in mid-July with award ~mid-August 2021. ANC 100% plan have been submitted to the County. Comment resolution meeting to occur in mid-July 2021.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Arlington County	Crystal City Multimodal Center – Provides four additional saw-tooth bus bays for commuter and local bus services, seating, dynamic information signage, lighting, additional bicycle parking, curbside management plan for parking, kiss and ride, and shuttles, and pedestrian safety improvements along 18th Street South between South Bell Street and South Eads Streets.	\$1,500,000 (FY2014)	Construction	Completed. NVTA SPA closed in September 2019. Arlington completed the majority of the project (the additions of saw-tooth bus bays, seating, lighting, additional bicycle parking, pedestrian safety improvements, and the curbside management plan) in May 2017 Ribbon cutting occurred on May 18, 2017. NVTA project is closed out. Project is completed and open.	Completed.	April 2018.	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Arlington County	Ballston-MU Metrorail Station West Entrance – Constructs a second entrance to the Ballston- MU Metrorail Station, at North Fairfax Drive and North Vermont Street. Includes two street-level elevators & escalators, connecting to an underground passageway & new mezzanine. It will have fare gates, fare vending machines and an attended kiosk. Provides direct access, relieves congestion at the current entrance and provides for more even distribution along the platform.	\$12,000,000 (FY2015-16)	Preliminary Engineering	<u>August 2024:</u> Work advancing on Bridging Documents to support RFQ/RFP procurement, Enviro. Eval. & public engagement to support Metro's compact hearing process. RFQ to short list DB firms to be issued fall 2024. <u>July 2024:</u> County issued NTP to STV's to develop 1) Bridging Documents to support RFQ/RFP procurement process, & 2) Environmental Evaluation & public engagement plan to support Metro's compact hearing process. <u>June 2024 -</u> STV still working on completing 35% design package. County finalizing amendment to STV for Bridging Documents to support RFQ/RFP procurement process. Anticipate NTP in early July. <u>May 2024 -</u> STV still working on completing 35% design package. County finalizing SOW to develop Bridging Documents to support RFQ/RFP procurement process. County issued Request for Qualifications (RFQ). <u>April 2024 -</u> Finalizing scope of work to develop bridging documents to support the RFQ/RFP process. <u>March 2024 -</u> STV is closing out	FY 2027 6/30/2027	PE ends in 2022.	28%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				35% design comments and finalizing 35% design; completion expected in spring/summer 2024. Still preparing scope of work to develop bridging documents to support the RFQ/RFP process. <u>February 2024</u> - Met w/ WMATA & STV and outlined path to close out 35% design comments. Final 35% design expected in spring 2024. Preparing scope of work to develop bridging documents to support RFQ/RFP process. <u>December 2023</u> - Discussions between County & WMATA to close out 35% design comments underway. Once finalized, design team will update 35% design documents & submit final package in Jan/Feb timeframe (delayed, earlier by Dec/Jan). <u>November 2023</u> - Once finalized, design team will update 35% design documents & submit final package in Dec/Jan timeframe (delayed, earlier by Oct/Nov). <u>September 2023</u> - Discussions between County & WMATA to close out 35% design comments underway. Once finalized, design team will update 35% design documents & submit final package in Oct/Nov timeframe. <u>August 2023</u> - Discussions between County & WMATA to close out 35% design comments underway. Once finalized, design			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				team will update 35% design documents & submit final package in Sept/Oct timeframe. <u>July 2023</u> - Design team updated comment matrix w/ responses & will meet w/ County & WMATA to review for acceptance. Once finalized, the design team will update 35% design documents & submit for final review. <u>June 2023</u> - Comment resolution meetings for 35% design review underway. <u>May 2023</u> - WMATA addressing 35% design comments - anticipating 35% design completion in Summer 2023. County working on the RFQ for DB phase - anticipating the RFQ solicitation in Fall 2023. <u>April 2023</u> - Soil borings completed. 35% design plans are under review by WMATA and the County. Anticipate completion of 35% design in summer 2023 (early estimate winter 2023). <u>March 2023</u> - Soil boring permits have been received. Work starting March 27, 2023. 35% design plans including MOT approach are under review by WMATA and the County. <u>January 2023</u> - Design team progressing the 35% design update, expected submittal date March 2023, coordinating with			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				County and WMATA on executing five soil borings. Finalizing MOT approach. <u>December 2022</u> - Design team progressing the 35% design update, currently updating mezzanine layout and the structural design, and coordinating soil boring work. Expected completion of design update is winter 2023. <u>November 2022</u> - Design team progressing the 35% design update based on feedback received from over the shoulder meetings w/ various WMATA design disciplines. Coordination on soil boring work continue. <u>October 2022</u> - Design team working through the WMATA permit process for soil boring work. Over the shoulder meetings are being held with WMATA to review design updates in preparation of 35% design plan submission. <u>September 2022</u> - Design team progressing the 35% design update, coordinating with County and WMATA on the executing five soil borings, and scheduling the review meetings with various design disciplines. <u>July/August 2022</u> - Design team progressing the 35% design update, coordinating with County and WMATA on the executing			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				five soil borings, and scheduling over the should review meetings with various design disciplines. <u>June 2022</u> - Design team is progressing the 35% design update of the new entrance. Design team is coordinating with County & WMATA on the execution of five soil borings to validate existing subsurface information. <u>May 2022</u> - County and design team met with WMATA Fire Marshal and other WMATA staff on new egress exit design on April 25. Fire Marshal concurred with the design; design team is advancing the design update. <u>April 2022</u> - County & WMATA analyzed design alternatives for egress improvements and determined path forward. County & design team will meet with WMATA Fire Marshal on new egress exit design week of April 25. <u>March 2022</u> – WMATA concurred w/ proposed design approach for vault penetration: 3-4' openings in vault wall for elevator access. County continues to work w/ WMATA to optimize design for egress improvements. <u>February 2022</u> - County proposed path forward for the vault penetration is awaiting WMATA concurrence. Alternative			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				designs for egress exit improvements are being reviewed for constructability and cost impacts. <u>January 2022</u> - County & STV met w/ WMATA to present options for vault penetrations; anticipate confirmation on approach in February 2022. <u>November-December 2021</u> - STV advancing vault penetration design; continuing conversations w/ WMATA on vault penetration design; follow-up meeting in January 2022. Evaluating options to locate egress stairs closer to station to improve egress times per WMATA Fire Marshal, plans to present options in February 2022. <u>October 2021</u> - Change order No. 2 has been executed. <u>September 2021</u> - County and WMATA resumed bi-weekly meetings to review 35% design progress. County close to executing new change order for work related to easements and compliance with WMATA requirements. <u>July-August 2021</u> - The County working with STV to negotiate and process the new change order to integrate design changes made to the new West entrance layout. In the meantime, STV continues to advance the			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				structural and architectural design elements to avoid further delays.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Arlington County	Glebe Road Corridor Intelligent Transportation System Improvements – Design and construction of Intelligent Transportation System (ITS) and Adaptive Traffic Control System, including hardware and software for real time traffic data collection, Forward Looking Infra-Red (FLIR) traffic detection, 3D pedestrian and bike detection, interactive audible ADA accessible pedestrian crossings, CCTVs, backup power supply information systems, queue detections, and dynamic message signs.	\$2,000,000 (FY2015-16)	Preliminary Engineering, Construction	Task 1 – On Site Support - Work completed Task 2 – Chain Bridge ITS upgrades – Final Plans approved by VDOT — preparing bid package. Delayed due to procurement issues. Task 3 – Chain Bridge Fiber communication – Completed. Task 4 – ITS Equipment Installations – Completed. Task 5 – TSP equipment installation – Waiting on contract to procure TSP equipment. <u>May 2024</u> - Construction is ongoing at the intersection of N. Glebe Road & Chain Bridge Road by project's General Contractor M.C. Dean, Inc. Completion date will be beyond 6/30/2024 and will be updated next month. <u>December 2023</u> - Construction project has been awarded to M.C. Dean, Inc. and the pre- construction meeting was held on 12/13/2023 with Notice-To- Proceed date of 1/8/2024. <u>November 2023</u> - Construction contract was approved by County Board on 11/11/23, currently working with the County Purchasing to award the contract to lowest responsive and responsible Contractor, M.C. Dean, Inc. <u>October 2023</u> - Project is currently advertised with the bid	Task 1 – completed Task 2 – Spring 2021. Task 3 - Completed Task 4 – Completed Task 5 – Fall 2019 Project Completion: November 2023.	Task 1 – completed Task 2 – Spring 2021. Task 3 - Completed Task 4 – Completed Task 5 – Fall 2019 Project Completion: Spring 2021 Last phase funded by NVTA completion date: 11/01/2023	31.2 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				opening date of 9/28/2023, anticipated to present in October's County Board meeting for contract approval. <u>August 2023</u> - Project is currently advertised with the bid opening date of 9/28/2023, anticipated to present in October's County Board meeting for contract approval. <u>May 2023</u> - Project is anticipated to be advertised in June with projected County Board approval for construction during September Board meeting. <u>September 2022</u> - Procurement is delayed due to ongoing VDOT's project along the corridor. <u>March 2021</u> - All segments of this project are completed except the Chain Bridge Road portion. Staff is working to publish a construction bid for this segment. Currently expect construction to start this fall, with a construction duration of around 12 months.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Arlington County	Lee Highway Corridor ITS Enhancements – The project proposes to address congestion, safety, and transit issues by installing an Intelligent Transportation System (ITS) and corresponding Adaptive Traffic Control System program, to better manage traffic flow for both automobiles and buses. The project will install additional Bluetooth devices, count stations, CCTV cameras, and Forward Looking Infrared (FLIR) detectors in order to monitor traffic flow and safety of all modes. At the interchange of Lee Highway and I- 66, the project will upgrade two signals, providing a better-timed connection between I-66 and Lee Highway. The project will also upgrade existing mast arm signals and add or improve existing streetlights along Lee Highway.	\$3,000,000 (FY2017)	Preliminary Engineering, ROW, Construction	Task 1: On-Site ITS Consultant – Work completed. Task 2: Signal Upgrades – July-August 2021 - Staff is finalizing Design Plans with VDOT comments. Need to purchase nutrient credits to satisfy VDOT comment. Task 3: Streetlighting – Construction not started due to Streetlight Management Plan update. Task 4: ITS equipment deployment - Field survey completed. Equipment Purchase Orders completed. August 2024- Contractor evaluating test pit locations. Completed revisions per VDOT comments and preparing to meet with VDOT to discuss. July 2024- Submitted additional documentation for VDOT review and received comments. Begin working on revisions. Construction submittals received and under review. June 2024 - Coordinated equipment delivery to Construction Contractor. Preparing for Pre-Construction Meeting with Project Team. Developed additional documentation/plan sheets for VDOT Permit.	Design Tasks Task 1 – Complete Task 2 – Fall 2020 Task 3 – Fall 2020 Task 4 – Fall 2020 Construction: Tasks 5 – Fall 2021 Task 6 – Construction of Task 3, Fall 2020. Project Completion was expected for, December 2022.	Design Tasks Task 1 – Complete Task 2 – Fall 2020 Task 3 – Fall 2020 Task 4 – Fall 2020 Construction Tasks 5 – Fall 2021 Task 6 – Construction of Task 3, Fall 2020. Project phase Completion was expected for, December 2022.	17.7%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				May 2024 - Coordinated equipment delivery to Construction Contractor. Preparing for Pre-Construction Meeting with Project Team April 2024 - Internal coordination for upcoming Construction efforts. Preparing material orders for intersection upgrades. March 2024 - Coordination with VDOT on Permitting and evaluating the VDOT permitting comments. Ordering signal pole materials for construction. February 2024 - Invitation to Bid (ITB) process complete and preparing elements for Construction for three (3) intersections. Coordinating VDOT Permitting questions and comments. December 2023 - Preparing Invitation to Bid and Purchase Order documentation for Construction November 2023 - Coordinate Mast Arm Pole order for special design equipment. Meeting with VDOT to discuss received comments for one (1) intersection design. October 2023 - Submitted one (1) 100% Design for VDOT and County review. Prepared Purchase Order for Mast Arm Poles for one (1) approved plan.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>September 2023</u> - Submitted one (1) 100% Design for VDOT and County review. Prepared Purchase Order for Mast Arm Poles for one (1) approved plan. <u>August 2023</u> - Prepared one (1) design for Land Disturbance Application (LDA). Received LDA approval for one (1) design. Preparing one (1) design for VDOT submission. <u>July 2023</u> - Prepared Signal Pole equipment order. Submitted one (1) plan set for County Land Disturbance approval. Finalized one (1) traffic signal plan. <u>June 2023</u> - Signal related equipment ordered. Preparing one (1) intersection for VDOT review and approval. <u>May 2023</u> - Received VDOT guidance on curb ramp design for one (1) intersection design. Will begin ordering signal related equipment for two (2) intersection designs. <u>April 2023</u> - Conducted internal discussions on curb ramp design for one (1) intersection design. <u>March 2023</u> - Updated Civil design for one (1) intersection. Preparing to submit finalized plan set for VDOT and County review. <u>February 2023</u> - Received County Approval for one (1) traffic signal upgrade. Clarified			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				VDOT comment(s) on one (1) intersection upgrade and begin finalizing plan set for re-submittal to VDOT. <u>January 2023</u> - One (1) Signal Design accepted by VDOT and Approved by Arlington County. Discussed Civil comments with VDOT; Minor revisions to come and prepare for 100% Submittal to VDOT. <u>December 2022</u> - 100% Design completed for one (1) intersection. Currently verifying changes then prepare for VDOT submittal. 100% Civil design currently underway. One signal design sent for VDOT review. <u>November 2022</u> - Submitted one (1) 100% Design for VDOT approval. Advancing two (2) Designs to 100%. <u>October 2022</u> - Received VDOT Comments for two (2) intersection Designs. Begin reviewing and addressing comments for next submission. <u>September 2022</u> - Submitted two (2) intersection designs for VDOT and County review. Progressing one intersection towards 100% Design. <u>July/August 2022</u> - Received County Approval for 1 Design; Advancing 2 Designs to 90%; Advancing 1 Design to 100%. Addressed VDOT and County			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				comments for two (2) intersections. Expect to submit two packages for VDOT and County Review next period. <u>February 2022</u> – Completed review of one (1) signal plan set; will move forward for County approval.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Arlington County	Crystal City Streets: 12 th Street Transitway, Clark/Bell Realignment & Intersection Improvements – The goal is to streamline the existing road network, make movements for all modes of transportation more efficient, create new connections to the street grid network, and to construct an extension of the Crystal City-Potomac Yard (CCPY) Transitway. It includes reconfiguring the street between South Eads Street and South Clark Street to provide exclusive transit lanes, reconfigure and realign a segment of Clark Street with Bell Street, and the intersection improvements around 23rd Street South and US-1 will simplify the design of three closely-spaced intersections that are confusing and inefficient for all modes.	\$11,600,000 (FY2017)	Preliminary Engineering , Construction	12th Street Segment – The County decided to combine this phase of the project with the larger CCPY extension project to Pentagon City Metro. The 12 th Street Design proceeding in coordination with work being completed as part of the Transitway Extension. 15th Street Segment <u>July 2024:</u> 15th St: Awaiting final approval of design plans. Work on ITB documents underway. <u>May 2024:</u> 100% plans have been approved and signed. Project will begin moving towards preliminary Construction phase. <u>October 2023:</u> Recently received resubmittal of 100% plans. Currently under review by County. <u>July 2023:</u> 15th St: Currently waiting on re-submittal #2 of the 100% plans. <u>June 2023:</u> 100% design plans re-submittal was received the week of June 11th. <u>April 2023:</u> 100% plans were submitted and received enough comments to justify a secondary submission. 100% plans will be resubmitted.	December 31, 2025	December 31, 2025	61%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>March 2023</u> - 100% plans submitted this week. <u>January 2023</u> - Construction continues apace and on schedule. <u>December 2022</u> - 12th St. Improvements: Anticipate completion of CN phase by mid-2023. 15th St. Improvements: Anticipate completion of CN phase by early 2023. <u>October 2022</u> - Segment 1 of Transitway under construction. <u>September 2022</u> - Segment 1 of Transitway under construction. <u>June 2022</u> - 15th St: 90% re-design plans submitted to the County for comment mid-June. <u>November 2021</u> - Construction contract award for 12th St project was approved by County Board; anticipate beginning construction in Spring 2022. <u>March 2021</u> - The 100% design plan package was submitted for VDOT review. All required easements were obtained. 23rd Street Segment – The segment between US1 and Eads will be completed in			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Phase 1. <u>September 2020</u> - Construction started. Phase 2 will include the reconfiguration of US1 interchange and adjacent pedestrian facilities as well as the section of 23rd Street from US 1 to Crystal Drive. This project will be designed in coordination with an adjacent private sector development. Discussions have begun with that developer and utility design has begun and is in progress. The Clark/Bell Realignment 60% design plans need to revert to 30% stage because of the adjacent private development proposal. Staff is awaiting a revised fee proposal and schedule from the design consultant.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Arlington County	ART Operations and Maintenance Facilities – This funding will enable construction for parking additional ART buses, facilities for maintenance and bus operations, as well as enclosed storage for transit infrastructure. When complete, ART will have the support network it needs to increase ridership, including new routes and increased services, and to keep the entire bus fleet maintained and in service.	\$39,027,000 (FY2018-23 SYP)	Preliminary Engineering, Construction, Asset Acquisition.	<u>August 2024:</u> Work complete: O&M exterior paneling & interior items, solar canopy structure over bus parking and stream channel. Next: Substantial Completion Sep. 2024 & ART move-in circa fall 2024 - spring 2025. <u>July 2024:</u> All 3 floors of the Maintenance bldg. complete. Garage interior work & exterior paneling complete. 10" concrete paving at bus parking complete. Northside of culvert complete. Commissioning underway. <u>May 2024</u> - Maintenance bldg.: equipment installation complete in the bays and lifts installed. Garage: exterior paneling 90% complete. Site: 10" concrete paving at bus parking is 95% complete. <u>April 2024</u> - Maintenance bldg.: equipment installation almost complete in the bays and lifts are installed. Garage: exterior paneling 50% complete. Site: 10" concrete paving at bus parking is 80% complete. <u>March 2024</u> - Maintenance bldg.: ceiling close-in inspections complete. Garage: electrical & MEP rough-in complete and power duct banks from garage to OMF building complete.	September 30, 2023	Construction Expected to Start Spring/Summer 2022. Anticipated Completion date is September 30, 2023	88%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Dominion brought power to garage site. <u>February 2024</u> - Maintenance bldg. interior finishing continues & both elevators installed.; exterior storefront windows, brick facade & curtainwall complete. 10" concrete paving at bus parking area 70% complete. <u>December 2023</u> - Dry utility work to install conduits continues. Waterline leak being investigated. Once the test passes, the contractor will start on sanitary sewer work. Retaining wall installation ongoing. <u>November 2023</u> - OMF facade installation complete w/ window installation and mech inspections nearly complete. Tower crane removed from garage site and mech rough-in ongoing. Utility work for garage site underway. <u>October 2023</u> - Facade installation is ongoing. All stairs are completed and usable. Dominion permit issued 5/10. Dominion installed the garage temp power. <u>September 2023</u> - OMF Concrete work & steel fireproofing is 100% completed. Facade installation is ongoing. All stairs are			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				completed and usable. Dominion permit issued 5/10. Dominion installed the garage temp power. <u>August 2023</u> - O&M facility concrete work 100% complete. Steel fire proofing is 95% complete. Garage concrete work 100% complete & precast facade installation ongoing. South portion of the box culvert in place. <u>July 2023</u> - O&M facility concrete work 90% complete, steel fireproofing 95% complete & facade installation underway. Garage concrete work ongoing. Stream channel bottom construction pending shop drawing approval. <u>June 2023</u> - Concrete on all floors of the O&M Facility complete. Facade installation underway. Concrete for the garage has reached 4th floor. Dominion permit issued. Dominion starting pole installation soon. <u>May 2023</u> - O&M Facility roof being prepared for concrete. Garage foundations 100% complete; concrete pour reached the second ramp. Box culvert construction is underway. <u>April 2023</u> - Turner is continuing with submittals.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				OMF structural steel installation 100% complete. BEB foundations at the south end of the OMF site complete. Construction of the stream channel bottom is underway. <u>March 2023</u> - All SOE piles installed. Box culvert excavation underway. Tower crane installed on the garage site; construction of foundation and columns underway. Dominion Power approved temporary power. <u>February 2023</u> - Turner continues with processing submittals. Building foundation complete. Construction of steel structure for building underway. Tower crane erected and work on garage building columns underway. <u>January 2023</u> - Installation of site sewer and water lines, SWM system and Site A retaining walls complete. Building foundation work 60% complete. Permit drawings for BEB canopy footings will be submitted in Jan. <u>December 2022</u> - Turner continues with submitting construction submittals and RFIs for response by the County and design team. Coordination continues with Dominion Energy for temporary and permanent power supply.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>November 2022</u> - Construction underway. Turner proceeding w/ submittals. Design team responding to RFIs. Site lighting and utilities disconnected and capped. Pile installation along the channel wall has started. <u>October 2022</u> - Turner has mobilized to the site. All permits have been received. Power design still pending Dominion approval. Turner working on relocating sewer line and installing new water line. <u>September 2022</u> - All permits have been received and Turner is planning the start of various site activities. Dominion has started the design for temporary power and started planning for 34.5KV service. <u>July/August 2022</u> - AOMF building permit final approval pending. Separate demo permit was approved. Pre-construction meeting held on Aug 2. Turner started mobilizing the site. Coordination w/ utility companies underway. <u>June 2022</u> - County issued GMP Amendment to Turner on June 3. Construction NTP issued to Turner on June 14, and a ground-breaking event			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				was held on June 15. Initial comments on building permit design package for maintenance building & garage addressed. <u>May 2022</u> - At the May 14 meeting County Board approved the GMP (NTP to contractor expected early June) and Use Permits to temporarily park buses at N Quincy site. Site modifications are underway. <u>April 2022</u> - Final GMP submitted on April 19; under reviewed by County Purchasing for Board May award. County reviewing concept plans submitted by Stantec for EV bus charging & solar panels & initial estimate. <u>March 2022</u> - Guaranteed Maximum Price (GMP) submitted March 3. Stantec submitted revised plan of changes in GMP set. County requested Use Permit for temporary bus parking at County Quincy property; Board will consider it in May meeting. <u>February 2022</u> - Stantec proceeding w/ 100% CD package. Permit package submitted to County for civil and building design. Modifications for temporary bus parking at County Quincy property to be completed by			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				3/31/. <u>December 2021</u> - DPRT committed additional funding of \$20.6M. Negotiating w/ neighbors on construction easements. Met with County C2E2 Commission on Dec 13, 2021. Addendum issued to the design team to design EV charging. <u>October 2021</u> - Received CMAR revised construction estimate on October 20 and received 50% Construction Documents on October 21, 2021. Working with County's Real Estate Bureau to obtain required construction easements. <u>September 2021</u> - Received the final Design Development set on 9/16/21. Issued NTP for Construction Document phase on 9/22/21. <u>May – June 2021</u> - The Schematic Design package was submitted on May 14 and reviewed by the County. The NTP for the Design Development phase was issued on June 10, 2021. Public meetings were held on June 15 and June 16, 2021. <u>February – March 2021</u> - The CMAR contract award to Turner Construction was approved by County Board on			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				February 20, 2021; the NTP was issued in March 2021. <u>January 2021:</u> The County awarded a design contract in early October 2020, to Stantec. Stantec design team submitted the final concept plan in January 2021, and it was accepted by County on January 17, 2021.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Arlington County	Intelligent Transportation Systems Improvements – This funding will enable implementation of upgraded ITS, adaptive signal optimization, real-time signal optimization, additional Bluetooth devices, count stations, CCTV cameras, FLIR detections; enable future initiatives such as connected vehicles and transit signal priority.	\$10,000,000 (FY2018-23 SYP)	Preliminary Engineering, ROW, Construction, Asset Acquisition.	Phase I: Washington Blvd. Corridor ITS Enhancements (\$4,000,000): Task 1: Planning/Scoping – Task 1.1 - Corridor tour, intersection analysis & selection – Completed - 7 intersections were selected for ITS Enhancements; however, 4 intersections were only selected considering the funding. Task 1.2 – Survey Request – Completed - Survey has been completed and received for all intersections were recently received. Task 1.3 – Project website setup – Completed Task 1.4 – RFP preparation for design – Completed – Proposal received and evaluated from the consultant for the design of 3 intersections. NTP has been issued for design. Task 1.4a – RFP preparation for design – Completed. Task 2: Plan Development Task 2.1 – 30% Plan Development – Completed – 4 intersections (1 intersection being designed in-house) 2.2 – 90% Plan Development – Completed – 4 intersections (1 intersection being designed in-house). Plans circulated for VDOT & County's review and comments. 2.3 – 100% Plan Development –	August 31, 2024	August 31, 2024	18.6%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Ongoing – 2-4 intersections. 2.4 – Final Plans – 2 of 4 completed. Task 3: ROW Authorization – Ongoing – Permanent & Temporary Easement. Task 4: Advertisement/Award – Ongoing - 2 of 4 completed (1 intersection is being constructed using on-call Contractor) Task 5: Construction – Ongoing – 1 of 4 intersections Task 6: ITS Equipment Deployment – Ongoing <u>May 2024</u> - 1 of 4 intersections currently under construction is anticipated to be substantially complete by the end of May. Construction along 3 of 4 intersections is ongoing. <u>December 2023</u> - Construction is ongoing for four intersections packaged as two projects. <u>September 2023</u> - Pre-construction meeting was held with Notice To Proceed issued for three intersection beginning 10/24/2023. <u>June 2023</u> - The board approved the award of construction contract of three intersections (2 from Phase I & 1 from Phase II) on 6/10/2023. Pre-construction meeting is being coordinated with			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				the Contractor. <u>May 2023</u> - Bids were received and evaluated for three intersections (2 from Phase I & 1 from Phase II), awaiting County Boards action on the approval of construction contract during June Board Meeting. <u>April 2023</u> - Three intersections (1 from Phase II and 2 from Phase I) were advertised with bid opening date of 4/10/23. <u>March 2023</u> - Three projects, 2 from Phase I & 1 from Phase II, combined as one project is currently being solicited for bids. <u>November 2022</u> - (4 Intersections) - Design phase (Completed) -ROW Acquisition of 2 intersections (Ongoing) <u>July/August 2022</u> - (Washington Blvd Corridor/4 Intersections) - Design & ROW of 2 intersections (Ongoing). Constructions of 2 intersections completed. Phase II: Crystal City/Pentagon City area ITS Enhancements (\$4,000,000) - Task 1: Survey Request – Completed – Survey was requested for two intersections.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Task 1.4 – RFP preparation for design – Completed – one designed by consultant another designed in-house. Task 2: Plan Development Task: 2.1 – 30% Plan Development – Ongoing – 2 intersections (1 intersection is planned to being designed in-house). Due to significant increase in development in Crystal City/Pentagon City area after Amazon's announcement, most of the signalized intersection are being upgraded by new development; County is looking into different options to expand its ITS capabilities along the corridor. <u>April 2023</u> - RFP received for Phase II intersection and anticipated NTP for design is mid-May. Three intersections (1 from Phase II and 2 from Phase I) were advertised with bid opening date of 4/10/23. <u>February 2023</u> - Pre-construction meeting of an intersection held in February. RFP for added intersection along Phase II (Crystal/Pentagon City corridor) was due February 20th. <u>January 2023</u> - Pre-construction meeting of one intersection under Phase II will be held end of January. One additional intersection along			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Crystal/Pentagon City corridor for ITS upgrade was added to Phase II. <u>November 2022</u> - (2 Intersections) -Construction contract awarded for 1 of 2 intersections Phase III: Columbia Pike corridor ITS Enhancements (\$2,000,000) – Task 1: Survey Request – Completed. County's Columbia Pike multi-modal project will be upgrading all the signalized intersections along Columbia Pike corridor; County is looking into different options to expand its ITS capabilities along this corridor as well. <u>July/August 2022</u> - (Crystal City-Pentagon City/2 intersections) - design ongoing for 2 intersections.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Arlington County	Crystal City Metrorail Station East Entrance and Intermodal Connections – This project will design and construct a second entrance to the Crystal City Metrorail Station at the northwest corner of the intersection of Crystal Drive and 18 th Street South. The new entrance will be located to the east of the existing entrance, which is located on South Bell Street at 18 th Street South and will provide access to the east side of the train platform.	\$5,000,000 (FY2018-23 SYP)	Preliminary Engineering	<u>August 2024:</u> Upcoming design submittals in Sept: Site Enabling (Issue for Construction); Station (100%); Site Restoration (90%). Construction: 18th St. storm sewer relocation complete and site grading ongoing. <u>July 2024:</u> Design work on packages (1+2+3+4) continues; now at 90%. County held a groundbreaking ceremony on July 12. Early construction activities are underway. Site grading and excavation will start Fall 2024. <u>May 2024</u> - Design work on packages (1+2+3+4) continues. Weekly meetings with Clark, WMATA & Gannett continue. Planning for groundbreaking ceremony on Jun 28 & start of early construction activities (Aug/Sep 24). <u>April 2024</u> - Design work on the packages (1+2+3) continues. Work to relocate fiber optic duct bank complete. Weekly meetings with Clark, WMATA & Gannett continue. Planning for groundbreaking ceremony in late June. <u>March 2024</u> - Design work on the same packages (2+3) continuing. The work to relocate the fiber optic duct	June 30, 2025.	3/31/2022	100 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				bank bisecting the site is to be complete in March. Still meeting weekly with Clark, WMATA & Gannett. <u>February 2024</u> - Design work continues for design packages 2 & 3. Work underway to relocate a fiber optic duct bank that bisects the site. Meeting weekly with Clark, WMATA & Gannett for project coordination. <u>December 2023</u> - Contract submittals being processed. Review complete for 60% site enabling design (Pkg 1). Comments submitted for 60% station entrance design (Pkg 2). Arl. Board approved CM/QAM services contract. <u>November 2023</u> - Contract required submittals being processed. Review underway for 60% design of site enabling work (Package No. 1). Design team submitted 60% design for station entrance (Package No. 2) on 11/15. <u>October 2023</u> - Contract required submittals being processed. County Board approved Project Coordination Agreement on 9/23. Design team submitting 60% design for site enabling work (Package No. 1) on 10/23.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>September 2023</u> - Contract required submittals being processed. Design team preparing for survey work in station. Proj. Coordination Agreement scheduled for County Board approval Sep 23. Design workshop prep underway. <u>August 2023</u> - Kick-off meeting w/ County, Clark/JBG-Smith & WMATA held Aug 16. Final design underway. Project Coordination Agreement between County & WMATA scheduled for County Board approval in Sept. <u>July 2023</u> - County Board approved the Comprehensive Agreement w/ Clark & JBG SMITH for the final design & construction of the Crystal City Metro Station East Entrance. Anticipate Notice to Proceed in mid-August. <u>May 2023</u> - County received final 30% design package & GMP for CCEE design build phase on May 19. Negotiation meetings on GMP scheduled with County, JBG Smith and Clark. Finalizing project agreement with WMATA. <u>April 2023</u> - JBG Smith team finalizing 30% Design, and the Guaranteed Maximum Price (GMP) Proposal for Final			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Design and Construction; both to be submitted in May 2023. Anticipate NTP for next phase in summer 2023. <u>March 2023</u> - County received ICE for project and working with consultant to finalize. County is on track to finalize 30% Design Package in 4/2023 and agreement with JBG Smith for design build phase late Spring 23. <u>February 2023</u> - County developing ICE for project. <u>January 2023</u> - Design team finalizing 30% design package and preparing Guaranteed Maximum Price (GMP) Proposal for Final Design and Construction. Anticipate NTP in May 2023. County and WMATA finalizing agreement. <u>December 2022</u> - Design team coordinating comment resolution with County & WMATA & finalizing final 30% design package by Dec 30, 2022. Guaranteed Maximum Price proposal for next phase anticipated in January 2023. <u>November 2022</u> - Design team working on resolving 30% design comments received. Final 30% Design package scheduled to be resubmitted in December and work on the current phase to be completed			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				by December 31, 2022. <u>October 2022</u> - Project Team submitted the 30% design plans on Oct 10 for County & WMATA review. Technical coordination & comment resolution meetings in Nov/Dec as the project team prepares final design package. <u>September 2022</u> - Virtual community meeting held 9/6. 30% design expected to be complete by Dec 2022. Negotiations continue with JBG Smith on Design/Build Agreement and with WMATA on Project Coordination Agreement. <u>July/August 2022</u> - 30% design advancing. Negotiations with JBG Smith on Design/Build Agreement and with WMATA on Project Coordination Agreement continue. Virtual community meeting scheduled for September 6, 2022. <u>June 2022</u> - 30% design advancing. Technical meetings w/ WMATA continue. Negotiations w/ JBG Smith on Design/Build Agreement continue and negotiations with WMATA on Project Coordination Agreement resume. <u>May 2022</u> - The 30% design is			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				advancing. Technical coordination meetings with WMATA continue. Negotiations with JBG Smith on Design/Build Agreement continue. <u>April 2022</u> - Optimization of at-grade entrance design underway as part of 30% design based on WMATA input. JBG Smith submitted MOT memorandum & coordination meeting scheduled for April 28. <u>March 2022</u> - County Board approved shifting entrance design to at-grade alternative to reduce project costs at the March meeting; 30% design will be based on this alternative. Revised project schedule underway. <u>December 2021 – February 2022</u> - Negotiations continue w/ JBG Smith on next project phase. 30% design work advancing, with coordination with WMATA. Upcoming meetings scheduled with WMATA for construction cost efficiencies. <u>November 2021</u> - Technical coordination meetings w/ County, WMATA and JBG Smith complete; final PE package will incorporate comments received.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>September 2021</u> - PE Package No. 2 received; County and WMATA staff provided comments to the design team. <u>June - August 2021</u> - The WMATA compact Public Hearing was held on July 13. In advance of the Public Hearing the project team presented the project to the County's Transportation Commission on July 1, 2021, and held a pop-up event at the Crystal City Metrorail Station entrance on June 30, 2021. WMATA and County started discussions on the Project Coordination Agreement for the final design and construction of the project. County sent an initial draft to WMATA on April 2021 for review. County received comments back from WMATA which are under review. County and WMATA anticipated to meet to discuss comments in the July/August 2021 timeframe. County staff-initiated negotiations with JBG Smith on the Comprehensive Agreement for the design build phase and is holding bi-weekly meetings to advance the process. <u>April 2021</u> - On April 7, 2021, the County received notice that FTA determined the Arlington County's NEPA			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				document met the criteria of a Class II listed Categorical Exclusion as set forth in 23 CFR 771.118(c)(8). NEPA phase complete. WMATA and County provided comments on the initial PE package. JBG Smith design team met with WMATA and the County to review comments. PE Package No. 2 including a cost estimate anticipated to submit in the July/August 2021 timeframe and the final PE package in fall 2021. <u>February – March 2021 –</u> A project video was posted on the County project webpage in February 2021. On March 31, 2021, the County conducted a live virtual public Q&A session to provide details about the project and answer public questions, a link to the recording of session was posted to project website. <u>September 2020</u> - The formal kick-off meeting with the County, WMATA, JBGS and governmental and agency stakeholders was held on September 25, 2020.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Arlington County	Pentagon City Multimodal Connections and Transitway Extension – The project adds capacity and makes operational improvements to an inefficiently performing area of Pentagon City, where there is high demand for transit, pedestrian, and bicycle trips, but where the layout of existing streets makes those trips slow, difficult, and dangerous, thus pushing users into automobile trips that exacerbate congestion. The project provides dedicated bus lanes for Metroway service, a premium bus service that operates much like bus rapid transit.	\$28,850,000 (FY2018-23)	Construction	Multimodal Connections – Segment IIa <u>July 2024:</u> Seg 2A 100% design complete. Construction of Pen-Place underground utility work continues. Solicitation of ITB package for construction of Segment 2A scheduled to be issued in August 2024. <u>June 2024 -</u> Seg 2A 100% design complete. The construction of Pen-Place underground utility work is continues. ITB package for construction solicitation of Segment 2A is under internal review. <u>May 2024 -</u> 100% design complete. The construction of Pen-Place underground utility work is underway. Developing ITB package for construction solicitation. <u>April 2024 -</u> Completion of Seg 2A 100% design is still scheduled for spring 2024. The construction of Pen-Place underground utility work is underway. Developing ITB package for construction solicitation. <u>March 2024 -</u> Completion of Seg 2A 100% design is still scheduled for spring 2024. The construction of Pen-Place underground utility work is scheduled to start in March 2024.	April 30, 2025.	April 30, 2025.	6.3%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>February 2024</u> - Seg IIA easement for the 12th St north curb has been recorded. <u>December 2023</u> - Completion for Seg 2A 100% design scheduled for spring 2024. Pen-Place design for underground utilities underway. <u>November 2023</u> - Seg 2A 100% design underway. Pen-Place design for underground utilities underway. Seg 2A easement negotiations w/ JBG Smith for the 12th St north curb are advancing. <u>October 2023</u> - 90% design review complete. Pen-Place design for underground utilities underway. Segment 2A easement negotiations advancing with JBG Smith. <u>September 2023</u> - 90% design revision under review. <u>August 2023</u> - 90% design revision expected in Sept. 2023. County working w/ Pen-place development on underground utility relocations under 12th St. <u>July 2023</u> - The design team is working on revising 100% design per expanded scope of work due Pen-Place construction delays. The County is coordinating with Pen-place development the design and construction of the proposed underground utilities to			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				be installed under 12th street S.; north curb permanent easement negotiations are in progress. <u>June 2023</u> - Revised design for Segment IIa is complete. Easements from JBG Smith needed for Segment IIa; discussions are underway. <u>May 2023</u> - Changes to Segment IIa design needed given PenPlace delay; revised SOW being finalized. Discussions w/ PenPlace underway re advancing utility work. <u>April 2023</u> - Design team addressing comments on Segment IIA 100% design. Coordination continues with Penn Place development. <u>March 2023</u> - Negotiations for temp. construction easements for Segment IIA complete. Design team addressing comments on Segment IIA 100% design. <u>January 2023</u> - Segment IIA 100% design complete and final comments are being addressed. Initiating easement negotiations for Segment 2a. <u>December 2022</u> - 100% design submittal is currently under County review. <u>November 2022</u> - Design engineer advancing 100% design for Segment IIa. Easement			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				negotiations w/ property owners initiated. Signal design & MOT coordination continues for Segment IIa. <u>October 2022</u> - Design engineer advancing 100% design for Segment IIa. Easement negotiations w/ property owners initiated. Signal design & MOT coordination continues for Segment IIa. <u>September 2022</u> - Segment IIa 100% design underway and easement negotiations w/ property owners initiated. County coordinating on several items w/ Pen-Place design and construction. <u>July/August 2022</u> - Construction of Segment I underway. Review completed for Segment IIa 90% design. County coordinating on Pen-Place development design/construction items. MOT coordination initiated for Segment IIa. <u>June 2022</u> - Construction of Segment I underway. 90% design for Segment IIa was submitted on June 16 and is under review. County coordinating on several design/construction items regarding Pen-Place development. <u>May 2022</u> - Groundbreaking for Transitway Extension held 5/9.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Construction of Segment I is underway. 90% design for Segment IIa is in progress. Coordination of Segment IIa and Pen Place designs are in progress. <u>April 2022</u> - Initial construction activities for Segment I underway. A groundbreaking ceremony is scheduled for May 9. <u>November 2020</u>: A virtual Design Public Hearing was held on November 18, 2020. Construction is anticipated to begin in Fall 2021. <u>August 2020</u>: 90% Design Plans were submitted to VDOT on August 12, 2020; all comments received and staff working on addressing them in 100% Design Plans scheduled to be submitted in February 2021. <u>June 2019</u>: 30% design open house with the public was held on 6/25/2019. Transitway – Segment I: <u>November 2023</u> - Construction complete. <u>October 2023</u> - Construction punch list complete. <u>September 2023</u> - Construction punch list completion scheduled			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				for Oct 2023. <u>August 2023</u> - Construction completion scheduled for Aug 2023. <u>July 2023</u> – Construction ongoing, to be completed August 2023. <u>May 2023</u> - Segment I construction to be completed Summer 2023. <u>April 2023</u> - Segment I construction anticipating Summer 2023 completion. <u>March 2023</u> - Segment I construction will be complete in Summer23. <u>January 2023</u> - Construction of Segment 1 is ongoing and expected completion is spring 2023. <u>December 2022</u> - Construction of Segment 1 is ongoing and expected completion is spring 2023. <u>November 2022</u> - Segment I construction underway. <u>October 2022</u> - Segment I construction underway. <u>September 2022</u> - Segment I construction underway. <u>July/August 2022</u> - Construction of Segment I underway.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>June 2022</u> - Construction of Segment I underway. <u>May 2022</u> - Construction of Segment I is underway. The Civil design for Segment I complete. The construction of Segment I will be coordinated with the 12th Street South project. The 12th Street South project and the Segment I of the Transitway will be packaged into one ITB. The PM team was working on developing the ITB package. The easement negotiation process for the 12th Street S/Long Bridge Dr station completed. <u>February 2022</u> - Pre-construction activities still underway; anticipated construction starts in April 2022. <u>December 2021</u> - County Board approved award of Segment I construction contract. Segment II: <u>September 2022</u> - Segment IIA 100% design underway and easement negotiations w/ property owners initiated. County coordinating on several items w/ Pen-Place design and construction.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>July/August 2022</u> - Review completed for Segment IIa 90% design. County coordinating on Pen-Place development design/construction items. MOT coordination initiated for Segment IIa. <u>June 2022</u> - 90% design for Segment IIa was submitted on June 16 and is under review. County coordinating on several design/construction items regarding Pen-Place development. <u>May 2022</u> - 90% design for Segment IIa is in progress. Coordination of Segment IIa and Pen Place designs are in progress. <u>April 2022</u> - 90% design for Segment IIA underway. Segment IIA along 12 St is adjacent to PenPlace development. <u>March 2022</u> - Traffic Signal 60% design for Segment IIA review complete. The design of Segment II divided in two sections: Segment 2a, 12th St S from Long Bridge Drive to S Fern St and Segment 2b, 12th St S from S Fern St to S Hayes St. <u>February 2022</u> - Continuing to develop 90% design for Segment			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				IIA. Traffic Signal 60% design for Segment IIA review complete. For Segment 2b, the Consultant submitted the revised Traffic and Operations analysis and VISSIM models. The submittal under County review. ITB for Multimodal Connections and Transitway Extension - Segment I have been advertised and bids were due October 1, 2021. <u>January 2022</u>: Developing 90% design for segment 2a. Traffic Signal 60% design for Segment IIA submitted & under review.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Fairfax County	Fairfax Connector Expansion - New and improved service within the I-66 Corridor and locations in southern Fairfax County, including service between the Vienna Metrorail Station and Centerville, and in the Huntington and Springfield areas.	\$6,000,000 (FY2015-16)	Acquisition	Completed.			98.7%
Fairfax County UPC 106742	Frontier Drive Extension - Extend Frontier Drive from Franconia-Springfield Parkway to Loisdale Road, including access to Franconia- Springfield Metrorail Station and interchange improvements (braided ramps) to and from the Parkway. Provide on-street parking along Frontier Drive where feasible, as well as add pedestrian and bicycle facilities.	\$2,000,000 (FY2015-16)	Design, PE	Project is Ongoing. VDOT is administering this project. Design and Preliminary Engineering related efforts are underway. NVTA funds are fully expended for this SPA, and NVTA SPA was closed out in August 2017. For recent project status related to NVTA's FY2018-23 SPA, please see below.	2022-2023 6/30/2027	Fall 2018 (Full payment made to VDOT) 8/14/2017	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Fairfax County	Frontier Drive Extension & Interchange Improvements (Continuation).	\$25,000,000 (FY2018-23)	ROW	<u>April 2024</u> - The submission timeline (for the location package) has been impacted by the processing and approval of some design waivers and exceptions. <u>November 2023</u> - VDOT is preparing the final location approval package for submission to the Chief Engineer. <u>October 2023</u> - The CTB approved the Location and LACC resolutions for the Frontier Drive Extension and Braided Ramp project on 10/18/23. <u>September 2023</u> - The Limited Access Control Change and Location and Design Approval package is still under review at Central Office and will be sent to CTB for approval. <u>May 2023</u> - VDOT is preparing to submit the Limited Access Control Change and Public Hearing Location and Design Approval package to Central Office for presentation and approval to the CTB. <u>April 2023</u> - Fairfax County Board of Supervisors endorsed Design Plans on 4/11/23. <u>March 2023</u> - VDOT submitted the Public Hearing Transcript to the County on March 3, 2023, for Board Endorsement of the project. VDOT will then submit	Currently being updated. 6/30/2027	6/30/2024	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				the package to the Chief Engineer for Design Approval. <u>February 2023</u> - The Intersection Modification Report (IMR) was approved in February 2023. The Fairfax County Board of Supervisors approved the Limited Access Changes in February 2023. <u>December 2022</u> - VDOT is responding to comments from the public hearing. <u>July/August 2022</u> - Virtual Location and Design Public Hearing held 7/12/22. WMATA Environmental Evaluation Document completed 6/22. VDOT Environmental Assessment completed 6/22. <u>June 2022</u> - VDOT has begun coordination with WMATA regarding the joint PH for the project, which is scheduled for July 2022. The WMATA Environment Document is complete. <u>April 2022</u> - The Joint Public Hearing is now anticipated in mid-July. The WMATA environment document is expected to complete by May. <u>March 2022</u> - VDOT has begun coordination with WMATA regarding the joint Public Hearing for the project, which is tentatively scheduled for June			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				2022. VDOT performed a high-level review of the proposed concept suggested by WMATA and has deferred the decision on whether to adopt it to Fairfax County. There are cost and schedule implications involved. WMATA enlisted a consultant to review their proposed design. The analysis was received, and the parties had been discussing the design. VDOT/Fairfax County DOT and WMATA continue coordination efforts to address several design issues. VDOT completed a Virtual Public Information Meeting on May 17, 2021. VDOT is continuing design coordination with property owners including WMATA and responding to comments from the May 17, 2021, public information meeting. VDOT is developing Public Hearing Plans and the Intersection Modification Report (IMR). FCDOT received VDOT's public hearing plans and the Intersection Modification Report (IMR), and provided comments to VDOT for consideration. VDOT also received a permit to continue geotechnical investigations on WMATA property.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>February 2022</u> - VDOT staff is finalizing IMR to be submitted to the Central Office for approval. Coordination continues with the stakeholders along the project corridor. PH is tentatively scheduled for June 2022. <u>January 2022</u> - VDOT is finalizing the IMR for approval. Public Hearing (PH) plans were distributed and reviewed. PH is tentatively scheduled for 3/2022. This is subject to completion of the Environmental document.			
Fairfax County	Innovation Metrorail Station – Construction of the Silver Line Phase II extension of the rail system from Washington DC, to and beyond the Dulles International Airport. This multimodal facility will include bus bays, bicycle parking, kiss-and-ride and taxi waiting areas, as well as pedestrian bridges and station entrances from both the north and south sides of the Dulles Airport Access Highway/Dulles Toll Road.	\$41,000,000 (FY2014)	Preliminary Engineering, Construction	See current status below. June 2024: Final reconciliation and invoicing is underway	Jan 2020 June 30, 2020	Jan 2020 June 30, 2020	92.2%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Fairfax County	Innovation Metrorail Station (Continuation) - Construction of the Silver Line Phase II extension of the rail system from Washington DC, to and beyond the Dulles International Airport. This multimodal facility will include bus bays, bicycle parking, kiss-and-ride and taxi waiting areas, as well as pedestrian bridges and station entrances from both the north and south sides of the Dulles Airport Access Highway/Dulles Toll	\$28,000,000 (FY2015-16)	Construction	Continuation of the above project. The facility was open for operation when Metrorail Silver Line Phase 2 service started on November 15, 2022. <u>June 2024:</u> : Final reconciliation and invoicing is underway <u>December 2022</u> - The facilities opened when	June 2020. All construction tasks completed in June 2020. NVTA SPA close-out pending. 12/31/2020	June 2020 12/31/2020	99.4 %
Fairfax County UPC 108720	VA Route 28 Widening – Prince William County Line to Route 29 - Widen from 4 to 6 lanes including intersection improvements and pedestrian/bicycle facilities.	\$5,000,000 (FY2015-16)	PE and Environment- al Study	Project is Ongoing. <u>June - July 2021</u> - On June 14, 2021, VDOT and FHWA concurred with the revised Final Noise analysis which proposes construction of four noise barriers as part of the project. A Community information meeting was held on June 17, 2021 to present the noise analysis. Ballots for a vote on the noise barriers were mailed to benefitted property owners and residents on June 24, 2021, and were due back to FCDOT by July 15, 2021. On noise wall voting, majority voted in support of construction of all four barriers, which were incorporated into the project. Construction ongoing. <u>June 2020</u> - Notice to	December 31, 2023.	PE and Environment al Study – late Spring 2020. ROW – 2022.	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				proceed was issued to Shirley Contracting Company (SCC) on June 15, 2020. Contract substantial completion date is spring 2023, with final completion projected for summer 2023.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Fairfax County UPC 108720	VA Route 28 Widening – Prince William County Line to Route 29 (continuation) - Widen from 4 to 6 lanes including intersection improvements and pedestrian/bicycle facilities.	\$5,000,000 (FY2017)	PE, ROW	Continuation of the 2015-16 project. <u>July/August 2022</u> - Construction to proceed with Right of way acquisition. Shirley Contracting is presently negotiating with landowners for land rights. Land rights have been acquired on four parcels. <u>May 2022</u> - A virtual (online) project Stakeholder meeting was held on May 11, 2022. <u>April 2022</u> - Construction (including clearing, grading, storm sewer and drainage facilities, utility relocation, curb and gutter, and paving) is underway in the project area between the Bull Run bridge and New Braddock Road. <u>March 2022</u> - On February 14, 2022, VDOT authorized acquisition of Phase 2 Right of Way for the remaining required parcels, and FCDOT authorized Shirley Construction to proceed with Right of way acquisition. <u>February 2022</u> - County Board meeting scheduled on 3/8/22 to acquire certain parcels if land acquisition is not complete by that time. <u>November 2021</u> - Completion	December 31, 2023.	PE and Environmental Study – late Spring 2020. Row - 2022	92.4%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				estimate is delayed, now anticipated for February 2024. Landowner negotiations ongoing. Noise barriers added.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Fairfax County	VA Route 28 Widening – Prince William County Line to Route 29 (continuation) - Widen from 4 to 6 lanes including intersection improvements and pedestrian/bicycle facilities.	\$16,000,000 (FY2018-23)	Construction	Continuation of the 2015-16 project. <u>August 2024:</u> The contractor is correcting County punch list items and plans to schedule a punch list walk with VDOT in August 2024. <u>July 2024:</u> The contract achieved substantial completion on October 9, 2023; final completion is currently projected for July 2024. As of May 31, 2024, construction is approximately 95% complete. <u>June 2024</u> - Land rights have been acquired on 46 of 47 parcels. Fairfax County is processing a change order to revise the final completion date to July 9, 2024. Construction is approximately 92% complete. <u>April 2024</u> - Land rights have been acquired on 46 of 47 parcels. The County authorized a Certificate of take (COT) for the final parcel on March 19, 2024. Construction is approximately 90% complete. <u>March 2024</u> - The County held a public hearing on March 19, 2024, and approved filing a certificate to acquire the final land rights required for the project in	December 31, 2023.	PE and Environmental Study – late Spring 2020. 12/31/2023 Row – 2022.	57.5 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				March 2024. <u>February 2024</u> - As of December 31, 2023, construction is approximately 80% complete. The County is still preparing to hold a public hearing to file a certificate in March 2024. <u>January 2024</u> - The County is preparing to hold a public hearing to file certificate in March 2024. <u>December 2023</u> - As of November 30, 2023, construction is approximately 79% complete. <u>November 2023</u> - Completion is currently projected for May 2024. <u>October 2023</u> - Construction substantially completed, a ribbon cutting ceremony is scheduled for November 1. <u>September 2023</u> - As of August 31, 2023, construction is approximately 70% complete. The ribbon cutting is scheduled for November 1, at 11 AM. <u>August 2023</u> - Construction is underway in the project area between the Bull Run Bridge and Route 29. As of June 30, 2023, construction is approximately 68% complete.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>July 2023</u> - Shirley Contracting continues negotiating with landowners for land rights. Land rights have been acquired on 34 of 47 parcels. As of June 30, 2023, construction is approximately 61% complete. <u>May 2023</u> - As of April 30, 2023, construction is approximately 55% complete. <u>April 2023</u> - Land rights have been acquired on 42 of 47 parcels. Construction is underway in the project area between the Bull Run Bridge and New Braddock Road. As of 3/ 31/23, construction is 49% complete. <u>March 2023</u> - Land rights have been acquired on 38 of 47 parcels. <u>February 2023</u> - Land rights have been acquired on 37 of 47 parcels. All offers for required land rights have been submitted to property owners. <u>January 2023</u> - Construction is approximately 42% complete as of 1/1/2023. <u>December 2022</u> - Land rights have been acquired on 32 parcels. As of December 1, 2022, construction is			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				approximately 40% complete. <u>October 2022</u> - VDOT approved final "Released for Construction" plans in September 2022. Substantial completion in Fall 2023. <u>September 2022</u> - Land rights have been acquired on eight parcels. In November 2021, Shirley Construction submitted revised plans to include four noise barriers. Project completion date has been delayed by these.			
Fairfax County UPC 107937	Fairfax County Parkway Improvements (Widening from Ox Rd to Lee Hwy)— A Study of short and long-term corridor improvements, Environmental Assessment (EA)/ Finding of No Significant Impact (FONSI), and/or Preliminary Engineering for five segments of the Parkway.	\$10,000,000 (FY2015-16)	Design, Environmental, PE	<u>August 2024</u>: Design has commenced for the Southern Phase of the FC Parkway which is being done via design/build. <u>May 2024</u> - South Fairfax County Parkway (Nome Court to Route 123) design build contract was awarded in April 2024. North Fairfax County Parkway (Lee Hwy to Nomes Court) construction contract awarded in April 2024. <u>April 2024</u> - A "Pardon our Dust" meeting was held Feb 28th. <u>January 2024</u> - Construction began on the Popes Head Interchange in December 2023. <u>December 2023</u> - Construction beginning on the Popes Head Interchange in December 2023.	12/31/2027	PE phase by fall 2023. ROW phase by 2025.	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>November 2023</u> - Construction will begin on the Popes Head Interchange in December 2023. <u>October 2023</u> - Right of Way Acquisition is ongoing. <u>September 2023</u> - Segment III meetings for early Fall will include project (Nomes Court to Route 123) to be delivered via Design-Build. RFP is expected to be issued in Fall 2023 (delayed, early estimate in summer) with construction to start in 2024. <u>August 2023</u> - Pre-Advertisement Conference (PAC) plans were submitted in May 2023, with meeting to discuss comments in June for the Parkway Widening. The Northern Segment is Targeted to be advertised in Dec 2023. <u>July 2023</u> - Overall project PE phase is delayed, now anticipated to complete by the fall of 2023, and the ROW phase is expected to be complete by the spring of 2025. VDOT update – Popes Head interchange portion is considered as an independent project, advertised for construction earlier in July, 2023. <u>May 2023</u> - The overall project is about 50%. Segment III of project (Nomes Court to Route 123) to be delivered via Design-Build. RFP is expected to be issued Summer 2023 with construction in 2024 through 2027.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>March 2023</u> - Segment III of project (Nomes Court to Route 123) to be delivered via Design-Build. RFP to be issued Summer 2023 with construction starting 2024. <u>January 2023</u> - The overall project is about 50% complete, including obtaining survey information and developing multiple designs. PAC plans submitted December 2022 with PAC meeting to discuss comments January 2023. <u>March 2022</u> - Project is 32% complete. Categorical Exception (CE) obtained as part of NEPA process. <u>July 2020</u> - NEPA documents in progress. IJR report was submitted in June, and Field Inspection plan in July 2020. <u>December 2019</u> - A public design hearing was held on December 12, 2019. <u>August 2020</u> - Design by WR&A is ongoing. Fairfax County Board of Supervisors endorsed the public hearing design plans on April 14, 2020. FI plans for first segment submitted to VDOT August 2020. Overall project PE phase is delayed, now anticipated to			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				complete by fall 2023, and the ROW phase by spring 2025. <u>June 2021</u> - IJR completed in July 2020. Consultant preparing Field Inspection plans. Field Inspection Plans for Segment II (Nomes Court to Route 29) submitted June 2021 to VDOT.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Fairfax County UPC 107937	Route 286 Fairfax County Parkway Widening: Route 123 to Route 29 – Widen Route 286 from four lanes (undivided) to six lanes (divided). It also includes bike-ped amenities such as paved trail. Intersection improvement and access management will be considered in design.	\$10,000,000 (FY2017)	ROW	Continuation of the above project.	12/31/2027	PE phase by fall 2023. ROW phase by 2025.	44%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Fairfax County	Route 286 Fairfax County Parkway Widening: Route 123 to Route 29 – Widen Route 286 from four lanes (undivided) to six lanes (divided). It also includes bike-ped amenities such as paved trail. Intersection improvement and access management will be considered in design.	\$67,000,000 (FY2018-23)	ROW, Construction	Continuation of the above project.	12/31/2027	ROW Phase by 2025. Construction by 2027.	0%
Fairfax County UPC 109814 & 5559	Rolling Road Widening – Widen Rolling Road from 2 to 4 lanes from Old Keene Mill Road (VA 644) to Franconia Springfield Pkwy (VA 289) and Fairfax County Parkway (VA 286). Project will add pedestrian and bicycle facilities.	\$5,000,000 (FY2015-16)	Design, PE, ROW.	<u>August 2024:</u> Advertisement for Phase 2 construction to begin in Winter 2025. Award of construction project expected in Winter 2025. Utility relocations done in Spring 2025 and Phase 2 construction in Summer 2025. <u>June 2024</u> – Phase 2 construction expected to be completed by fall 2027 <u>April 2024</u> - Phase 2 construction expected to be completed by Fall 2027 (delayed - early estimate in fall of 2026). <u>August 2023</u> – Phase 2: Award of construction projected in the fall of 2024. Utility relocations anticipated to be completed before award. <u>April 2023</u> - Phase 2 ROW	Phase 1: 2021 Phase 2: 2026 12/31/2026	Nov 30, 2020	75%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				acquisition started in February 2020 and ended Fall 2022. <u>October 2022</u> - Phase 2 ROW acquisition started in February 2020 and ended summer 2022. <u>March 2022</u> - Phase 2 construction is delayed, now expected to begin end of 2024 and complete end of 2026. <u>November 2021</u> - Phase 1 construction began on February 3 and completed in November 2021. Phase 1 (interim improvements at the intersection of Old Keene Mill Road and Rolling Road) ROW acquisition has been completed. Phase 1 utility relocation has been completed. Phase 2 ROW acquisition started on 2/5/2020. <u>February 2022</u> - Advertisement for Phase 2 construction will occur spring 2024. Phase 2 construction to begin in summer 2024 and end in winter 2026.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Fairfax County	Rolling Road Widening (Continuation).	\$11,111,000 (FY2018-23)	ROW, Construction	Continuation of the above project.	Phase 1: 2021 Phase 2: 2026 12/31/2026		0%
Fairfax County	West Ox Bus Garage - Expands capacity of the West Ox bus facility and allows for additional, increased Fairfax Connector bus service. Includes 9 maintenance bays and expansion of facilities for bus drivers and security.	\$20,000,000 (FY2015-16)	Construction	Complete.	January 2018.	January 2018.	100 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Fairfax County UPC 106917 (Parent UPC 52328; Asso UPC 99478)	Route 7 Widening: Colvin Forest Drive to Jarrett Valley Drive – Widen Route 7 from four to six lanes, improve intersections, and add 10-ft shared use path on both sides with connections to local trails.	\$10,000,000 (FY2017)	ROW	Project complete. All NVTA-funded tasks are completed, and NVTA SPA was closed in October 2021. <u>June 2024</u> – VDOT project web page - completed (all punch-list items). <u>May 2024</u> - A ribbon cutting ceremony was held on May 22, 2024. Project is substantially completed. <u>April 2024</u> - Project is anticipated to be completed by Summer 2024 (delayed - earlier estimate by end of 2023) <u>March 2024</u> - Project is anticipated to be completed by Summer 2024. <u>January 2024</u> - Punch list items should be completed in Spring 2024. <u>December 2023</u> – Construction punch-list items are ongoing. <u>November 2023</u> - Punch list activities being undertaken. Project is anticipated to be completed by year-end 2023. <u>September 2023</u> - Punch list items are being taken care of to attempt completion in late	12/31/20 24	June 30, 2021	100 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				2023. <u>August 2023</u> - The Project is 90% completed as of August 2023. All major lanes are open for traffic. <u>February 2023</u> - Project is 75% complete. <u>September 2022</u> - Three Lanes of Route 7 Eastbound Open in Reston, between Reston Parkway and Iva Ridge Drive. <u>April 2022</u> - Except 0.5 miles, noise barrier construction was in the 3rd of 4 construction phases by year-end 2021. Bridge work started in 2022 and is expected to last for two years. Project is 59% complete. <u>March 2022</u> - Except 0.5 miles, noise barrier construction was in the 3rd of 4 construction phases by year-end 2021. Bridge work started in 2022 and is expected to last for two years. Project is 59% complete. Construction is ongoing; on time to be completed in June 2024. Project was 46% complete as of May 2021.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Fairfax County	Richmond Highway BRT: Phases 1 and 2 – This includes median running BRT from Huntington Metro Area to Fort Belvoir. The project will include new transit stations, facilities for bicycle, pedestrian, and vehicle travel modes.	\$250,000,000 (FY2018-23 SYP)	Design, ROW, Construction	<u>July 2024:</u> On June 25th, 2024, Project staff received notice that the RBRT Project, The One has entered the Engineering Phase of the Federal Transit Administration's (FTA) Capital Investment Grants (CIG) Program <u>June 2024-</u> Review comments on the 80% design. Community charm: spring/summer2024, BRT executive meeting: summer 2024 <u>May 2024</u> - Upcoming BRT meetings: -Community Charm: Spring/Summer 2024 -BRT Executive Meeting: Summer 2024 <u>January 2024</u> - BRT Open House Meeting scheduled for 1/31/24, from 6:30 pm to 9:00 pm at the Bryant High School located at 2709 Popkins Lane, Alexandria Va., 22306. Flyer made available to the public. <u>November 2023</u> - BRT Fall Public Status Meeting rescheduled for 1/31/2024 (delayed - earlier meeting date 11/15/2023). <u>October 2023</u> - BRT Fall Public Status Meeting scheduled for 11/15/23.	12/30/2030	12/30/2030	21.7 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>September 2023</u> - BRT Executive meeting is scheduled for 10/18/23. <u>July 2023</u> - 80% Design completion anticipated for Summer 2023. BRT meetings for early fall will include a BRT project status meeting, and a Community Charm artwork and survey meeting. <u>May 2023</u> - FTA approved the May 2023 reevaluation of the Categorical Exclusion (CE) for NEPA. <u>April 2023</u> - The Station Artwork survey closed on 4/3. RHBRT Executive Committee met and took action on artwork. Huntington, Kings Crossing and Lockheed Blvd will need new drafts of artwork. <u>March 2023</u> - Kicked off a survey for BRT Station Artwork prepared by students at 3 FCPS high schools - open from 3/29/23 to 4/3/23. County staff is hosting an open house showcasing the artwork on 3/29. <u>February 2023</u> - Summer 2023 - 80% design completion is anticipated. Currently - Utilities and ROW work is ongoing. On Jan.17 - Executive Committee met to give project progress and decide station renaming.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Spring 2023 - Staff is working on a public outreach schedule and survey for station artwork effort. <u>January 2023</u> - 80% Design completion anticipated for Summer 2023. Utilities and ROW work ongoing. BRT Executive Committee met 1/17 to give project progress and decide on station renaming. Public outreach in Spring. <u>December 2022</u> - The final station renaming decision is expected this winter. A public outreach event will be held in spring to select the final windscreen designs for each station. <u>October 2022</u> - Community Charm Conversations for Stations is complete and team is working on next phase of work which includes interpretations of themes and artwork with High School Students. <u>September 2022</u> - Community Charm Conversations for Stations is complete and team is working on next phase of work which includes interpretations of themes and artwork with High School Students. <u>July/August 2022</u> - 60% Design Plans are delayed;			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				plan comments process is ongoing. Community Charm Conversations for Stations have begun. <u>June 2022</u> - Team is working on 60% design plan comments. Community Charm Conversations for Stations anticipated to begin in Summer 2022. Kick off meeting being planned for July 2022, exact date is forthcoming. <u>May 2022</u> - Team is working on 60% design plans, to be completed in May 2022. Community Charm Conversations for Stations anticipated to begin in Summer 2022. Project material available on URL. PIM event held on May 3, 2022. <u>April 2022</u> - Design Updates & N Kings Hwy Intersection Improvements, 6:30 pm open house, 7 pm presentation; 5/3/22: Turn Lane Analysis Community Center (7950 Audubon Ave) Open House 6:30pm-9:00 pm. Community Charm Conversations for Stations anticipated to begin in Spring/Summer 2022. <u>March 2022</u> - BRT Executive Committee met and took action on location of community charm elements to			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				be designed for windscreen of stations. Public meetings in Spring '22. Design plans to be completed in Summer. <u>February 2022</u> - Team is working on 60% Design Plans to be completed in Spring/Summer 2022. Community Charm Conversations for Stations anticipated to begin in Spring 2022. Public meetings programmed for Spring 2022. On February 25th, project team held a brand launch ceremony. <u>January 2022</u> - Work on Environmental document is completed. Signature on CE was provided by FTA on 1/7/22. Team is working on 60% design plans to be completed in Spring/Summer 2022. BRT Executive Committee met and took action on location of community charm elements to be designed for windscreen of stations. <u>October 2021</u> - Virtual Public meeting ROW progress was held on October 25, 2021. Community Charm Conversations for Stations anticipated to begin in Spring 2022. <u>September – November 2021</u> - County BOS endorsed			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				preliminary design sets with condition to do additional turn lane analysis on several intersections. Public meetings and additional outreach for station areas community charm were held in fall of 2021. <u>June 2021</u> - Virtual Public Information Meeting (PIM) to update on design and ROW was held on June 30, 2021. Staff presented on various design modifications with 30% Design Plans, based on community inputs. NEPA Categorical Exclusion anticipated in Summer 2021, then acquisition of ROW can begin. <u>April 2021</u> - Project Team updated BRT Executive Committee on Station and Branding Efforts on 4/16/21. Committee voted on station design and Branding.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Fairfax County	Route 1 Widening – Mt. Vernon Memorial Hwy to Napper Rd – 2.9 miles section between Mt. Vernon Memorial Highway (south) and Napper Road will be widened to six lanes.	\$1,000,000 (FY2015-16)	PE	NVTA SPA was closed out in November 2016. Project is ongoing for other phases (see below).			100%
Fairfax County	Route 1 Widening – Mt. Vernon Memorial Hwy to Napper Rd (Continuation) – 2.9 miles section between Mt. Vernon Memorial Highway (south) and Napper Road will be widened to six lanes.	\$127,000,000 (FY2018-23 SYP)	PE, ROW, Construction	<u>June 2024:</u> Draft ROW Fyre Road and Sherwood Hall Lane have been prepared and are under review. The design is approx. 80% complete. NTP for parcel acquisitions between Jeff Todd and Friday occurred on 5/24. <u>May 2024</u> - A project update was provided to the Fairfax County Trails, Sidewalks and Bikeways (TSB) Committee on 5/8/2024. <u>April 2024</u> - Rt 1 updated their Notice to Proceed (NTP) for partial parcel acquisitions is expected in late Spring 2024. <u>February 2024</u> - Draft ROW plans have been prepared and are under review indicating the design is approximately 80% complete. <u>January 2024</u> - The ROW for partial parcel acquisitions	12/31/2028	12/31/2028	14%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				between Jeff Todd Way and Frye Road have been granted and a Notice to Proceed (NTP) for partial parcel acquisitions is expected in late winter 2024. <u>July 2023</u> - Project is in ROW acquisition phase. Utility Field Inspection (UFI) plans have been prepared and are under review indicating the design is about 80% complete. Estimated completion date is 2029 (delayed- earlier estimate 2028). <u>February 2023</u> - ROW acquisition of partial parcels is anticipated to start in mid-2023 after ROW needs for utilities have been determined. <u>July/August 2022</u> - Project is in ROW acquisition phase. Utility Field Inspection (UFI) plans have been prepared and are under review indicating the design is approximately 75% complete. <u>June 2022</u> - Project continues to be in final design and right-of-way (ROW) acquisition phase. <u>March 2022</u> - Plan design is 75% complete. Project team continues to meet with community groups and stakeholders to provide updates and receive feedback. This project is administered by VDOT. Project is in Right-of-Way (ROW) acquisition phase. Utility Post-Field Inspection (UFI) plans			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				have been prepared and are under review, indicating the design is more than 75% complete. <u>February 2022</u> - Project team continues to meet with community groups and stakeholders to provide updates and receive feedback. <u>April 2021</u> - FHWA authorized full-parcel ROW acquisitions in spring 2021. VDOT Central Office granted Notice to Proceed (NTP) on full parcel ROW acquisitions in April 2021. After UFI plans are reviewed to determine ROW needs for utilities, separate authorization will be needed for partial parcel ROW acquisitions. Construction is anticipated to start in summer 2025. Project team continues to meet with community groups and stakeholders upon request to provide updates and receive feedback.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Loudoun County	Transit Buses - Two 40-foot transit buses to introduce Silver Line connecting transit service from a new Park-n-Ride facility known as East Gate Park-n-Ride along Tall Cedars Parkway.	\$880,000 (FY2014)	Acquisition	Completed. Final NVTA reimbursement in June 2016.			100%
Loudoun County	Loudoun County Transit Buses - Four new buses in peak commuter periods to connect new park and ride lots in Dulles South, Dulles Town Center, and Ashburn to the Silver Line.	\$1,860,000 (FY2015-16)	Acquisition	Completed. Final NVTA reimbursement in January 2017.			100%
Loudoun County	Belmont Ridge Road (North) – Widening of Belmont Ridge between Gloucester Parkway and Hay Road Segment, including a grade separation structure to carry the W&OD trail over Belmont Ridge Road.	\$20,000,000 (FY2014)	ROW, Construction	Completed. Final NVTA reimbursement in December 2016.			100%
Loudoun County	Leesburg Park and Ride – Funding of land acquisition for a second Leesburg Park and Ride facility to accommodate a minimum of 300 spaces.	\$1,000,000 (FY2014)	ROW, Construction	Completed. NVTA SPA closed out in February 2020.			100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Loudoun County	Belmont Ridge Road - Truro Parish Road to Croson Ln – The road will be widened from a substandard two-lane rural section to a four-lane arterial standard with the appropriate auxiliary turn lanes and signalization.	\$19,500,00 0 (FY2015- 16)	Construction	<u>July 2024:</u> Construction substantial completion anticipated in mid-2024. Final grading and paving in processes. <u>May 2024</u> - Construction substantial completion is anticipated mid-2024. The design team continues to work on a design revision to address the existing curb ramps at the intersection of Truro Parish. <u>April 2024</u> - The project is currently under construction. A design revision will be issued in May to upgrade the existing curb ramps to ADA standards at the intersection of Truro Parish. Cons. Completion mid-2024. <u>February 2024</u> - Construction continues. Substantial Completion is delayed, now anticipated by 10/2024. <u>November 2023</u> - Construction of curbs, storm drains, and asphalt paving continues. <u>October 2023</u> - stormwater management, shared use paths, and base paving. <u>September 2023</u> - Construction continuing, installing curb and storm sewer piping.	Summer 2023	Summer 2023	56.4 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>July 2023</u> - Currently under construction with substantial completion anticipated mid-2024. <u>June 2023</u> - SCC's has completed the transition work at Waxpool Road and initiated the planned roadway switch. Currently working on future northbound lane road construction, fine grading topsoil in green areas and storm water management pond construction. Resolving utility conflicts with Summit IG and Dominion. <u>January 2023</u> – Construction continues. <u>December 2022</u> - Construction continues. <u>November 2022</u> - Resumed work on quad box culvert and second pipe crew worked on 4 series storm sewers. Grading crew continuing work along NB lanes on south side of project. Some curb and gutter work started. <u>October 2022</u> - Shirley Contracting Company (SCC) initiated construction of the box culvert at Waxpool Road along with continuing storm sewer activity at the storm water ponds and throughout the project.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>September 2022</u> - The design team is completing the 90% design plans for submission in September. <u>July/August 2022</u> - Continued clearing and grubbing, topsoil stripping, excavation operations. Suitable fill material has continued to be imported. Installation of storm drainpipe begun. CTA applied on SB lanes. <u>May 2022</u> - Clearing/grubbing and installing E&S control devices along the corridor continues. Clearing and excavation operations started at 3 SWM Ponds. Grading begun along the NW side of Belmont Ridge Rd. <u>April 2022</u> - Obtained the grading permit and Trailer Permit; clearing and grubbing well underway on western portion of Belmont Ridge Road. <u>March 2022</u> - Contractor has begun site mobilization and setting up construction signage. <u>January 2022</u> - A groundbreaking ceremony to celebrate the start of construction was held on January 27, 2022.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>October 2021</u> - In October 2021, The Board of Supervisors approved the Construction Bid received from Shirley Contracting. Verizon in process of removing old equipment; scheduled to be completed by early December 2021. Notice to proceed on construction expected in January 2022. <u>April 2021</u> - Interviews for CEI Services were conducted on 4/6/2021 and a Notice of Final Ranking was issued on 4/7/21. All B&D comments were addressed and closed out. <u>December 2020 - January 2021</u> - Design is complete. Right of way acquisition is complete. Start of construction anticipated in Sep/Oct 2021. An RFP for CEI Services was advertised on 12/14/2020. A CEI Services preproposal meeting was held on 1/4/21.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Loudoun County UPC 97529, 105064, 105575	Loudoun County Parkway (VA Route 607) Development – U.S. 50 to Creighton Rd – Provides for the design, right-of-way acquisition and construction of Loudoun County Parkway from Creighton Road to U.S. Route 50. The project will be designed as a four- lane urban major collector with a divided median in a six-lane ultimate right-of-way, associated turn lanes and shared use path.	\$31,000,000 (FY2015-16)	Construction	<u>October 2023</u> - NVTA SPA closed-out in August 2023. <u>September 2023</u> - Work completed and the project is being closed out. <u>July 2023</u> - No additional County development is planned for this section of Loudoun County Parkway. <u>June 2023</u> - Project is in closeout. <u>May 2023</u> - Closeout to start soon pending any resolution regarding final invoices. <u>March 2023</u> - Final Invoices submitted and being reviewed by NVTA. <u>February 2023</u> - The design documents are being achieved and final design invoices submitted. <u>October 2022</u> - The County is working toward completion of design plans by end of 2022. <u>September 2022</u> - The design team is completing the 90% design plans for submission in September. <u>July/August 2022</u> - Addressing 60% plan comments. Working on 90% plans. <u>May 2022</u> - The 60% design	1 st quarter 2025	1st quarter 2025	39.4 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				plans were submitted to VDOT and the Loudoun County Department of Building and Development on April 1, 2022. The design team is awaiting review comments. <u>April 2022</u> - No change: The design team is finalizing 60% design plans. <u>March 2022</u> - IAR Contract for an interchange study at Route 50 and LCP has been signed and will start shortly. <u>February 2022</u> - Submission of 60% design plans closing our roadway widening anticipated in March 2022. <u>November 2021</u> - NVTA project scope/schedule change requests were submitted in November 2021. <u>October 2021</u> - Supervisors approved moving forward with starting the Interchange design for the intersection of Loudoun County Parkway and Route 50. <u>September 2021</u> - The design consultant is proceeding with the development of 60% design plans for the additional southbound free-flow turn lane on Loudoun County Parkway to westbound Route 50. <u>March 2021</u> - Supervisor Letourneau requested DTCI			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				revisit Rte. 50 improvements with commercial property owner (Dulles Landing) – March 2021. March 2020 - First round of Property Access Letters was sent out on 10/28/19. 2 nd letters of Intent to enter were sent out by 11/22/19. Traffic Operational Analysis was resubmitted to VDOT on 3/9/20 for approval.			
Loudoun County/ Town of Hillsboro	Route 9 Traffic Calming: Town of Hillsboro – The project includes roundabouts at RT 9/RT 719 and RT 9/RT690S intersections, sidewalks on both sides of RT 9, streetscaping, pedestrian lighting, raised and at-grade crosswalks, on-street parking, a closed storm sewer system, shared-use path connecting to existing and planned area trails, overhead utility burial, duct banks for future data utilities, and new drinking water main, sanitary sewer main and laterals.	\$12,112,000 (FY2018-23 SYP)	Design, ROW, Construction	Completed. All NVTA-funded tasks are completed; SPA is closed-out in January, 2021. East and West Roundabout Median and curb complete. Intermediate asphalt complete. East Roundabout power transferred to underground. Verizon Main and Service Connections from Mountain Rd. to Stony Point Rd cable installation complete. Dominion downtown duct bank proofed and line crews are mobilizing. Wastewater force main and drinking water line extension plans approved and grading permit revisions approved. Town street lighting pedestals installed. Sidewalk setting continues. Landscaping downtown, roundabouts and medians ongoing. Final NVTA funding received	April 2021	Late 2020.	100 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				and SPA is closed-out. 4/6/21 – Roadways is partially open to traffic. A ribbon-cutting ceremony was held on June 18, 2021.			
Loudoun County	Dulles West Blvd Widening: Loudoun County Pkwy to Northstar Blvd – This includes the construction of a four-lane median divided roadway for approximately 2 miles within a 120-foot right of way and six signalized intersections.	\$47,800,000 (FY2018-23 SYP)	Design, ROW, Construction	<u>August 2024:</u> Loudoun County has drafted deed of easement gift to VDOT for the stormwater facility maintenance. Deeds will be sent to VDOT Central Office for final review. <u>July 2024:</u> DTCI is working with VDOT on an agreement to convey stormwater facility land to VDOT for ultimate maintenance. <u>May 2024</u> - The design team continues to coordinate some of utility relocations and additional test pits for the project. The land acquisition team is also securing proffered land rights for the project. <u>April 2024</u> - The roadway design plans are currently at 100%. Utility relocation and right of way acquisition is ongoing, with some relocations complete and land acquired. Plats will be	2026	2026	12.4 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				resubmitted late Spring 2024. <u>March 2024</u> - Working with VDOT to close out 100% plan comments. Estimating that final signed and sealed plans by April 2024. <u>February 2024</u> - The design team addressed VDOT Comments and is working with B&D to address remaining plan comments. <u>November 2023</u> - The design team is working with VDOT and B&D to address remaining plan comments. <u>October 2023</u> - Working with VDOT, B&D, and DGS to finalize stormwater management maintenance responsibilities. <u>September 2023</u> - Working with VDOT to close out 100% plan comments. <u>August 2023</u> - Utility relocation and RoW acquisition is ongoing, with some relocations complete and land acquired.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>July 2023</u> - The roadway design plans are currently at 100%. Plats will be resubmitted to Building and Development later this month (July 2023). <u>June 2023</u> - DTCL is scheduling a meeting with VDOT to discuss a new policy regarding stormwater management facilities that will impact submission of 100% plans. <u>May 2023</u> - Stream Credits have been purchased, and the County is now working on floodplain alteration approval. <u>March 2023</u> - Re-submitted traffic plan sheets to VDOT. Working on a storm water management easement agreement between County and VDOT. <u>February 2023</u> - Addressing additional VDOT traffic comments. <u>December 2022</u> - Coordinating with			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				adjacent landowners on new land development applications. <u>November 2022</u> - No Wetland and stream credit bids were received. The design team is working with Loudoun Water to develop an agreement for the proposed betterment. <u>October 2022</u> - Loudoun Water approved the relocation and betterment plan on September 14, 2022. <u>September 2022</u> - All plan comments are closed. The design team is working through resolution of stormwater management maintenance. Stream and wetland credit purchase still ongoing. Utility coordination ongoing. <u>July/August 2022</u> - Addressing plat comments, working on utility relocation plans and estimates, PO being issued for Verizon relocation, working with MDS on utility relocation.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Waiting on plan approval from VDOT & B&D. <u>May 2022</u> - Plats submitted to Loudoun County Department of B&D on 4/22/22. Additional coordination with Loudoun Water is ongoing for cathodic protection details. Coordination with MDS duct bank relocation. <u>April 2022</u> - The design team is proceeding with plat development with plat submission to Building & Development (B&D) in April 2022 and is working to close all outstanding comments from the 2nd submission. <u>March 2022</u> - Roadway 100% Plans, second submission, were submitted to Building and Development (Loudoun County). The design team is proceeding with the plat development. <u>February 2022</u> - Continue to work with utilities on relocation designs and easement requirements. Once			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				easements requirements are resolved, plat development will begin. <u>October - December 2021</u> - 100% Design Plans submitted in October 2021, to VDOT and Loudoun County B&D for review. Coordination with utility companies is ongoing, but all easement requirements have been received. Comments were received from VDOT and Loudoun County Building and Development on December 13, 2021. The design team is assessing all the comments. <u>July 2021</u> - DTCI received Design Endorsement from the Board of Supervisors on 7/6/21. The Consultant has submitted updated 90% plans for review on 7/9/21 to VDOT and B&D. <u>April 2021</u> - A Public Input meeting was held on 4/29/21. <u>February 2021</u> - The			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Consultant coordinated with the Northstar Blvd Designer on the geometry of the tie in of Dulles West Blvd for both projects. Consultant submitted 30% Design Plans on 2/1/2021. <u>June 2020</u> - Dewberry Engineers has been selected as the Consultant for this project. On 6/5/20 a project Kickoff Meeting has held with the project team. Also, a pre-traffic scoping meeting was held with VDOT and project team on 6/5/20. Property Access Letters were sent.			
Loudoun County	Evergreen Mills Rd Intersection Alignments – Watson Rd and Reservoir Rd – This includes the realignment of Watson Road and Reservoir Road to align with the intersection of Evergreen Mills Rd and form a four-legged intersection; construct right and left turn lanes from Evergreen Mills Rd onto Watson Rd and Reservoir Rd.	\$14,000,000 (FY2018-23 SYP)	PE, ROW, Construction	<u>August 2024:</u> Property offer letters will be mailed in August. Utility coordination is ongoing. Plans are at 100% phase and ready for approval. <u>July 2024:</u> Title reports and appraisals are being secured in preparation for land acquisition. <u>June 2024</u> - The project acquired nutrient credits needed. The design team is waiting on plan approval from VDOT and B&D, The land acquisition team is working on	December 31, 2025	December 2025	17.5 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				preparing offer packages to acquire land rights. <u>May 2024</u> - The project acquired nutrient credits needed. The design team is waiting on plan approval from VDOT and B&D, the land acquisition team has started to coordinate with property appraisers. <u>April 2024</u> - The project acquired nutrient credits needed. The design team is waiting on plan approval from VDOT and B&D, the land acquisition team has started to coordinate with property appraisers. <u>March 2024</u> - Final plans submitted to VDOT February 2024, awaiting approvals. Land acquisition follows approvals. <u>February 2024</u> - Currently waiting on comments from the Floodplain easement waiver. <u>November 2023</u> - Gas transmission line relocation completed. The design team is addressing 100% plan comments. <u>October 2023</u> - Relocation of gas transmission line has begun. <u>September 2023</u> - Working			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				with VDOT to close out 100% plan comments. <u>August 2023</u> - The floodplain study and alteration were approved in April 2023. <u>July 2023</u> - Design plans are currently at 100% with the design team addressing comments. The project team is working to acquire nutrient credits required for the project. <u>June 2023</u> - Coordination with VDOT is ongoing. The design team met with VDOT to close out comments, but a new traffic comment regarding the need for a design speed study needs to be further discussed. <u>May 2023</u> - The design team is working on a letter for the Nutrient Credits needed for the project and list of available banks. DTCI will begin procurement of these once the letter is received. <u>March 2023</u> - Awaiting comments for the second submission of the 100% plans. Berkshire Hathaway Energy submitted a plan and estimate to relocate their gas transmission line. Plats are being updated. <u>December 2022</u> - The design team continues to address 100% plan comments and			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				coordinating with utility providers on relocation designs. <u>November 2022</u> - Addressing 100% design comments and coordination continues with utility providers. Communications are ongoing with gas companies on transmission line relocations. <u>October 2022</u> - The design team met with gas company representatives and determined that the gas transmission lines need to be relocated. The gas companies will provide plans and estimates. <u>September 2022</u> - 100% design plans submitted to the Loudoun County B&D and VDOT on 8/15/2022. VDOT comments were received on 8/17/22 for the Signal Plans at Evergreen Mills Rd. <u>July/August 2022</u> - Minor comments were received from VDOT on the Floodplain Study submission. Proposed signal plans for Evergreen Mills/Watson Rd were submitted to VDOT on 7/19/22. <u>May 2022</u> - The design team is currently addressing the comments from the 90% submission received from			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				VDOT and Loudoun County Department of B&D. Signal plan submittal estimated May 2022. <u>April 2022</u> - The design team will submit the signal plans late April 2022. <u>February 2022</u> - The geotechnical report was completed, and 90% plans were submitted to VDOT and Loudoun County Department of Building and Development. <u>July – August 2021</u> - Comments from the 60% plans were received from B&D and VDOT. Geotechnical field work was set to begin July/August 2021. Final geotechnical field work was completed. A pre-utility field inspection meeting is scheduled for December 2021. Anticipated 90% plan submission early February 2022. <u>May – June 2021</u> - The 60% design plans were submitted to VDOT and B&D on May 28th for review. The preliminary signal plans were submitted to VDOT on 6/16/21. <u>April 2021</u> - Property Access letters were sent in April 2021 for access to Geotechnical			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Investigations. <u>September 2020</u> - DTCI staff held a Virtual Public Input Meeting on September 22, 2020, 6-8 p.m. Comment period ended on October 22, 2020, and all materials are posted on project website at: https://www.loudoun.gov/evergreenmillsrealignment. The Loudoun County Board of Supervisors approved the design endorsement for the proposed alignment of Evergreen Mills Road. Anticipated 60% plan submission is April/May 2021.			
Loudoun County	Northstar Blvd (All Phases) (Tall Cedars to Rte. 50 + Rte. 50 to Evergreen Mills Rd) – Includes: Phase II- Extension of Northstar Boulevard between Route 50 and Tall Cedars Parkway; and Phase I - Extension of Northstar Boulevard between Route 50 and Evergreen Mills Rd.	\$64,805,000 (FY2018-23 SYP)	ROW, Construction	Phase II – <u>June 2024</u> - Northstar Blvd from Tall Cedars to route 50 is open to traffic. Working on street acceptance. Segment from Route 50 to Evergreen Mills Rd. is under construction, open date anticipated as December 2024 <u>April 2024</u> - Open to traffic. Working on street acceptance. <u>March 2024</u> - Bridge and roadwork continue along with storm water installation. <u>October 2023</u> - Construction substantially completed, and open for traffic, a ribbon-cutting ceremony held on Oct	Phase II – December 2024 Phase I – 2024	Phase II – December 2024 Phase I – 2024	20.7 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				19. <u>September 2023</u> - A ribbon-cutting ceremony is being scheduled for October 19 at 11 AM. <u>August 2023</u> - The entire roadway is currently under construction. Land acquisition phase is ongoing from Rt 50 to Evergreen Mills Road, with some properties acquired and others moving to condemnation process. <u>July 2023</u> - There was an eminent domain Public Hearing held on July 12, 2023. A plan revision is anticipated in late July to capture coordination with adjacent developments. <u>June 2023</u> - The project team is considering September dates for a ribbon cutting. <u>May 2023</u> - A "Pardon Our Dust" meeting was held on May 15, 2023. The design team is working on a new design plan revision to address coordination with adjacent site plans. <u>March 2023</u> - Tree Clearing has begun. <u>February 2023</u> - Groundbreaking occurred February 24, 2023.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>December 2022</u> - Discussions continue with property owners on previously submitted offer letters. <u>November 2022</u> - DTCI working with VDOT on Appendix A updates for the project and TIGER Grant Amendment. <u>October 2022</u> - The environmental reevaluation was approved by VDOT on 9/14/22. <u>September 2022</u> - RFC comments addressed. Add. funding for land acquisition approved. <u>July/August 2022</u> - RFC comments addressed. Add. funding for land acquisition approved. <u>June 2022</u> - Plats have been finalized. County reviewing completed appraisals for 2 parcels. <u>May 2022</u> - Release for Construction road and bridge Plans issued in March. Dominion Power clearance provided <u>April 2022</u> - The release for construction plans were sent to VDOT and Building & Development for approval on			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				3/11/22. Dominion has completed their relocation. Verizon underground begun. DTCI has received P&E from NOVEC. <u>February 2022</u> – Phase II - The design build team continued coordination with commercial property owners regarding stormwater management and the shared use path. <u>November-December 2021</u> - NTP was issued on 10/13/21 to Shirley Contracting for the project. A ground-breaking ceremony was held on November 5, 2021. All plats have been submitted. The design-builder is ready to make land offers. A virtual “Pardon-Our-Dust” meeting was held on December 1, 2021. <u>September 2021</u> - Phase II construction was awarded in September 2021. <u>June 2021</u> - RFP for CEI Services was advertised on 12/29/20. Utility relocations anticipated to complete by May 2021. Stream Credit purchase completed on 2/16/21. Construction Contract Bids were due and opened on 6/10/21.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Phase I – <u>April 2024</u> - open date anticipated as December 2024. <u>November 2023</u> - Earthwork operations and construction of the bridge continue. <u>October 2023</u> - Bridge abutments and wing walls poured; roadway grading continues. <u>September 2023</u> - Earthwork and pouring bridge piers and abutments. <u>August 2023</u> - The entire roadway is currently under construction. Land acquisition phase is ongoing from Rt 50 to Evergreen Mills Road, with some properties acquired and others moving to condemnation process. <u>May 2023</u> - Under construction. <u>March 2023</u> - Intersection modification work at NorthStar & Rt 50 ongoing <u>February 2023</u> - North & South bound bridge deck, median and guard rails compete. <u>December 2022</u> - Storm pipe, earthwork activities and			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				intersection work ongoing. <u>November 2022</u> - NB bridge deck poured on 10/26/22. SB deck in November. <u>October 2022</u> - Base pavement at the intersection of Route 50 & Northstar Blvd complete. <u>September 2022</u> - Pavement in near Rt 50, base pavement started at Rt 50. Abutments complete, bridge girders installed. <u>July/August 2022</u> - Pavement in near Rt 50, prepping for asphalt at Rt 50. Abutment Stem wall & bridge girders scheduled for August. <u>June 2022</u> - Earth work and storm pipe ongoing. Water line upgrades complete on south end of project. <u>May 2022</u> - Earth work and storm pipe ongoing. Water line begun. Rt 50 intersection begun. <u>April 2022</u> – Phase I - Earth work ongoing, storm pipe is 60% complete. <u>March 2022</u> - Phase I - Earthwork work is 90% complete. <u>February 2022</u> – Phase 1 -			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				construction is underway. <u>December 2021</u> - ROW Authorization plan set and package submitted to VDOT. Right of way notice to proceed letter received from VDOT on December 30, 2021. The Construction team is currently making preparation for the meeting with the public. <u>July 2021</u> - Utility UFI Meeting was held on 7/7/21. Updated ROW Plans were submitted to VDOT on 7/1/21 to address ROW comments. <u>June 2021</u> - The Design Build Team submitted the Value Engineering proposal to DTCL. Floodplain Alteration and Floodplain Study submitted to B&D on 6/15/21. The team met with Fish & Wildlife on 6/11/21 to discuss the existing bald eagle nest near the proximity of project. Nutrient credits have been acquired for the project. <u>April 2021</u> - The 60% ROW Design Plans were submitted for review to VDOT and B&D on 4/9/21. <u>March 2021</u> - Project Kick off meeting and NTP for construction was issued in December 2020. VDOT approved the Traffic			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Volume Justification Report on 3/12/21. Right of Way Acquisition Kickoff Meeting was held on 3/2/21. <u>October 2020</u> - CTB approved project at March Meeting. D-B RFP issued on April 22, 2020. The Technical/Cost proposals were received in August/September 2020. Notice of Intent to Award sent to Shirley Contracting on 10/8/20. For the Lump Sum amount of \$46,354,984.00.			
Loudoun County	Prentice Drive Extension: Lockridge Road (Route 789) to Shellhorn Road (Route 643) - Design of Prentice Drive from Shellhorn Road to Lockridge Drive and Lockridge Drive West from Prentice Drive to Waxpool Road. Project divided into two phases; Phase 1 is West of Loudoun County Parkway and Phase 2 is east of Loudoun County Parkway.	\$76,230,000 (FY2018-23 SYP)	ROW, Constr uction	Phase I – July 2024: Title reports are being obtained and land acquisition activities are being initiated. <u>June 2024</u> - The roadway design plans are currently at 100%. Utility relocation and right of way acquisition is ongoing with title reports being conducted. Final Plans will be resubmitted Summer 2024. <u>April 2024</u> - Final plat submissions by July 2024 <u>March 2024</u> - Phase 1: 100% design plans completed. Final plat submissions by July 2024. <u>December 2023</u> - The design team submitted updated 100% design plans in December 2023. <u>November 2023</u> - The design	Phase I – February 2027 Phase II – February 2027	Phase I – February 2027 Phase II – February 2027	5.5%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				team submitted updated 100% design plans in November 2023. <u>October 2023</u> - Addressing 100% plan comments; plats resubmitted to B&D; utility coordination continuing. <u>September 2023</u> - Working with VDOT and B&D to close out 100% plan comments. <u>August 2023</u> - Updating the design plans based on 100% comments & revising plats based on review comments from LC Dept. Bldng.+Dev. <u>July 2023</u> - The design team submitted plats to Building and Development in June 2023. <u>June 2023</u> - Resubmission of design plans in June-later. <u>May 2023</u> - Addressing 100% plan comments with resubmission anticipated in June 2023. <u>March 2023</u> - 100% design plans delivered to VDOT in February. <u>February 2023</u> - Utility coordination with utility providers continues. <u>December 2022</u> - The design team is finalizing the 100% design plans with submission			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				planned in December. <u>November 2022</u> - The design team is developing 100% plans and coordinating with utility providers. <u>October 2022</u> - Utility coordination continues. <u>September 2022</u> - Utility coordination ongoing. Preliminary discussions with landowners conducted for land acquisition. <u>July/August 2022</u> - Coordination continues to obtain plans and estimates from utility providers. <u>June 2022</u> - Awaiting review comments. Continuing utility coordination and waiting plans/estimates from utilities. <u>May 2022</u> - Awaiting review comments. Continuing utility coordination and awaiting plans /estimates from utilities. <u>March 2022</u> - Completion of 90% design plans, utility coordination continue. <u>February 2022</u> – Development of 90% plans and utility coordination continues. <u>July 2021</u> – 90% Development continues. Field work for utility location continues.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Completion of 90% design plans contingent on coordinating utility locations. <u>June 2021</u> – 90% Development continues. 90% Milestone is delayed due to utility coordination (18 utilities in total), expected 90% milestone submittal in February of 2022. <u>May 2021</u> – 90% Development Continues. 90% milestone plans will be submitted to the reviewing agencies by end of June. Phase II – <u>March 2024</u> - Complete 100% plans by April 2024. <u>August 2023</u> - Continued coord. with Dominion on relocation of transmission line. <u>July 2023</u> - The design team is addressing 90% plan comments. <u>June 2023</u> - Addressing 90% plan comments and preparing 100% design plans. <u>May 2023</u> - 90% design plans submitted to VDOT on 3/31/2023. <u>March 2023</u> - Work continues			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				on the 90% design and stage 2 bridge plans. <u>December 2022</u> - Preparing the stage 2 bridge plans and 90% design plans. <u>November 2022</u> - Development of the 90% plans continues. <u>October 2022</u> - The design team is coordinating with VDOT to resolve plan comments and to prepare the 90% design plans. <u>September 2022</u> - Working on 90% plans. Continued coordination with Dominion for relocation. <u>July/August 2022</u> - Addressing 60% plan comments and working with Dominion Energy on the relocation of transmission towers. <u>June 2022</u> - Waiting for 60% plan comments from VDOT. <u>May 2022</u> - Floodplain study and floodplain alteration study submitted to LC B&D. <u>March 2022</u> - Development of 60% plans, Stage 1 bridge plans continue. <u>February 2022</u> – Development of the 60% design milestone plans continues including			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				revised State 1 bridge plans. <u>October 2021</u> - 6/23/2021 – 30% Plans were submitted to the reviewing agencies on 6/4/2021. The public comment period was open from Monday, July 26, 2021, through August 13, 2021. The Board of Supervisors endorsed the project design on 10/5/2021. Development of the 60% design plans continues. <u>February 2021</u> - 02/17/2021 – Field work and 30% plan development continues. <u>November 2020</u> - 11/16/2020 – The revised traffic report and comment responses for Prentice Drive (both Phase I and Phase II) were sent for VDOT review. <u>June-July 2020</u> - Right of way negotiations for simple fee right of way acquisition with the property owners of the SDC parcel was completed on June 22, 2020. Submitted the traffic analysis and roundabout package to the reviewing agencies on 7/16/2020. Comments on the roundabout package and traffic analysis were received and are under review. Coordination with adjacent site			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				plans continue.			
Loudoun County	Extend Shellhorn Road: Loudoun County Pkwy to Randolph Dr – Design and construction of a four-lane roadway between Loudoun County Parkway and Moran Road.	\$16,000,000 (FY2018-23 SYP)	ROW	<u>August 2024:</u> Ongoing 100% design plan preparation for submission to Loudoun County B&D and VDOT. <u>July 2024:</u> The 100% design plans are being finalized for submission to Loudoun County B&D and VDOT. <u>June 2024</u> -Working on 100% plans. The design approval phase of the project is delayed due to extensive coordination with the utility providers, adjacent developments and MWAA. Anticipated approval now 9/2024. <u>April 2024</u> - The design team is working on addressing comments from the 100% design plan submission and drafting associated plats. Resubmission of the plans with associated plats is expected by June 2024. <u>March 2024</u> - Working on 100% plans. The design approval phase of the project is delayed due to extensive coordination with the utility providers, adjacent developments and MWAA. Anticipated approval now 9/2024.	2025	2024	57%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>February 2024</u> - The design team continues to develop 100% plans and updated plats. <u>October 2023</u> - Awaiting comments from 100% plan submission; utility coordination continuing. <u>August 2023</u> - The design team is coordinating utility relocations and entrance tie-ins. <u>July 2023</u> - The 100% plans were re-submitted to Building and Development in July 2023. The design team is coordinating with adjacent development. <u>June 2023</u> - The design team met with the designer of a proposed data center on the MWAA property just north of the planned road to coordinate entrances, grades and utilities. <u>May 2023</u> - The design team continues to follow-up with Dominion for easement requests and is continuing 100% plan development. <u>February 2023</u> - The design team is awaiting Dominion easement requests in order to update plats. <u>December 2022</u> - Requested VDOT remove a proposed traffic signal at the former transit center entrance. Additional test pit			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				information was submitted to Dominion. <u>November 2022</u> - Coordinating with WMAA on traffic signal removal at former transit center. Coordination with utilities is also continuing. <u>October 2022</u> - The design team held a meeting on September 9, 2022, with VDOT to discuss the removal of the proposed traffic signal at the transit center entrance since the transit center is being relocated. <u>September 2022</u> - Coordination is continuing with utility providers on relocation plans. Additional test pit info given to utility providers. The design team continues to work on 100% design plans. <u>July/August 2022</u> - Coordination is continuing with utility providers on relocation plans. The design team continues to work on 100% design plans. <u>May 2022</u> - The design team is addressing 90% plan comments and awaiting plans and estimates from utility providers for utility relocations. <u>April 2022</u> - Received 90% plan comments from the MWAA; Addressing Building & Development (B&D) 90% plan			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				comments. Plats submitted to B&D. Signal design finalized and submitted to VDOT. <u>March 2022</u> - The design team has received 90% plan comments and are currently addressing. Utility coordination and plat development are continuing. <u>February 2022</u> – Signal Design package submitted to VDOT. Plats are being developed. <u>December 2021</u> - 90% design plans submitted to VDOT and the Loudoun County B&D on 12/13/21. A utility field inspection was held on 12/15/21. Signal design package submission is anticipated in January 2022. <u>October – December 2021</u> - County coordinating design of Shellhorn Road/Lockridge Road intersection with the County's Prentice Drive project (also NVTA funded). The project design was endorsed by the Board on 11/3/21. Development of the 90% plans initiated. <u>October 2021</u> - Signal warrant analysis was approved by VDOT on October 15, 2021. Plat development has initiated. A			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				utility field inspection meeting is being scheduled. <u>July 2021</u> - DTCI hosted a public meeting on July 26, 2021. <u>June 2020</u> - Submitted and received access permission to start NEPA environmental survey on June 18th, 2020. DTCI coordinating with MWAA to adjust stormwater management design on MWAA property to accommodate proposed development. DTCI's consultant developing alternatives to reduce stormwater facility impact to MWAA property. DTCI also coordinating with MWAA and FAA regarding need for NEPA document. <u>April 2020</u> - Submission of the 30% design plan to Loudoun Department of Building and Development, MWAA, and VDOT occurred in April 2020.			
Loudoun County	Route 15 Bypass Widening: Battlefield Parkway to Montresor Road - This project will widen 3.5 miles of U.S. Route 15 from Battlefield Parkway to Montresor Road. This principal arterial will be widened from 2-lanes to 4-lanes divided between the limits described.	\$54,000,00 (FY2018-23)	ROW/C ON	<u>July 2024</u>- The design team is working with the Town of Leesburg on the Phase 1 detour plan. Three land acquisition agreements have been signed. <u>May 2024</u> – Phase 1 – The next submissions for the Phase 1 plans are targeting early summer 2024.	June 2027	June 2027	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Phase 2 - 100% Design Plans were resubmitted on 5/6/24. <u>April 2024</u> - Phase 1 - Working with VDOT and B&D to close out 100% plan comments. Offer letters have been submitted to property owners. Offer letters have been submitted to property owners. Phase 2 - Whites Ferry to Montresor - the plan is progressing from 60% to 90% design. Addressing 90% plan comments. <u>March 2024</u> - Phase 1 - Working with VDOT and B&D to close out 100% plan comments. Offer letters have been submitted to property owners. Phase 2 - Whites Ferry to Montresor - the plan is progressing from 60% to 90% design. Addressing 90% plan comments. <u>February 2024</u> - The design team is developing a plan to rehabilitate the existing culvert below North King Street by Tuscarora High School. <u>November 2023</u> - The design team is addressing plan comments from the Town of Leesburg. Offer letters are being finalized for Phase 1.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>October 2023</u> - Utility relocation within the ROW to begin fall 2023. Working with Town of Leesburg on maintenance of traffic plan. <u>September 2023</u> - Phase 1 - Working with VDOT and B&D to close out 100% plan comments. <u>August 2023</u> – Phase 1 - Land Acquisition started - title reports and appraisals in June. Phase 2 - Whites Ferry to Montresor - the plan is progressing from 60% to 90% design. <u>July 2023</u> - Phase 1 - appraisals are being performed and the design team is addressing 100% plan comments. Phase 2 - the plan is progressing from 60% to 90% design. <u>June 2023</u> - Continuing to address comments from VDOT and the Town of Leesburg and preparing updated 100% design plans. <u>May 2023</u> - The design team is addressing the 100% plans comments for Phase I and developing the Phase II 90% plans. <u>March 2023</u> – Phase 1 - Bid were received for Phase I stream and			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				wetland credits. A purchase order is being prepared to procure the credits. <u>February 2023</u> - The Limestone Branch floodplain study was approved by Building and Development (Loudoun County). Phase 1 - Resubmitted phase I 100% plans to B&D, Leesburg, and VDOT. Phase 2 - 90% Design Plans development ongoing, with the floodplain study for Limestone Branch. <u>December 2022</u> - Resubmitted the phase I retaining wall plans to VDOT on November 21st; developing the 90% plans for phase II. <u>November 2022</u> - The design team is addressing 100% design and retaining wall plan comments for phase I. The design team is also continuing development of 90% plans for phase II. <u>October 2022</u>: The design team is reviewing comments received for the 100% design plans for phase I. The floodplain study for Limestone Branch and development of 90% plans for phase II continue. <u>September 2022</u>:			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Phase 1: 100% design plans submitted to the Loudoun County B&D & VDOT on 8/1/22. Floodplain study & alteration resubmitted to B&D on 8/24/22. Phase 2: 90% plans development ongoing. <u>July/August 2022:</u> NVTA SPA was approved in July Authority meeting. Phase 1: 100% design plans submitted to the Loudoun County B&D & VDOT on 8/1/22. Floodplain study & alteration resubmitted to B&D on 8/24/22. Phase 2: 90% plans development ongoing.			
Prince William County	Route 1 Widening from Featherstone Road to Mary's Way – Widen Route 1 from a 4-lane undivided highway to a 6-lane divided highway. The total distance for the project will be 1.3 miles and will include the construction of a 10-foot-wide multi-use trail on the west side and a five-foot-wide sidewalk on the east side, along the entire route.	\$3,000,000 (FY2014)	Design	Project is Ongoing. Duct bank design completed and approved by VDOT Finalizing roadway project design. The SPA was closed out in December 2019. Project continues for other phases (see below).	April 2021	October 2018	100 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Prince William County	Route 1 Widening from Featherstone Road to Mary's Way (continuation) – Widening of Route 1 from a 4- lane undivided highway to a 6- lane divided highway. The total distance for the project will be 1.3 miles and will include the construction of a 10-foot-wide multi-use trail on the west side and a five-foot- wide sidewalk on the east side, along the entire route.	\$49,400,000 (FY2015-16)	ROW Acquisition, Construction	<u>July 2024</u>- Project substantially completed, contractor working on punch-list items, final approval still pending. A ribbon-cutting ceremony held on Oct 26, 2023. <u>June 2024</u> – Anticipate final approval shortly, issue with an ADA ramp that VDOT required to be corrected. <u>March 2024</u> - Anticipating C5 approval in May. <u>February 2024</u> - Awaiting VDOT C5 approval. <u>November 2023</u> - Contractor completing punch list items. <u>October 2023</u> - Project is substantially completed, a ribbon cutting ceremony was held on October 26, 2023. <u>September 2023</u> - Ribbon cutting has been scheduled for October 26, 2023 at 10am. <u>June 2023</u> - Project is on schedule for substantial completion Fall 2023. <u>May 2023</u> - Phase I and II lighting have been completed. Northbound lane traffic shifted between Prince William Parkway and Mary's Way. <u>April 2023</u> - Construction activities - ongoing for	Summer 2023.	Summer 2023.	90%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				substantial completion in early Fall 2023. <u>March 2023</u> - All major construction activities on phases I and II are complete. <u>February 2023</u> - Project completion is delayed, now anticipated for fall 2023 (earlier summer 2023). <u>October 2022</u> - Construction activities are ongoing. <u>September 2022</u> - Second phase of Southbound traffic switch occurred August 11, 2022. <u>July/August 2022</u> - Second phase of Southbound traffic switch to Featherstone is scheduled for August. <u>June 2022</u> - Southbound traffic lanes shift has been implemented between Prince William Parkway and Bel Air Road. <u>May 2022</u> - Utility relocation is significantly delayed. Project completion anticipated for Summer 2023. <u>April 2022</u> - Comcast relocation still anticipated for completion by end of April 2022. <u>March 2022</u> - Comcast relocation is now expected in			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				April 2022. All ROW acquired via Certificate of Taking (COT) or agreements. Construction of the Duct Bank and waterline are complete. <u>February 2022</u> - Comcast relocation is delayed. Retaining walls, underground detention SWM, drainage, curb and gutter, permanent signal, road lighting and asphalt work are ongoing. <u>January 2022</u> - Current construction activities include utility feed, asphalt paving, installation of temporary pavement markings and temporary signalization at Route 1 and PW Parkway and Route 1 and Rosedale intersections. Comcast and Verizon utility relocations ongoing. Construction activities ongoing; project on schedule. <u>August – October 2020</u> - BOCS approved the construction award on August 4, 2020. VDOT issued C-5 for ductbank on August 19, 2020. Federal authorization for award received September 8, 2020. Notice to proceed for construction issued October 2020.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Prince William County	Route 1 Widening from Featherstone Road to Mary's Way (continuation) – Widening of Route 1 from a 4-lane undivided highway to a 6-lane divided highway. The total distance for the project will be 1.3 miles and will include the construction of a 10-foot-wide multi-use trail on the west side and a five-foot-wide sidewalk on the east side, along the entire route.	\$11,000,000 (FY2017)	Construction	Continuation of the FY2014 and FY2015-16 projects above.	Summer 2023.	Summer 2023.	97.1 %
Prince William County	Route 28 Widening from Linton Hall Road to Fitzwater Drive – Widen from a 2-lane undivided roadway to a 4-lane divided highway. Project includes the construction of a multi-use trail on the south side and a sidewalk on the north side.	\$28,000,000 (FY2014)	Engineering, ROW Acquisition, Construction	Completed. Project was completed in October, 2019, ahead of schedule. Ribbon Cutting was on October 9 th . The SPA Close-out Certification was submitted to NVTA on 12/23/2019.	November 2019	November 2019	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Prince William County	Route 28 Widening from Route 234 Bypass to Linton Hall Road – Widen approximately 1.5 miles of Route 28 from a 4-lane undivided highway to a 6-lane divided highway, which will include a multi-use trail and sidewalk.	\$16,700,000 (FY2015-16)	Construction	Completed. All NVTA funds for this SPA have been reimbursed, and SPA was closed out in January 2021. Construction ongoing with funds approved in FY2017 and FY2018-23 programs, for other segments. Project was bid as an unsolicited PPTA (Public-Private Transportation Act) proposal. The construction contract was awarded on March 6, 2018 to Shirley Contracting, LLC. Storm sewer, waterline, and median construction are continuing in both directions of Route 28. BOCS endorsement of design including the Shared Use Path on Residency Road was approved on March 10, 2020. Coordination with City of Manassas for the construction of a traffic signal is ongoing. Right-of-Way offers and Certificate of Take (COTs) near complete. Shoulder work in north and south bound lanes under construction. Design for the Shared Use path is complete and Right-of-Way for path has begun. Bridge joint repair has been completed and bridge is open to public. Sidewalks on both sides of the bridge have been demolished. Water main installation is complete. Paving to widen Linton Hall Road is complete. Widening	Spring 2022 (Construction scheduled to be completed June 2022).	Design March 2018 thru summer 2019.	100 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				of southbound lanes from Residency Road toward Hornbaker Road began mid-August. Post and panel wall excavation have begun. Majority of utility relocation work has been completed.			
Prince William County	Route 28 Widening from Route 234 Bypass to Linton Hall Road (continuation) – Widen approximately 1.5 miles of Route 28 from a 4-lane undivided highway to a 6-lane divided highway, which will include a multi-use trail and sidewalk.	\$10,000,000 (FY2017)	Construction	June 2024 – Project received final acceptance from VDOT. This project is now complete. Continuation of the FY2015-16 projects above.	12/30/2022	Design March 2018 thru summer 2019.	46%
Prince William County	Route 28 Corridor Improvements from Fitzwater Dr to Pennsylvania Ave (continuation) – Widen Route 28 from a 4-lane undivided highway to a 6-lane divided highway, which will include a multi-use trail and sidewalk.	\$15,000,000 (FY2018-23 SYP)	Construction	Completed. Last reimbursement for this SPA was in June 2022, NVTA SPA closed out on June 8, 2022. <u>February 2023</u> - Project received final acceptance from VDOT. This project is now complete. <u>January 2023</u> - Shared use path completed and inspected by VDOT. Anticipate VDOT final acceptance late January 2023. <u>October 2022</u> - Shared use path construction is progressing and on schedule for completion in	December 2022	December 2022	100 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				December. <u>September 2022</u>: Shared use path scheduled to be completed December 2022. <u>May 2022</u> - Delays due to supply chain challenges have delayed the shared use path completion date to October 2022. <u>April 2022</u> - Shared use path anticipated to be completed September 2022. <u>March 2022</u> - Shared Use Path update- Electric utility relocation underway and storm sewer work anticipated to begin July. <u>November 2021</u> - Continuation of the above. VDOT inspection of signalized intersection is complete. Contractor working on punch list. All southbound and northbound traffic lanes open. Utility relocation for shared use path connecting Route 28 to VRE Broad Run Station is ongoing. Project was inspected and all VDOT punch list items were completed November 2021. Comcast utility relocation for the shared use path was scheduled for completion November 2021. VDOT on schedule for acceptance of road widening project December 2021. Utility			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				relocation activities for shared use path are ongoing. <u>February 2022</u> - Residency Road final signal inspection accepted by VDOT. The widened portion of the roadway has been inspected and accepted by VDOT and is complete. The shared-use path construction is ongoing.			
City of Manassas/ Prince William County	Route 28 (Manassas Bypass) Study – Godwin Drive Extended. - This study will evaluate the scope, cost, environmental, traffic forecasts, alternative alignments and feasibility factors required to gain approval for Route 28 corridor congestion improvements between the City of Manassas and Fairfax County.	\$2,500,000 (FY2015-16)	Engineering Study	Project is Ongoing. <u>This SPA was closed-out in October 2022.</u> <u>September 2022</u> - Right-of-Way level plans were submitted July 2022. Additional survey and geotechnical work will begin September 2022. <u>July/August 2022</u> - Survey and base plan preparation are being completed. A stakeholder workshop to identify and mitigate project risks was held on August 17, 2022. <u>May 2022</u> - Public outreach meeting held 5/17. <u>April 2022</u> - Base plans, including survey and wetland delineation work, anticipated for early Summer 2022. <u>March 2022</u> – Design phase and survey/field inspections are ongoing. <u>February 2022</u> - Survey and field inspections are being done. Base	Location study (Phase 1 of the overall study) completed in November 2017.	Location study (phase 1 of the overall study) completed in November 2017.	100 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				design plans for the project are being prepared. <u>October – November 2021</u> - Design contract awarded on October 19, 2021. Notice to proceed was issued November 8, 2021. A project kick-off meeting was held on November 23, 2021, and a Technical Steering Committee was established to guide during the design phase. Letters to residents for entry to complete survey work are being prepared for mailing. <u>June 2021</u> - A public information meeting on the ROW acquisition process was held on June 2, 2021. Environmental work for a Local or State Environmental Review process underway. Proposals reviewed and interviews with shortlisted design firms were held June 2021. <u>January 2021</u> - RFP for design of the project was advertised on January 4, 2021. <u>September 2020</u> - The BOCS approved Alternative 2B (the Bypass) as the project location on September 8, 2020.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Prince William County	Route 28 Corridor Feasibility Study (continuation) – This study will evaluate the scope, cost, environmental, traffic forecasts, alternative alignments and feasibility factors required to gain approval for Route 28 corridor congestion improvements between the City of Manassas and Fairfax County.	\$3,500,000 (FY2018-23 SYP)	Study, Design	Continuation of the above. <u>July 2024:</u> Awaiting Fairfax County endorsement of the project location and their commitment to assist in administering the Right-of-Way phase.		After FY 2023	100 %
Prince William County	Construct Route 28 Corridor Roadway Improvements – East of 234 (Manassas Bypass) project consists of funding the design and construction of corridor improvements along Route 28, from the City of Manassas to Fairfax County. Construction of the project will include right-of-way acquisition, utility	\$89,000,000 (FY2018-23 SYP)	PE, ROW, Constructio n	Continuation of the above. <u>August 2024:</u> Meeting planned for September with elected officials and staff of Fairfax County to discuss support for project. <u>June 2024:</u> Awaiting Fairfax County endorsement of the project location and their commitment to assist in	2027	2027	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Prince William County	Construct Interchange at Prince William Parkway and Clover Hill Road - Intersection will be converted from an existing conventional intersection to a bowtie intersection. Left turns will not be permitted at the main intersection and vehicles must turn right or continue straight and use downstream roundabouts to complete left turn movements. Removing left turns from the main intersection will allow the intersection to operate under a two-phase signal control, which increases green time on Prince William Parkway and the overall intersection. The roundabouts will be designed to accommodate large trucks and will be spaced to provide appropriate storage for queuing. The project will also include the construction of a 10' shared use path along Clover Hill Road.	\$1,900,000.00 (FY2022-2027)	PE	<u>August 2024:</u> Traffic analysis report is anticipated to be complete and submitted to VDOT August 2024. <u>June 2024-</u> Reviewing a draft report on future traffic and analyzing enhancements to bowtie design, accommodating increased traffic from airport. Application submitted to SMART SCALE for additional funding. <u>May 2024</u> - PWC is reviewing a draft report on future traffic operations and analyzing enhancements to bowtie design to handle increased traffic from airport expansion. <u>April 2024</u> - Traffic volume forecast memo was submitted for review. Application submitted to SMART SCALE for additional funding. <u>March 2024</u> - PWC and VDOT Planning Office have provided feedback on annual traffic growth rate and the network modeling and calibration report was submitted to VDOT. <u>February 2024</u> - Traffic count conducted and being analyzed. A coordination meeting was held with local HOAs regarding project impacts. The results of the test holes field work was obtained and shared with utility	5/31/2026	4/30/2024	44.6%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				owners. <u>January 2024</u> - Test holes field work has been completed. Task modification for water quality assessment and Service Authority utility relocation is under negotiation. <u>December 2023</u> - The traffic count at the project area is scheduled for January 2024. <u>October 2023</u> - Task modification which includes traffic study to incorporate Manassas Airport expansion has been approved. <u>September 2023</u> - Task modification which includes traffic study to incorporate Manassas Airport expansion has been negotiated and submitted for approval. <u>August 2023</u> - 50 percent design plans have been prepared and distributed for review. Task modification scope underway to incorporate future traffic from the Manassas Regional Airport expansion. <u>July 2023</u> - Agreement made between County and VDOT to review NEPA documents for the project. <u>June 2023</u> - 50 percent design is in progress and draft geotechnical report has been			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				prepared. April 2023 - Utility field inspection kickoff meeting was held on March 30, 2023. February 2023 – Stakeholder meeting held on January 31, 2023.			
Prince William County	Construct Interchange at Route 234 and Brentsville Rd – This includes grade separation at Brentsville; converting intersection of Prince William Pkwy and Bradley Cemetery Way to T-intersection; realigning Brentsville Rd to provide through access to Dumfries Rd.	\$54,900,000 (FY2018-23 SYP)	PE, ROW, Construction	<u>August 2024:</u> Ribbon cutting held July 25th. Final VDOT inspection complete and acceptance anticipated for August 2024. <u>July 2024:</u> Substantive. Road, shared use path and pedestrian bridge are open to the public. Final VDOT inspection completed. Ribbon cutting scheduled for July 25, 2024. <u>May 2024</u> - Construction will be completed and roads open to the public by Memorial Day. Project on track for final completion and acceptance by VDOT in July 2024. <u>April 2024</u> - Surface paving will begin in April and be complete late May 2024. Project on schedule.	August 2024	August 2024	86.7%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>March 2024</u> - The last phase of construction to connect Route 234 to Prince William Parkway and widening of Route 234 is underway. Asphalt for shared use path will be poured in March. <u>January 2024</u> - Project on track for completion spring/summer. <u>December 2023</u> - The final traffic switch occurred. <u>October 2023</u> - Completed ramps and sections of shared use path, including bridge over Route 234, will be open to the public in October. <u>September 2023</u> - Pedestrian bridge has been installed. The second traffic switch is scheduled for October 2023. The project is on schedule for completion Summer 2024. <u>August 2023</u> - Second bridge installation is ongoing. Project on schedule for completion Summer 2024. <u>July 2023</u> - The traffic switch has been implemented and the bridge opened to the public on July 12, 2023. <u>June 2023</u> - Construction activities are ongoing and project is progressing on schedule.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>May 2023</u> - Earthwork for pedestrian bridge has begun. Bridge deck pouring anticipated soon. <u>March 2023</u> - Construction activities are progressing and includes bridge beams and girders and concrete curb and median work on new ramps. Earthwork for pedestrian bridge will begin in April. <u>February 2023</u> - Pedestrian bridge plans approved and ready for construction. <u>January 2023</u> - Bridge construction is underway. <u>November 2022</u> - Construction plan for the entire project were completed and approved. Construction of retaining walls and earthwork activities for new ramps and access road have begun. <u>October 2022</u> - Construction plans for the bike-ped portion of the project have been completed and approved. <u>September 2022</u> - Construction of retaining walls and earthwork activities for new ramps and access road are underway. Pedestrian bridge design is anticipated for completion August 2023. <u>July/August 2022</u> - Proposed			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				changes to the limited access were approved by the CTB on July 20, 2022. Construction is underway. Pile driving for new bridge began late June. <u>June 2022</u> - Proposed changes to the limited access will go to the Commonwealth Transportation Board for approval in July 2022. <u>May 2022</u> - Right-of-Way acquisition process began April 15, 2022. Final design endorsed by the Board on May 10, 2022. <u>April 2022</u> - A change order for a pedestrian bridge design was approved. Final design approval and start of right-of-way is anticipated for Summer 2022. <u>March 2022</u> - A ground-breaking ceremony was held on March 28, 2022. A recorded Public Information Meeting will be posted to the PWC DOT website on March 22, 2022 and there will be a 10-day comment period. This event is being coordinated with NVTA. <u>February 2022</u> – Plans for the construction field office site were approved and site work will begin Spring 2022. In response to public hearing, feasibility of adding a ped/bike bridge is being evaluated. <u>December 2021</u> - A design			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				public hearing was held on December 8, 2021, and public comment period ended December 18, 2021. Construction is scheduled for Winter 2022. <u>July 2021</u> - Early grading plan was submitted for VDOT and County review July 1, 2021. Public hearing plans, bridge plan and Interchange Justification Report submitted to VDOT for review. <u>February 2021</u> - Contract award and agreement was executed in February 2021 and a Notice to Proceed was issued. Additional bike and pedestrian access under consideration, and cost estimates completed and submitted to the County for review. <u>January 2021</u> - A public hearing for contract award was held on January 12, 2021 and the BOCS approved a contract for design and construction. <u>October 2020</u> - Detailed technical proposals and cost proposals were received on October 16, 2020, and the Evaluation Committee completed their review and sent a recommendation to PWC purchasing. <u>May 2020</u> - Design activities are ongoing. A virtual public			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				information presentation was launched on May 18, 2020, with June 1 deadline to submit comments. Supplemental documents, including IJR, Environmental Documents and Geotechnical Data, being prepared.			
Prince William County	Construct Interchange at Prince William Parkway and University Blvd – The intersection will be redesigned as quadrant roadway (QR), which will restrict left turns at the main intersection and moves them to secondary intersection further down and connector roads. It will also include two signalized intersections.	\$24,200,000 (FY2018-23 SYP)	PE, ROW, Construction	<u>August 2024</u>: Final inspection and approvals pending. Ribbon cutting scheduled for September 9, 2024. <u>July 2024</u>: Signals at Route 234 intersections with University and Discovery Boulevard are complete and awaiting inspection and approval from VDOT. <u>June 2024</u> - Construction ongoing. Project on track for completion late Spring 2024. Contractor is preparing punch list walkthrough with VDOT and is resolving easement issues with the Service Authority. <u>May 2024</u> - Construction ongoing, minor construction activities remaining. <u>April 2024</u> - Construction ongoing. <u>March 2024</u> - Project on track for completion late Spring 2024. <u>February 2024</u> - Median work	May 2024	May 2024	90.4%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				along Prince William Parkway is complete. Storm sewer for innovation development installation at University Boulevard is in progress. Construction activities are ongoing. <u>December 2023</u> - Project completion date has been pushed back due to some utility conflicts that are being worked through. Updated project completion date of 5/30/2024. <u>November 2023</u> - Guardrail being installed and median work underway. <u>October 2023</u> - Traffic switch to the newly widened Prince William Parkway is now complete, Mast arms have been installed for new traffic signals. <u>September 2023</u> - Traffic switch to the newly widened Prince William Parkway is scheduled for late September 2023. <u>August 2023</u> - Traffic signal foundation work is ongoing at all signalized intersections. <u>July 2023</u> - Median work and widening is complete on University Boulevard and storm sewer and structure installation activities are complete. <u>June 2023</u> - Widening work is			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				ongoing on both sides of Route 234. <u>May 2023</u> - Drainage activities and earthwork activities are ongoing. <u>April 2023</u> - Traffic signal borings completed at University Boulevard. <u>March 2023</u> - Construction activities progressing and includes storm sewer installation, earthwork and traffic signal borings. <u>December 2022</u> - Design revision of roadway profile has been approved. <u>November 2022</u> - Review of the design revision of roadway profile was completed and all comments received. Final revisions have been submitted for approval. Construction activities are ongoing. <u>October 2022</u> - Design revision of the road profile to reduce earthwork cut was completed and submitted to the County and VDOT for review. <u>September 2022</u> - Construction Notice to Proceed was issued July 11, 2022. Construction is underway. Groundbreaking ceremony was held on September 27, 2022.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>July/August 2022</u> - Construction Notice to Proceed was issued July 11, 2022. <u>June 2022</u> - Construction anticipated to begin July 2022. <u>May 2022</u> - Contract award approved by the Board on May 10, 2022. <u>April 2022</u> - Two bids were received and the lowest bid was above budget. Additional local funds were identified to cover the deficit. <u>March 2022</u> - Project was advertised for construction February 18, 2022. Utility relocation was substantially completed in February 2022. <u>February 2022</u> – Roadway plans have been approved. Advertisement planned for construction bidding moved to late February. <u>December 2020</u> - Limited Access Control was approved by the CTB on December 9, 2020. Utility relocation work underway. 100% Design Plans submitted to VDOT. ROW acquisition was anticipated to complete in Summer 2021. Utility relocation was anticipated to complete in mid-			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				November 2021. Construction bidding scheduled for Winter 2022. Final plans to VDOT for approval. Utility relocation will be completed early 2022. Advertisement for construction bidding planned for February 2022. <u>March 2020</u> - Utility Field Inspection was held on March 4, 2020. Utility coordination and ROW acquisition underway. <u>February 2020</u> - 60% design plans were submitted to VDOT in February 2020. BOCS endorsed design in a Public Hearing on February 18, 2020. <u>May 2019</u> - A Public Information Meeting was held on May 20, 2019. Comments from public hearing were posted on the PWC Transportation website. Design activities ongoing.			
Prince William County	Summit School Road Extension and Telegraph Road Widening – This includes extending Summit school Rd to Telegraph Rd as a 4-lane divided roadway; widening Telegraph Rd from new Summit School Rd intersection and Horner Rd commuter lot as well as from Caton Hill Rd to Prince	\$11,000,000 (FY2018-23 SYP)	Design, ROW.	<u>August 2024</u>: Construction activities are ongoing and project is progressing on schedule. <u>July 2024</u>: Project in construction phase. <u>June 2024</u> – Groundbreaking ceremony was on June 21st.	May 2026.	May 2026	60%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
	William Pkwy; constructing sidewalk and multiuse path.			<u>May 2024</u> - Contract award authorization on BOCS agenda for May 14th. Notice to Proceed anticipated to be issued June 17th. <u>April 2024</u> - Project was re advertised on March 26th and bids open on April 16th. <u>March 2024</u> - The Re advertisement for construction scheduled for March 25, 2024. <u>February 2024</u> - Construction bid solicitation expected to open March 2024 and close April 2024. <u>January 2024</u> - Board of County Supervisors approved additional \$3 million in local funds for project on January 16th. <u>November 2023</u> - Board item to allocate \$3 million in funds to construction phase of the project scheduled for January. The construction phase is being re-advertised to include a change order. <u>September 2023</u> - Award of the construction contract will go to the Board of County Supervisors at the October 10, 2023 meeting. Groundbreaking moved from November to January.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>August 2023</u> - Bid document was advertised on July 5, pre-bid meeting held with interested contractors on July 19, 2023. Two addendums were issued and bid date was extended to August 23, 2023 to accommodate addendums. <u>July 2023</u> - Bid document was advertised on July 5, 2023 and a pre-bid meeting with interested contractors is scheduled for July 19, 2023. <u>June 2023</u> - Bid advertisement anticipated for June 2023. <u>May 2023</u> - Bid document to be prepared shortly. <u>April 2023</u> - Timbering activities completed. <u>March 2023</u> - Project construction will proceed in four phases to allow for completion of all utility relocations. <u>February 2023</u> - Timbering activities anticipated to be completed April 1, 2023. <u>July/August 2022</u> - Plan submission comments are being addressed. Bid document is under review by PWC DOT. <u>May 2022</u> - Utility relocations and Right-of-Way acquisitions are ongoing.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>April 2022</u> - 100% Design Plans was submitted on April 1, 2022. <u>February 2022</u> – 100% plan submission for school turn lane anticipated for March 2022. MOU anticipated to be brought to the PWC Board in Spring 2022. <u>November 2021</u> - A Memorandum of Understanding between the BOCS and PWC schools is being finalized on coordination between the project and new school site. Plans for turn lanes to accommodate the high school were sent to VDOT on November 24, 2021. <u>August 2021</u> - 100% design plans were approved in August 2021. Right of way acquisition and coordination with utility owners is ongoing. <u>February - March 2021</u> - The BOCS Public Hearing for design was held on February 2nd and design approved. Pre-Advertisement Conference (PAC) Plan submitted to VDOT on March 8, 2021. Final plans are under review by VDOT. Final reverse agreement (ELUP) was reached with VDOT. ROW activities are ongoing. A design contract modification is under review for access			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				improvements to the future high school. <u>January 2021</u> - On January 12, 2021, the BOCS authorized a public hearing to consider endorsing final design. <u>November 2020</u> - 60% project plans were submitted to VDOT on November 16, 2020. <u>July 2020</u> - Preliminary design is ongoing. A virtual public presentation was held on July 27, 2020. Road alignment was refined to mitigate impacts. <u>December 2019</u> - Contract for design services was awarded to Kimley-Horn & Associates on December 3, 2019. Kick off meeting was held on December 19, 2019. Design activities are underway. Coordination with developers and utilities is underway. Survey and geotechnical work are underway.			
Prince William County	Summit School Road Extension and Telegraph Road Widening – This includes extending Summit school Rd to Telegraph Rd as a 4-lane divided roadway; widening Telegraph Rd from new Summit School Rd intersection and Horner Rd commuter lot as well as from Caton Hill Rd to Prince William Pkwy; constructing	\$24,000,000 (FY2020)	Right of Way	<u>August 2024:</u> Construction activities are ongoing and project is progressing on schedule. <u>July 2024:</u> Project in construction phase. <u>June 2024:</u> Groundbreaking was June 21st.	May 2026.	May 2026	Less than 1%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
	sidewalk and multiuse path.						
Prince William County	Widen Route 1 (Fraleigh Boulevard) Brady's Hill Road to Route 234 (Dumfries Road) – This project will complete the Northern segment of a Prince William County funded project (VDOT's Route 1 / Route 619) and will allow local traffic to travel to and from Quantico / Stafford to the Route 234 interchange and communities along the Route 1 corridor. This project will bring northbound and southbound Route 1 onto the same alignment by widening Route 1 NB from 2 lanes to 6 lanes, with a wide curb lane for on-road bicycle use and a sidewalk and multi-use trail for pedestrians and other modes. It includes replacing the bridge over Quantico Creek.	\$6,900,000 (FY2015-16)	PE	<u>August 2024</u>: Right of way phase progressing, Phase relocation of utilities expected to begin late 2024. <u>June 2024</u> - 97 right-of-way offers made and 21 have been accepted by property owners. All right of way offers have been initiated. <u>May 2024</u> - All right of way offers have been initiated. <u>April 2024</u> - 97 right-of-way offers made and 17 have been accepted. <u>March 2024</u> - 15 more right of way offers have been made since February to a total of 88 right-of-way offers now made. <u>February 2024</u> - 73 right of way offers have been made. Coordination with utility companies is continuing concerning a phased approach to utility relocation. <u>January 2024</u> - 52 right of way offers have been made. Coordination with utility companies is ongoing to have a phased approach to utility relocation.	November 2026	August 2022	88.6%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>December 2023</u> - 49 right of way offers have now been made. <u>November 2023</u> - 26 right of way offers have been made and three have been accepted. <u>August 2023</u> - Eleven right-of-way offers have been made for total take properties. <u>July 2023</u> - Project design and coordination with Town of Dumfries is ongoing. <u>June 2023</u> - Right-of-way is ongoing. <u>March 2023</u> - Right-of-way for total take parcels began November 2022. Right-of-way authorization by the County for the rest of the project has been moved to Spring 2023. Project design is ongoing. <u>January 2023</u> - Right-of-way phase for total take parcels underway. Right-of-way for remaining parcels anticipated for Spring 2023. <u>December 2022</u> - Survey and geotechnical work is ongoing. Right-of-way authorization by the County for the rest of the project is anticipated for January 2023. <u>November 2022</u> - Survey and			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				geotechnical work is ongoing. <u>October 2022</u> - Right-of-Way of full parcels scheduled to begin late October 2022. <u>September 2022</u> - Right-of-Way level plans were submitted July 2022. Additional survey and geotechnical work will begin September 2022. <u>July/August 2022</u> - Project design is ongoing. Right-of-Way level plans to be submitted Summer 2022. <u>June 2022</u> - Design was endorsed by the Board on May 24, 2022. <u>May 2022</u> - Contract for project Right-of-Way, utility and geotechnical services approved by the Board on May 10, 2022. <u>April 2022</u> - Right-of-Way contract is under review and anticipated to be presented to the Board for award in May 2022. <u>March 2022</u> - A virtual Public Information Meeting was held March 17, 2022. Right-of-Way plans will be submitted Spring 2022. <u>February 2022</u> - An RFP for ROW, utility and geotechnical activities for project were advertised and proposals			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				received. County is currently negotiating with the selected consultant. <u>July 2021</u> - Value engineering and design refinement charrette was held on July 9, 2021. An RFP for Right-of-Way (ROW) acquisition, utility testing and geotechnical engineering services were anticipated in September 2021 to begin ROW Spring 2022. ELUP agreement and ROW level plans will be submitted Spring 2022. Public Information Meeting will be held after submission of ROW plans. <u>March 2021</u> - Project administration agreement between Town and Prince William County was approved by Prince William Board of County Supervisor in March 2021. NVTA SPA transfer was approved in March 2021 Authority meeting. <u>October 2019</u> - Design was approved on 7.25.2019. Environmental Reevaluation was advertised for the public Review and was signed by FHWA on October 21, 2019. Geotechnical reports on retaining walls were completed.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Current stage risk assessment was reviewed. Higher risk elements related with design was evaluated. Measured wetland impacts. The Field Inspection (FI) plans were anticipated for review in early 2021. Detailed design plans for retaining walls being reviewed. PE phase completion is delayed, anticipated to complete by August 2022.			
Prince William County	Widen Route 1 (Fraley Boulevard) Brady's Hill Road to Route 234 (Dumfries Road) – This project will complete the Northern segment of a Prince William County funded project (VDOT's Route 1 / Route 619) and will allow local traffic to travel to and from Quantico / Stafford to the Route 234 interchange and communities along the Route 1 corridor. This project will bring northbound and southbound Route 1 onto the same alignment by widening Route 1 NB from 2 lanes to 6 lanes, with a wide curb lane for on-road bicycle use and a sidewalk and multi-use trail for pedestrians and other modes. It includes replacing the bridge over Quantico Creek.	44,860,000 (FY2018)	Right of way	August 2024: Right of way phase progressing, Phase relocation of utilities expected to begin late 2024. June 2024 - 97 right-of-way offers made and 21 have been accepted by property owners. All right of way offers have been initiated.	2/28/2026	6/30/2022	8.4%
Prince William County	North Woodbridge Mobility Improvements – The proposed project includes connecting the missing section of Annapolis Way approximately	\$8,000,000 (FY2020-25)	PE, ROW, CON	August 2024: Construction activities are ongoing. July 2024: Project completion delayed until late Fall 2024 due to work on retaining wall.	June 2026	June 2026	22.2%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
	0.28 miles. Annapolis Way will be constructed as a two-lane roadway and includes bicycle and pedestrian facilities.			<u>April 2024</u> - Construction activities are ongoing and project anticipated for completion Summer 2024. <u>March 2024</u> - Construction activities are ongoing and project anticipated for completion Summer 2024. <u>January 2024</u> - Construction activities are ongoing. <u>December 2023</u> - Bid opening for retaining wall held November 21, 2023 and the contract has been awarded. <u>October 2023</u> - Bid opening for retaining walls was held on October 5, 2023. <u>August 2023</u> - Construction began July 2023. <u>July 2023</u> - Right of way is ongoing and anticipated for completion this summer. Construction is scheduled to begin late July 2023. <u>June 2023</u> - Final plans have been submitted for approval. <u>May 2023</u> - VDOT comments on 100% plans received. Construction activities will be completed by County Public Works. <u>April 2023</u> - Right-of-Way			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				acquisition has begun. <u>March 2023</u> - VDOT comments on 100% plans received. Timbering activities complete. <u>February 2023</u> - 100% plan submitted to VDOT for review and comment. Process to purchase stream and wetland credits has begun. <u>December 2022</u> - Field work and boring plans are complete. <u>November 2022</u> - VDOT comments on 70% design plan are being addressed. <u>October 2022</u> - VDOT comments on 70% design plan have been received. Stormwater Management expansion plan have been approved. <u>September 2022</u> - County is coordinating with PWC Service Authority for design accommodation of existing facilities. <u>July/August 2022</u> - Public hearing was held on June 7, 2022 and comments are being addressed. Stormwater Management expansion plan has been reviewed by the County and comments are being addressed. <u>June 2022</u> - 50% Design Plans submitted in May 2022.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				May 2022- 50% plan submission anticipated for May 2022. Agreement with adjacent developer approved by Board on May 10, 2022. April 2022 - Staff has submitted a resolution for the Prince William Board of County Supervisors May 24th meeting to authorize a public hearing to endorse the final design of the North Woodbridge Mobility Improvements project. July 2021 - NVTA SPA was approved in July 2021 Authority meeting.			
Prince William County	Van Buren Road North Extension: Route 234 to Cardinal Drive extending and constructing a new section of Van Buren Road between Dumfries Road (Route 234) to Cardinal Drive.	\$8,000,000 (FY2022-27)	PE	August 2024: Proposal evaluations were submitted to Procurement August 6th. Environmental Assessment Finding of No Significant Impact (FONSI) will be completed November 2024. June 2024: Request for Proposal for Design is currently being advertised with a close date of July 22nd. May 2024 - Request for Proposals for design will be advertised Summer 2024. April 2024 - Public comment period ended March 29, 2024. March 2024 - Public hearing was held March 14, 2024. Draft Environmental Assessment was approved.	0.0%	0.0%	0.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Alexandria	DASH Bus Expansion – Five new hybrid buses to provide additional service and increased headways to regional activity centers, including BRAC-133 at Mark Center and VRE Station at King Street.	\$1,462,500 (FY2014)	Acquisition	Completed.			
City of Alexandria	Shelters and Real Time Transit Information for DASH/WMATA – Constructs bus shelters and provides associated amenities such as real time information at high ridership stops.	\$450,000 (FY2014)	Acquisition, Construction	Completed.			
City of Alexandria	Potomac Yard Metrorail Station EIS – This project supports ongoing design and environmental activities associated with the development of a new Blue/Yellow Line Metrorail station at Potomac Yard, located between the existing	\$2,000,000 (FY2014)	Design Environment al	Funds fully utilized. Project continuing.			100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Alexandria	Potomac Yard Metrorail Station (continuation) – Planning, design, and construction of a new Metrorail station and ancillary facilities at Potomac Yard along the existing Metrorail Blue and Yellow lines between the Ronald Reagan Washington National Airport Station and the Braddock Road Station.	\$1,500,000 (FY2015-16)	Planning, PE, Design	Funds fully utilized. Project continuing.			100%
City of Alexandria	Potomac Yard Metrorail Station (continuation) – Planning, design, and construction of a new Metrorail station and ancillary facilities a Potomac Yard along the existing Metrorail Blue and Yellow line between the Ronald Reagan Washington National Airport Station and the Braddock Road Station.	\$66,000,000 (FY2017)	Design, PE, Construction (Design- Build)	Project is Ongoing. All NVTA-funded tasks are completed, and NVTA funds have been fully reimbursed; NVTA SPA closed-out in July 2021. <u>July 2023</u> - Contractor continues to complete punch list items and restoration work. Landscaping and wetland work will be completed in the fall. The Contractor continues to gather administrative items as well. <u>June 2023</u> - Contractor continues to complete punch list items, site work, restoration, landscaping, installation of art at south pavilion, and administrative items. <u>May 2023</u> - Project team is working toward achieving OC - focusing on system testing and inspections. Restoration work underway and wetland restoration will continue into the	Project completion is currently scheduled for fall 2022.	Project completion is currently scheduled for fall 2022.	100.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				fall. Station opened 5/19. <u>April 2023</u> - Active construction continues with focus on systems testing and finish work throughout the station. WMATA announced an opening date of May 19th. Restoration work will continue past this date. <u>December 2022</u> - Active construction continues on all elements. Highlighted elements: build out of control rooms, cable installation, and the construction of the crossover. Revenue service anticipated Fall 2023. <u>September 2022</u> – On September 30, WMATA announces there is a delay in construction, and completion is anticipated in 2023 now. <u>July/August 2022</u> - Active construction continues on all elements. Highlighted elements: build out of control rooms, cable installation, and the construction of the crossover. Revenue service anticipated Fall 2022. <u>February 2022</u> – Construction is 70% complete; substantial completion anticipated in July 2022, with service to start in fall 2022. The groundbreaking ceremony was held on December 19, 2019. Construction began on the north pavilion site (including the			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				relocation of utilities and the start of pile driving). WMATA and the Contractor (PYC) reached a preliminary settlement for the enhancements to the southwest access. PYMIG supported staff's recommendation to proceed with the Modified Idea #1. On April 18th, the Alexandria Council approved staff's recommendation for Modified Idea #1 for the southwest access enhancement. The NEPA Re-evaluation for the removal of the southern mezzanine and the addition of the southwest access enhancements was completed and approved by FTA. During Feb 2021-15Mar 2021, active construction continued to progress on the following project components: the AC Switchgear building, Station east and west headhouse, platform and east platform service area, mezzanine roof slabs. Steel erection began at the station headhouse. At the North Pavilion backing filling the foundation work continued and slab pours were started. The pedestrian bridge north and south trusses over CSX tracks were erected. Work on the pedestrian bridge will continued. Site preparation work continued at the South Pavilion site. Test piles for the south pavilion are anticipated to begin mid-March (2021).			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Alexandria	Traffic Signal Upgrades/Transit Signal Priority – Includes design of transit priority systems on Route 1 and Duke Street, and purchase of equipment and software to install transit signal priority and upgrade traffic signals on Route 1.	\$660,000 (FY2014)	Design, Asset Acquisition	Completed. 100% of the equipment has been installed. The specialized modems and SIM Cards have been provided by WMATA; Equipment programming, configuration and testing was completed at the end of February 2019. All the contractor payments have been processed and successfully paid, and the NVTA SPA was closed out on September 15, 2020.	Completed in December 2018. Project closed out on 9/15/2020.	Completed in December 2018. Project closed out on 9/15/2020.	100.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Alexandria	Duke Street Transit Signal Priority (continuation) – Includes design, install and implementation of a transit vehicle signal priority system (on board system on DASH and field equipment along the route) on Duke Street.	\$190,000 (FY2015-16)	Construction	Completed. 100 percent of the equipment has been installed; Equipment programming and testing was completed at the end of February 2019. All the contractor payments have been processed and successfully paid. NVTA SPA closed-out in September 2019.	Completed in December 2018.	Completed in December 2018.	100.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Alexandria	West End Transitway (WET) – Will provide frequent, reliable transit service connecting major activities. The WET will connect to two metro stations (Van Dorn, Pentagon), major employment centers (Pentagon, Mark Center), and major transit nodes (Landmark Mall, Southern Towers, and Shirlington Transit Center).	\$2,400,000 (FY2015-16)	Design, PE	July 2024: 90% plans are now expected in Sept 2024. June 2024 – Comments have just been submitted back to the consultant for revisions. May 2024 - 60% Design Plan comments are expected in June 2024. April 2024 - 60% Design Plan comments are expected in May/June 2024 (delayed from earlier estimate of April 2024). March 2024 - The milestone for the 60% design plans were expected in December 2023 but was pushed to February 2024. The consultant has now pushed back to April 2024. Right-of-Way phase has begun March 2024. December 2023 - The milestone for the 60% design plans were expected in December 2023 but it has been pushed to February 2024 as we are still waiting, and they are due as soon as possible from the consultant. November 2023 - 60% design plans expected in December 2023. The team held a public outreach event, and is choosing a bus shelter based on feedback. October 2023 - Right-of-way plans have started. The team is working on choosing a bus shelter design.	FY 2026	FY 2025	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>September 2023</u> - The design team is currently working on the 60% designs. <u>August 2023</u> - The procurement team is currently working on the 60% designs. <u>June 2023</u> - 60/90/100% plans are currently on schedule to be completed Spring 2024. <u>May 2023</u> – 30% Design plans have been completed and are currently in review with City staff. Right-of-way and 60/90/100% plans are currently on schedule to be completed Fall 2023. <u>February 2023</u> - Consultant finalizing survey and developing 30% design. <u>September 2022</u> - Design contract has been executed. A kickoff is being planned. <u>May 2022</u> - Contract language negotiations continue. <u>April 2022</u> - NTP close to be finalized. Will be issued in late April or early May. <u>March 2022</u> - Design contract NTP award is delayed, now anticipated in April (still working on technical contract language). The project was revised to align with available funding in order for			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				the City to achieve a beneficial facility sooner. The first phase will be the entire length of the project and will include three Queue Jump Lanes and Transit Signal Priority at all intersections, as well as stations and buses. <u>February 2022</u> – Final documentation and NTP for the design vendor is anticipated in March 2022, with a kick off soon afterward. <u>December 2020 – February 2021</u> - The RFQ for Phase 1 design was advertised on December 4th, 2020. A pre-proposal conference was held on January 21, 2021. Proposals were due by February 17, 2021. The Notice to Proceed was anticipated in early 1st quarter of FY2022. Design scheduled for completion in Summer-Fall 2023. Final negotiations ongoing with design vendor. Anticipate award Jan-Feb 2022.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Alexandria	West End Transitway (WET) – Will provide frequent, reliable transit service connecting major activities. The WET will connect to two metro stations (Van Dorn, Pentagon), major employment centers (Pentagon, Mark Center), and major transit nodes (Landmark Mall, Southern Towers, and Shirlington Transit Center).	\$2,200,000 (FY 2018)	Design/env/ engineer	<u>July 2024</u>: 90% plans are now expected in Sept 2024. <u>June 2024</u> - Right-of-Way phase has begun in March 2024. The 60% Design Plans have been reviewed by the City this month, June 2024, and comments have just been submitted back to the consultant for revisions.	6/30/2026	6/30/2025	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Alexandria	Alexandria Bus Network ITS – Will implement Mobile CAD application for DASH that will allow field supervisors and the public real-time bus arrival information on electronic devices and SMS text messages. It will also provide five real-time information signages in addition to the 20 signages provided by WMATA on major transit corridors in the City.	\$150,000 (FY2018-23 SYP)	Asset acquisition	Completed. All NVTA reimbursements are paid and the SPA is closed-out in November 2020. Five real-time information displays have been purchased and installed. Work on the real-time arrival system with GTFS-rt is complete. The SMS system's programming is complete. However, SMS has not been deployed because DASH bus stop signs don't have IDs on them. Sign replacement has been delayed by the Alexandria Transit Vision Plan, a bus network redesign approved by the DASH board in December 2019 and slated to go into effect in August 2021. DASH has purchased signs, though they will not be installed until Summer 2021 when the new ATV bus network is launched. Mobile CAD was deployed in November 2019 to DASH street supervisors and dispatch. Work is underway on the real-time arrival system. DASH is now integrated into WMATA's BusETA and has soft-launched its real-time GTFS system. The new DASH-branded BusETA/OneBusAway portal is in development. The new DASH-branded BusETA/OneBusAway portal (DASH Tracker 2.0) has launched. Updated Appendices A and B are	October 2020	October 2020	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				completed and executed. This project has been completed; however, staff have identified several upgrades to the new real-time information platform (www.dashbus.com/tracker) that could improve the user experience and exhaust the remaining \$7,562. These potential improvements were identified during customer focus group testing but were not included in the initial launch due to previous budget concerns. These improvements are complete and were included in the final reimbursement request for this project.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Alexandria	Alexandria ITS Projects – The City of Alexandria's ITS projects will install a transit vehicle signal priority system on King Street between Dawes Avenue and Quaker Lane: and enhance the transit vehicle signal priority system on Duke Street between Walker Street and Telegraph Road.	\$1,195,491 (FY2018-23 SYP)	Engineering, Construction	Completed. All NVTA-funded tasks are completed, and NVTA SPA close-out in October 2021. NVTA project agreement was executed in June, 2019. City Staff submitted the Invitation to Bid (ITB) and the Technical Specifications to the City's Procurement Department to begin the process to award a contract. During the procurement process, a scope change was requested. The Appendix A and Appendix B were mailed to NVTA December 2019. On February 4, the City received approval to proceed with the procurement process. The Bid Opened February 26. The lowest responsive bidder was selected and the City is in the process of issuing a construction contract. March 2020, contract awarded to R. E. Lee Electric Co. Various equipment have been purchased and mobilization has started.	FY 2021	FY 2021	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Alexandria	DASH Transit Service Enhancements and Expansion – The DASH Transit Service Enhancements and Expansion project will install infrastructure for electric buses in its planned facility expansion in an effort to accelerate the planned transition of the DASH fleet from hybrid and clean diesel buses to fully-electric vehicles and purchase eight fully electric buses.	\$11,933,161 (FY2018-23 SYP)	Construction, Capital Asset	<u>August 2024</u>: The contract award has been delayed due to an extended negotiation process with the vendor, which has taken longer than anticipated. The firm is now anticipated to be under contract by 10/15/2024. <u>June 2024</u> - Solicitation is under way for design build contract. The firm is anticipated to be under contract by Summer 2024, a specific date is TBD. Project completion date is anticipated to be 12/31/2026. <u>April 2024</u> - Specific month of Summer 2024 anticipated to be defined soon. <u>January 2024</u> - Solicitation is still under way for design build contractor, and Alexandria anticipates the firm to be under contract by Summer 2024. Project Completion date is anticipated to be extended until end of 2026. <u>December 2023</u> - As of last month, the city is finalizing the RFP solicitation for the Facility Expansion, and it is believed it is still with City procurement office. <u>October 2023</u> - Project team has drafted solicitation for Design-Build RFP with refined power assumptions and electric charger configurations based on recent Low/No Award and is coordinating with Dominion	December 2026	December 2026	78.5%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Power. <u>July 2023</u> - Project team has drafted solicitation for Design-Build RFP with refined power assumptions and electric charger configurations based on recent Low/No Award, and is coordinating with Dominion Power. <u>May 2023</u> - The completion date was end of June but has now been pushed back to 12/31/2023. The preferred 30% design concept has been identified and the facility design project is continuing. <u>September 2022</u> - Reimbursement requests submitted for the 8 buses that were purchased. <u>July/August 2022</u> - Facility design project is continuing. Preferred concept for facility expansion has been identified. <u>May 2022</u> - Facility Expansion design project continues. Utility upgrade funding from NVTA project will be used in Facility Expansion project. <u>April 2022</u> - All 8 electric buses have been delivered and have entered revenue service. Facility Expansion design project that will identify electric utility upgrades required is now underway.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>February 2022</u> – All 8 electric buses have been delivered and are in revenue service. Facility Expansion project kickoff meeting scheduled for March. <u>October 2019</u> - While not part of this project, all six VW Trust-funded electric buses were delivered. A public unveiling of the first three buses was held on October 20. DASH completed Phase 1 of a Zero Emission Fleet Implementation Plan. This plan will guide the procurement and installation of additional electric bus charging infrastructure funded by this project. Phase 2, funded by a separate grant, was expected to begin in Fall 2021. DASH placed Purchase Orders for eight battery-electric buses following the recent update to Appendices A and B to incorporate this change. Four buses will be 40-foot and the other four will be 60-foot articulated buses capable of supporting high-capacity transitway service. These buses were expected to be delivered in early fall 2021. 6 of the 8 electric buses had been delivered. All 4 Proterra 40' buses and 2 of the 4 New Flyer 60' buses were being tested/prepped for service. The last 2 New Flyers expected to			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				arrive by late October 2021. All 8 electric buses have been delivered. 7 of the 8 have entered revenue service. Facility Expansion project design has been awarded, and will include infrastructure upgrades from this grant. <u>June 2019</u> - NVTA project agreement was executed in June, 2019. The installation of six electric bus depot chargers was complete.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Alexandria	Alexandria Duke Street Transitway – The Alexandria Duke Street Transitway will provide dedicated, curbside transit lanes on Duke Street for Bus Rapid Transit, between Diagonal Road (King Street Metro) and Walker Street (Landmark Mall). The conceptual design for the ultimate configuration, developed as part of the Transitway Corridors Feasibility Study (adopted by City Council in 2012), recommended that the existing curb lanes long most portions of Duke Street will be converted to a transit and business access lane.	\$12,000,000 (FY2018-23 SYP)	Preliminary engineering	<u>August 2024:</u> The project is currently being transferred to the City's Department of Project Implementation (DPI) to begin the design phase. The design contract is anticipated to be active by February 2025. <u>July 2024:</u> The service road features were endorsed by the City's Traffic and Parking Board in June 2024. <u>June 2024 -</u> Staff is preparing the RFP for the Design Phase of the project. The segment 3 service road features are being presented to the City's Traffic and Parking Board on Monday June 24th, 2024. <u>May 2024 -</u> Staff expects to finalize outstanding planning issues by June 2024. <u>April 2024 -</u> Staff received final report and is addressing outstanding planning issues primarily with the service road edge features in Segment 3 between Cambridge Rd and Moncure Dr. Expect to finalize by 06/2024. <u>March 2024 -</u> Staff received final report and is addressing outstanding planning issues primarily with the service road edge features in Segment 3 between Cambridge Rd and	FY 2026	FY 2026	14%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Moncure Dr. Expect to finalize by 06/2024. <u>February 2024</u> - Staff is also working on scope, specs, and documentation to solicit bids for the design of the transitway. <u>December 2023</u> - Staff are working on finalizing a report and addressing outstanding planning issues primarily with the service road edge features in Segment 3 between Cambridge Road and Moncure Drive. <u>October 2023</u> - Staff are working on finalizing a report and addressing outstanding planning issues. <u>August 2023</u> - Staff are working on finalizing a report and addressing outstanding planning issues. <u>July 2023</u> - Alexandria city council approved a preferred concept plan. <u>June 2023</u> - Advisory Group recommended Busway Concept A and Curb Concept Y - Mostly center running bus lanes with mixed traffic and separated bicycle and pedestrian facilities, where possible. <u>May 2023</u> - Completed analysis of two end-to-end concepts and			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				the April public engagement period. <u>April 2023</u> - Design work ongoing, working on the Vissim model, and conducting outreach. February 16 Advisory Group discussed curb features, and the next Advisory Group meeting is planned for April 25. <u>February 2023</u> - Team is doing further design, working on the Vissim model, and conducting outreach. February 16 Advisory Group discussed curb features. The next Advisory Group meeting is planned for March 16. <u>January 2023</u> - Team is doing further design, working on the Vissim model, and planning the rest of the outreach. The next Advisory Group meeting is planned for February 16. <u>December 2022</u> - Advisory Group meeting in November and December provided direction to the project team on two busway options per segment for further design and analysis. <u>November 2022</u> - A range of public engagement activities occurred during the month of October. <u>September 2022</u> - August 17 and September 15 Advisory Group meetings were held to review			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				corridor concepts. Public outreach is planned for October to get input to help narrow down concepts under consideration. <u>July/August 2022</u> - The second Advisory Group meeting was held on June 30. <u>June 2022</u> - Advisory group meeting was held on June 1 to collect community input on the project and a second meeting has been scheduled for June 30th. <u>May 2022</u> - 2nd Advisory Group to be held June 1. Consultant team is compiling GIS and survey data and starting the development of design alternatives. <u>April 2022</u> - NTP for planning and design consultant issued late March. Kick-off meeting held 4/14. First Duke Street Transitway Advisory Group to be held 4/28. <u>March 2022</u> - No changes except for Council approval for the formation of an Advisory Group for planning phase. Applications are due 3/28. <u>February 2022</u> – Procurement is near completion. Anticipated planning and alternatives development task to kick off in April 2022 and last approximately			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				12-14 months, with a preferred alt adopted in early 2023. NVTA project agreement was executed in June 2019. An RFP for a Civic Engagement consultant was advertised on December 11, 2020. Proposals were received in January 2021, evaluated, and a Notice-To-Proceed was issued in early March, 2021. The civic engagement process began with internal team meetings in March 2021. The public engagement kick-off began in late June 2021. The kick-off event included an informational public webinar, 19 pop-up events along the corridor, a public webinar, bus stop interviews, and virtual meetings with stakeholder groups. The outcome of this outreach was expected to inform the final scope of work for the alternatives analysis and other environmental documentation. RFQ submittals for the planning and preliminary design were due 9/22/2021 and should be awarded in 2nd quarter FY22. A summary report of the preliminary outreach activities and a Vision/Goals were pending.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				RFQs for planning and design firm were received and under review. Award anticipated in late Q2 or early Q3 of FY 2022. Finalizing Phase 1 of public outreach. In negotiations with planning/design firm to start Phase 2. Phase 2 kick off in early 2022.			
City of Fairfax	35' CUE Bus Acquisition – Replaces six of the City's CUE transit buses with larger buses that can hold additional passengers. The new buses will be 35 feet long and will provide additional capacity, holding 31 seated passengers and 51 standing.	\$3,000,000 (FY2015-16)	Acquisition	Completed.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Fairfax	Jermantown Road/Route 50 Roadway Improvements – Addition of a third westbound lane along Route 50 (Fairfax Boulevard) (NHS) from Bevan Drive to Jermantown Road; widening of northbound Jermantown Road to allow for two through lanes adjacent to the left turn lane into the shopping center; geometric improvements to southbound Jermantown Road to provide a dual right turn lane, through lane, and left turn lane; and replacement of span-wire signals with mast arm signals.	\$1,000,000 (FY2015-16)	Construction	Completed.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Fairfax	Chain Bridge Road Widening/Improvements from Route 29/50 to Eaton Place – Widen Route 123 (Chain Bridge Road) to six lanes, improves the lane alignments of the roadway approaches for the intersection of Route 29/50 (Fairfax Boulevard) at Route 123 and improves pedestrian accommodations at all legs of the intersection. Includes extensive culvert improvements to eliminate roadway flooding caused by the inadequate culvert under Route 123.	\$5,000,000 (FY2014)	ROW, Construction	Completed.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Fairfax	Chain Bridge Road Widening/Improvements from Route 29/50 to Eaton Place "Northfax" – Widens Route 123 (Chain Bridge Road) to 6 lanes, improves the lane alignments of the roadway approaches for the intersection of Route 29/50 (Fairfax Boulevard) at Route 123 and improves pedestrian accommodations at all legs of the intersection. Includes extensive culvert improvements to eliminate roadway flooding caused by the inadequate culvert under Route 123.	\$10,000,000 (FY2015-16)	Construction	Completed. NVTA SPA closed out in May 2019. A Ribbon cutting ceremony was held on May 20.	May 2019	May 2019	

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Fairfax	Intersection Improvements at Eaton Place/Chain Bridge Road - This project will improve the intersection geometry at the Chain Bridge Road (Route 123)/Eaton Place intersection to improve vehicular flow along Route 123 and to/from the adjacent service drives and neighborhood roads. These improvements, in combination with adjacent projects occurring both inside the City (Northfax, University Drive Extension) and outside the City (I66), will reduce congestion and improve traffic flow along this National Highway System (NHS) corridor. The City is performing an alternatives analysis to determine the optimal solution to improve mobility at this intersection, which currently operates with eight signal phases (including four separate side street phases) to control movements at seven legs. Options under consideration include conversion to a multi-lane roundabout and/or keeping a traditional signalized intersection but removing and/or modifying some of the intersection phases to increase the through capacity of the intersection. The intersection has a current capacity of approximately 3,400 vehicles per hour; improvements to this intersection would increase that to upwards of 5,000 vehicles per hour. In addition, by	\$10,750,000 (FY 2018)	Design, ROW and Utilities, and Construction	<u>May 2024</u> - Field survey data collection in progress. <u>November 2023</u> - City Council approved updated project design. NVTA and AECOM remodeled project and determined it still qualifies for funding. <u>October 2023</u> - NVTA SPA was approved in October Authority meeting.	12/30/2026	12/30/2026	0.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
	improving vehicle throughput, the project will improve transit operations through this area.						

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Fairfax	Kamp Washington Intersection Improvements – Eliminates the existing substandard lane shift between Route 50 and Route 236 through the intersection; signalization phasing improvements; construction of an additional southbound lane on U.S 29 from the Kamp Washington (50/29/236) intersection to the existing third southbound lane; extension of the westbound through lanes on VA 236 (Main Street) from Chestnut Street to Hallman Street; lengthening of turn lanes to provide additional storage for turning vehicles from Route 50 to Route 50/29 and Route 236 to Route 29; new crosswalks, curb ramps, sidewalks and pedestrian signalization; and replacement of span-wire signals with mast arm signals.	\$1,000,000 (FY2015-16)	Construction	Completed.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Fairfax	Jermantown Road Corridor Improvements – Includes the provision of spot widening, new turn lanes, new signals, and pedestrian crossings.	\$21,000,000 (FY2018-23 SYP)	Preliminary engineering, ROW, Construction	<u>June 2024:</u> Geotechnical field work completed <u>January 2024</u> - Engineering data collection- surveys, geotechnical exploration etc. <u>August 2023</u> - Staff and consultant team are preparing 30% plans based on input from community input meeting. Updated plans to be presented to City Council in fall/winter. <u>March/April 2023</u> - The Jermantown Road Corridor Improvements project will be brought to the City Council's work session on May 9, followed by a community input meeting on May 31. <u>June 2021</u> - Concept refinement 30% plans were submitted to the City on 6/25/21 for review. Staff is continuing to meet with stakeholders and owners along the corridor about access management changes. Next steps are to refine the 30% plans to 60% level engineering plans. <u>March 2021</u> – Concept refinement and 30% plans were expected by April 2021, staff had several meetings internally about the concept refinement access changes and set up meetings with various stakeholders/property owners to engage with them on the access	September 2026	September 2026	2.5%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				changes to their properties. <u>January 2019</u> - NVTA project agreement executed in January 2019. A contract was awarded to start the PE phase. NVTA project cost reimbursement has started.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Fairfax	Roadway Network Northfax West – Includes the construction of 700 ft. long new roadway between Fairfax Blvd/Farr Avenue and Orchard Street to create a grid network within the NW quadrant of Fairfax Blvd/Chain Bridge Road ("Northfax"), sidewalks, and bike lanes.	\$2,500,000 (FY2018-23)	Preliminary engineering, ROW, Construction	<u>July 2024</u>- in active construction. <u>June 2024</u> - Construction Contract Awarded. Grading and Utilities installation. <u>May 2024</u> - Grading and Utilities installation ongoing. <u>December 2023</u> - Construction Contract Awarded. <u>November 2023</u> - Bid award anticipated by 12/01/23. <u>September 2023</u> - Developer has indicated that the site is ready for the City project. <u>August 2023</u> - The City is in the process of preparing the IFB for construction on the northern portion of the roadway. This should be constructed this fall. <u>March/April 2023</u> - on hold until the private developer finishes the culvert work on the northern portion of the road. This is on track but they need to finish that work and lay the base for the road, and then we can go in and finish the construction. The southern portion is being constructed completely by a developer (separate from northern work). <u>June 2022</u> - ROW acquisitions are complete. Browns Mazda has started construction on their portion of the roadway and the	September 2024.	September 2024.	97.1%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				City is preparing final plans for the portion the City will construct. <u>April 2022</u> - 90% design plans are nearing completion; recently acquired a major property as a part of ROW acquisition process. <u>January 2021</u> - Public hearing was held on July 14, 2020. 60% Design Plan completed; ROW phase started in January 2021. Staff is meeting with the owners of each adjacent parcel to coordinate the new road ROW. Next steps are to complete the 90% engineering plans and create a construction schedule with adjacent owners. <u>January 2019</u> - NVTA project agreement was executed in January 2019.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Fairfax	Roadway Network Northfax West – Includes the construction of 700 ft. long new roadway between Fairfax Blvd/Farr Avenue and Orchard Street to create a grid network within the NW quadrant of Fairfax Blvd/Chain Bridge Road ("Northfax"), sidewalks, and bike lanes.	\$2,200,000 (FY2020-25)	ROW, Construction	Continuation of the above project. <u>July 2024:</u> project in active construction June 2024 - Construction Contract Awarded. Grading and Utilities installation. <u>January 2022</u> - NVTA SPA was approved in January 2022 Authority meeting.	September 2024.	September 2024.	0%
City of Fairfax	Old Lee Highway Multimodal Improvements Phase 1 - This project will convert Old Lee Highway into a regional multimodal corridor connecting the city with George Mason University to the south and Fairfax County and the Vienna Metrorail station to the north.	\$5,000,000 (FY2018-23)	ROW, Construction	NVTA SPA 2018-048-1 executed in June 2024. August 2024: ROW phase has started.	September, 2025.	September, 2025.	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Fairfax	Government Center Parkway Extension - The project will create a new vehicular, pedestrian and bicycle connection between Waples Mill Road and Jermantown Road and parallel to Route 29/Lee Highway and Route 50/Fairfax Blvd.	\$3540000 (FY2020-25)	ROW, Construction	NVTA SPA executed in June 2024. August 2024: Bid documents preparation. Right of Way phase complete.	June, 2025	June, 2025	0%
City of Falls Church	Bus Stops Changes – Includes the provision of shelters and pedestrian way- finding information. Also includes consolidation of existing stops, design, ROW acquisition and construction for bus stop changes along Route 7, and provision of bus shelters.	\$200,000 (FY2014)	Engineering, Construction, Inspection Services	Completed.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Falls Church	Pedestrian Access to Transit – Includes the provision of enhanced pedestrian connections to the Intermodal Plaza being designed for the intersection of South Washington Street and Hillwood Avenue. The Intermodal Plaza will serve as a focal point for bus transportation in the area when completed.	\$700,000 (FY2014)	Engineering, Environmental, Construction	Completed.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Falls Church	Pedestrian Bridge Providing Safe Access to the East Falls Church Metro Station – Includes the expansion of an existing bridge on Van Buren Street to include a segregated pedestrian area. The existing bridge lacks such a facility and requires pedestrians to detour onto the pavement in order to access the Metro Station.	\$300,000 (FY2014)	Design, Construction	Completed.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Falls Church / NOVA Parks	Enhanced Regional Bike Routes (W&OD Trail) – Replaces 1.2 miles of 10-foot-wide trail with 11-foot-wide bike trail and 8-foot-wide pedestrian trail separated by a median, upgrades curb ramps to ADA standards, and widens Four Mile Run bridge.	\$3,244,959 (FY2018-23 SYP)	Engineering, Construction	Completed. <u>June 2022</u> – Final NVTA reimbursement in June, SPA closed out. <u>March 2022</u> - The W&OD Dual Trails Project is complete. <u>November 2018</u> - Engineering contract awarded to AMT Sept. 2018. Kick-off meeting with AMT, City and NOVA Parks staff on Nov, 2018. <u>August 2020</u> - NOVA Parks Board approved a construction contract, ceremonial groundbreaking and pre-construction meeting held August 26, 2020. <u>October 2021</u> - The project is substantially completed. A ribbon cutting was held on Thursday, October 7, 2021.	August 2021	August 2021	100.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Falls Church	West Falls Church & Joint Campus Revitalization District Multimodal Transportation Project – The scope of this project includes intersection and signal improvements, pedestrian access improvements, bicycle access improvements, bus stop enhancement, and utility relocation/undergrounding. Signals will be installed or updated at or near the Chestnut Street & W Broad Street/Route 7 intersection, Haycock Road & W Broad Street/Route 7 intersection, and Haycock Road and Schools Access Road intersection.	\$15,700,000 (FY2018-23)	Preliminary engineering, ROW, Construction	<u>April 2024</u> - Installation of the new conduit system for the undergrounding portion of the project is completed. Shirley continues work on stormwater infrastructure. <u>October 2023</u> - Still doing storm water work along Haycock Road corridor. Test pits for utilities on Route 7 ongoing. Reviewing easements for signature traffic signals for Mustang All., Haycock Rd., and Magnolia Dr <u>August 2023</u> - Temporary signals have been installed at the base of Mustang Alley and Haycock Road. Median on Haycock has been removed, new turn lane added that replicates the final condition. Began waterline tie-in <u>July 2023</u> - The new waterline has been tied-in. Traffic signal easements currently being executed for Haycock Rd & Magnolia Rd, & Haycock Rd & Mustang Alley. Shirley installing stormwater line along Haycock Rd. <u>June 2023</u> - Completed the water line tie-in. Still waiting on VDOT permits for the Route 7 improvements and signals. Will begin working on the stormwater infrastructure and curb and gutter work on Haycock Road this month. <u>May 2023</u> - Received VDOT land	February 2023	February 2023	82%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				use permit for Route 7. <u>March 2023</u> - Waterline install nearing completion w/ cross over & sterilization within next few weeks. Traffic signal underground cable install. begun along Haycock Rd. Awaiting final plans for Haycock signals. <u>November 2022</u> - Haycock Road water line install has begun in the median in Haycock as of November 2022. Have approval from VDOT for sign relocation. Still going back and forth with comments on the signals. <u>September 2022</u> - All cable has been pulled. Dominion will start energizing the underground pathway this week. Dominion will then begin removal of the overhead lines. <u>July/August 2022</u> - Utility relocations/undergrounding underway. All cable has been pulled. Dominion will start energizing the underground pathway this week. Dominion will then begin removal of the overhead lines. <u>May 2022</u> - Cable pulling is 95% complete. The last remaining section of pipe was corrected along Mustang Alley and will have the last section of cable pulled to complete this portion of work. The overhead lines and poles should begin coming down			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				within the next 30 days or so. Traffic Design plans are currently awaiting revisions from designer of record, the plans are in their second submission. <u>April 2022</u> - DVP is approximately 70% complete with pulling cable for the West End Project. CFC staff and VDOT are currently reviewing signal plans for Haycock and Route 7 and providing comments to the designers. <u>March 2022</u> - The dry utility conduit has been completed. DVP is currently in the process of pulling cable (approx. 40% complete). Construction of new parking lot to serve MEH and Meridian High School is complete. Regulator relocation work has been complete. Design of new public streetscapes and traffic signals is 50% complete. <u>January 2022</u> – The last segments of conduit for dry utility undergrounding are installed, DVP is currently pulling wires. Construction of new parking lot to serve MEH and GMHS is complete. Work to relocate a Washington Gas regular station to West End Park is complete. Design of the public streetscapes and traffic signals around 40% complete.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				June 2019 - NVTA project agreement was executed in June, 2019. Contractor was preparing to complete the undergrounding portion of the project; anticipated to complete by November 2021. Contracts were executed for design of the new public streetscapes and traffic signal designs as well as contracts for the MOT plans for work in public ROW. Demolition of the old high school complete. Construction of a new parking lot to serve MEH and GMHS ongoing. Work to move a Washington Gas regulator station to another location anticipated to complete by October 2021.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Falls Church	West Falls Church Access to Transit and Multimodal Connectivity – The scope of this project includes professional and construction services for a new multi-use path to better connect the W&OD Trail with the West Falls Church Metrorail Station. The project is located on the East Side of Shreve Road between the W&OD Trail and the intersection of Route 7 and Shreve Road.	\$6,900,000 (FY2020-25)	PE, ROW, CON	<u>April 2024</u> - Project agreement between City and County scheduled for review by County Board on May 7, 2024. <u>August 2023</u> - Scope of Work for 30% design is being finalized. The City and Fairfax County are finalizing an agreement for the County to implement the project. <u>March 2023</u> - Survey is ongoing. City and County are finalizing Memorandum of Agreement. <u>February 2023</u> - Meeting with Fairfax County scheduled for March 1, 2023. Continuing discussion regarding project design. <u>November 2022</u> - Consultant for Fairfax County is working on plans for 30% design. Legal agreement between City and County is pending. <u>July/August 2022</u> - City of Falls Church and Fairfax County staff are working on an agreement to transfer over administration of the project to Fairfax County for the first phase of design. <u>March 2022</u> - Project expected to kick-off (internal project team) in Spring 2022. Update to appendices is pending. <u>July 2021</u> - NVTA SPA was approved in July 2021 Authority meeting.	March 2025	March 2025	Less than 1%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Falls Church	Downtown Falls Church Multimodal Improvements – The objective of the Downtown Multimodal Improvements project is to increase accessibility and safety for pedestrians, bicyclists, and transit riders in two of the City's important revitalization areas; the West Broad Street Planning Opportunity Area (POA) corridor and the Downtown POA corridor.	\$8,300,000 (FY2020-25)	ROW, CON	<u>May 2024</u> - Consultant is still working through comments on the 60% plans. 90% plans are anticipated in November 2024. <u>December 2023</u> - The consultant is currently preparing the Authorization ROW and Utility Fund documents for Park Ave, Great Street, and Downtown POA, and the city anticipates having them before CY2024. Additionally, according to the VDOT schedule, the submission of the 90% plans is expected by December 2025, but the city is negotiating with the consultant to receive the 90% by the end of 2024. <u>October 2023</u> - Dominion is expected to submit relocation plans by October/November 2023. The consultant is working on the Authorization of Right of Way. The bike parking locations on Park Avenue have been selected. <u>August 2023</u> - In response to feedback from the Citizens Advisory Committee on Transportation, and City Council, City staff is adding bike parking on Park Ave. Cox provided prelim. info on utility relocation plans. <u>July 2023</u> - Responses to the 60% plan comments have been submitted to the Citizens	FY2026	FY2026	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Advisory Committee on Transportation. Verizon has submitted relocation plans. The consultant is working on Authorization of RoW. <u>May 2023</u> - All comments have been received from VDOT and City staff. 90% plans are expected in October 2023. <u>March 2023</u> - 60% plans received. Plans distributed and are under review by VDOT and City staff. <u>November 2022</u> - Consultant is continuing to work on the 60% design plans, which are expected by March 2023. <u>July/August 2022</u> - A public meeting and "walking tour" was held with City Council on August 1, 2022. Consultant is continuing to work on the 60% design plans. <u>May 2022</u> - Consultant is responding to City staff and VDOT comments. Plans were presented to the Planning Commission and a Public meeting was held, Comments from those meetings are being reviewed. 30% design phase expected to close by June 30, 2022 and begin working towards 60% design. <u>April 2022</u> - 30% plans were presented to the Planning Commission. A public hearing will			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				be scheduled soon. <u>March 2022</u> - The consultant has submitted 30% Design plans, which City staff and VDOT are reviewing. After reviews are complete, plans will be presented to the Planning Commission. <u>July 2021</u> - NVTA SPA was approved in July 2021 Authority meeting.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
City of Manassas	Route 28 Widening: Godwin Drive to Southern City Limits – Includes widening Route 28 from 4 lanes to 6 lanes from Godwin Drive in Manassas City to the southern city/Prince William County limits. This project also adds a dual left turn lane on north bound Route 28 to serve Godwin Drive. The project eliminates a merge/weave problem that occurs as travelers exit the 234 bypass and attempt to cross 2 lanes to access Godwin Drive. Signalization improvements are included.	\$3,294,000 (FY2015-16)	Engineering, ROW Acquisition, Construction	<u>July 2023</u> - Ribbon-cutting ceremony was held on June 29 and the project manager is waiting for the as-built plan before processing the final pay application. <u>June 2023</u> - Street light installation is in progress and the project is scheduled to be closed out in a few weeks. A ribbon-cutting ceremony is scheduled on June 29. <u>May 2023</u> - Contractor is working on the final punch list items. <u>April 2023</u> - Verizon relocation has been completed on 4/14/23. Out of Sequence/Concurrent work will continue throughout the remainder of the project as a result of the impacts. <u>March 2023</u> - Schedule continues to be impacted by utility conflicts. Utility relocation (Verizon) has been started and will be completed in March. <u>January 2023</u> - The project is currently 97.3% complete as compared to the Schedule of Record projection of 98.3%. The current projected Completion Date is May 23, 2023. Pending Verizon relocation. <u>December 2022</u> - The project is currently 93.2% complete as compared to the Schedule of Record projection of 98.3%.	June 2023	June 2023	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>November 2022</u> - Roadway construction and asphalt paving continued throughout the project. Signalization and overhead sign construction continued. The project is currently 84.8% complete. <u>October 2022</u> - The project is currently 73.1% complete as compared to the Revised Schedule of Record projection of 73.0%. <u>September 2022</u> - The contract time has been increased by 202 calendar days, June 6, 2023. <u>July/August 2022</u> - The original plan of operations continues to be impacted as delayed. Once conflicts have been cleared, the plan of operations will need to be re-evaluated for the completion of the project. <u>June 2022</u> - Work along NB will continue as Critical Path activities SB are delayed. Change Order has been submitted requesting 202 days of time extension due to delays caused by the utility relocations. <u>April 2022</u> - Work on Box Culvert Extension 9-5 resumed. Grading, underdrain, storm drainage, and stone base installation continued along Ramps 1, 4, & 6. 24"; Water Main installation and Roadway constn cont'd.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>March 2022</u> - Installation of the Soil Nail Wall (Wall A) was completed. Grading, underdrain, and stone base installation continued along Ramp 2 (Phase 2). Storm sewer and 24" Water Main installation resumed. <u>February 2022</u> – Ongoing delays in utility relocation activities. Working on plan revision to avoid further delay. <u>January 2022</u> – Delays in utility relocation activities. Major delays are caused by the fiber optic companies (i.e. MDS, FiberLight, and Comcast) because their facilities were not relocated per the approved plan and caused conflicts with the Route 28 Widening project. Current estimate of delay from original schedule is 6 months. <u>September 2021</u> - Due to utility conflicts, significant delays can be expected. Notice of Intent to file a claim for delays/damages was submitted by the contractor in September 2021. Construction of the Bottom Slab and Wall 1 of Box Culvert Extension 9-7 continued. Installation of 24" Water Main began. Installation of the Soil Nail Wall (Wall A) continues. <u>May 2021</u> - Contract was awarded and the pre-con			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				meeting was held on May 4 th . Groundbreaking ceremony was held on May 26 th , 2021.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Town of Herndon	Intersection Improvements (Herndon Parkway/Sterling Road) – Street capacity improvements for congestion relief. Project includes ROW acquisition and construction to build a sidewalk on the north side of Sterling Road between Herndon Parkway and the town limits.	\$500,000 (FY2014)	Final Engineering, ROW Acquisition, Construction	Completed. Sidewalk construction on Sterling Rd west of Herndon Pkwy was completed on June 29, 2019 and the Town paid final invoice to the contractor on Nov 2018. Project closed out.	Closed out in March 2019	Closed out in March 2019	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Town of Herndon	Intersection Improvements (Herndon Parkway/Van Buren Street) – Street capacity improvements for congestion relief. Project includes sidewalk/trail connectivity to Herndon Metrorail.	\$500,000 (FY2014)	PE, ROW	<u>August 2023</u> - Project completed. SPA Project close-out pending. Ribbon cutting ceremony is scheduled for September 7, 2023. <u>July 2023</u> - Construction completion is delayed, now anticipated by end of July 2023. <u>May 2023</u> - Project substantial completion date- May 2023, with final completion expected in June 2023. <u>January 2023</u> - The substantial completion date extended due to utility conflicts. We are anticipating an April 2023 substantial completion date at this time. <u>October 2022</u> - Under Construction. All NVTA- related tasks are completed. <u>July/August 2022</u> - Under Construction. All NVTA-funded tasks are completed. <u>June 2022</u>- Substantial completion December 2022. Project is in construction. <u>May 2022</u> - Project is in construction. <u>March 2022</u> - Construction Contract awarded. NTP issued.	July 2023	Fall 2021	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Substantial completion December 2022. A ground-breaking ceremony was held on March 25, 2022. PE and ROW complete. Pending since April 2021, VDOT/FHWA authorization to advertise for construction bidding. Project completion estimate is further delayed, now anticipated in June 2022 (earlier fall 2021). <u>January 2022</u> – Construction Contract awarded 1/25/22. NTP pending contractor's execution of the contract. <u>December 2021</u> – All NVTA-funded tasks are completed. NVTA SPA to be closed out. Construction bids are due on December 16, 2021.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Town of Herndon	Access Improvements (Silver Line Phase II – Herndon Metrorail Station) – Provides additional vehicle and bus pull-off bays and major intersection improvements to include ADA accessible streetscape, paver crosswalks, bike-pedestrian signalization, refuge media islands and bus shelter/transit facilities.	\$1,100,000 (FY2014)	Engineering, ROW Acquisition, Construction	Completed. All construction completed, There was a ribbon-cutting ceremony on November 3, 2022. ROW acquisition is completed. Utility relocations 99% completed. Construction was advertised in March 2021. Bids were received April 15, 2021. Award authorization received from FHWA and VDOT. Town Council awarded contract in June.2021. Construction Notice-To-Proceed – July 2021. Completion date is estimated for Fall/Winter 2021 (6 months). All NVTA-funded tasks are completed, and NVTA SPA was closed out on August 19, 2021. Substantial construction completion anticipated for March- April 2022.	Expected in 2021, to be coordinated with the opening of Dulles Metrorail Phase II.	Fall 2021	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Town of Herndon UPC 50100	East Elden Street Improvements & Widening – Widen and reconstruct East Elden Street from 4 to 6 lanes with a raised landscaped median between Fairfax County Parkway and Herndon Parkway; continue as a 4-lane section with a raised landscaped median and dedicated turning lanes between Herndon Parkway and Van Buren Street; transition to a 2-lane section with left-turn lanes between Van Buren and Monroe Street. The project will be ADA accessible to include pedestrian/audio signalization, crosswalk enhancements and bus stop improvements at select major intersections as well as proposed bike lanes along the length of the project.	\$10,400,000 (FY2015-16)	ROW, Utilities	<u>August 2024:</u> Dominion is currently developing its right-of-way needs for overhead relocation. Right-of-Way will take 12 months to complete. Project advertisement is expected in October 2027. <u>July 2024:</u> Dominion Energy will complete aerial utility relocation by October 2024. The UT relocation design and the needed ROW delineation will be completed in 2024. ROW acquisition will take ~12 months. <u>April 2024</u> - Utility relocation efforts have been delayed due to fiscal concerns, & VDOT is reviewing design options. The East Elden Widening (UPC 50100) bid advertisement is scheduled for 2027. <u>March 2024</u> - VDOT's latest Project cost estimate showed a significant funding gap. The duct bank portion of the project is eliminated. The widening and other improvements are re-evaluated to move forward with. <u>October 2023</u> - VDOT staff meeting on 10/25 for a Pre-Ad Conference to discuss 90% design plan as plans are being completed w/ updated rock excavation quantities and a new	December 2027.	TBD after contract award	24.7%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				construction estimate. Plans being revised. <u>September 2023</u> - Plans are being revised with the updated rock excavation quantities and a new cost estimate. The current ad date of April 4, 2024, is scheduled for the UPC 120508. <u>August 2023</u> - The cost estimate for the UPC 120508 (ductbank portion) is under review. <u>July 2023</u> - A new Ad date of 4-4-2024 for Project 120508 was set by the VDOT central office. Plans are being updated with rock excavation quantities and new construction cost estimates. <u>June 2023</u> - Construction quantities are being re-calculated based on the recent test hole information. VDOT scheduled a new ad date of April 4, 2024, for UPC 120508. UPC 50100 commences after UPC 120508. <u>May 2023</u> - VDOT is working on updating plans for the re-calculation of the rock excavation. Once plans are completed, VDOT will update cost estimates for the Ductbank (UPC 120508) and E. Elden (UPC 50100) <u>February 2023</u> - Pending the new advertisement date, UPC 120508 (duct bank) construction			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				completion will be assessed before the East Elden (UPC 50100) advertising. <u>January 2023</u> - The ductbank project, UPC 120508 will be re-advertised in the summer of 2023 in advance of the UPC 50100. VDOT is currently revising the project cost estimate for UPC 50100 for 2026 advertising. <u>October 2022</u> - VDOT rejected UPC 120506 bids in August. This project will be re-advertised. VDOT is reviewing the Ductbank excavation depth, and the presence of rock. UPC 10500 starts after UPC 120506 completes. <u>September 2022</u> - Bid opening was on Aug 24, 2022; UPC 120508 (duct bank construction), VDOT rejected all bids, and VDOT is reviewing the cost estimate. UPC 50100 completion two years after UPC 120508 completion. <u>July/August 2022</u> - The bid opening is estimated for August, 2022; UPC 120508 (duct bank construction) construction completion is estimated for august 2024. UPC 50100 completion two years after completion of UPC 120508.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>June 2022</u> - Utility relocation (UPC 120508) was advertised on June 7, 2022. The bid opening is scheduled for Aug 24, 2022. E. Elden Street Widening project (UPC 50100) will begin after UPC 120508 completion. <u>May 2022</u> - Utility Duct bank Const. project bid advertisement expected in June 2022, as (UPC 120508) with completion date of 8/2024. UPC 50100 construction begins after UPC 120508 & will complete in 24 months. <u>April 2022</u> - Utility Ductbank (UPC 120508) will be advertised in June 2022. The project's special provisions are being reviewed. UPC 50100 will start after UPC 120508 is complete & will be done in 24 months. <u>February 2022</u> – Utility Duct bank Const. project bid advertisement expected in June 2022, as (UPC 120508) with completion date of 8/2024. UPC 50100 construction begins after UPC 120508 & will complete in 24 months. <u>January 2022</u> – UPC 120508 (utility ductbank const.) is now separate from UPC 50100 (E. Elden St. Improvements). UPC 50100 construction will start after construction completion of the ductbank (bid ad. Date 6/7/22).			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				The revisions for the Right- of-Way plans anticipated to complete in August, 2021 per the VDOT Right of Way section. Settlement and closing process ongoing for various properties. VDOT's Project Control and Town's staff agreed to keep the duct bank construction separate from the roadway/bridge construction. The duct bank project will be advertised as a Tier II (above \$10 Million construction cost) in February, 2022, with a Notice to Proceed (NTP) date anticipated in March, 2022. The construction of the duct bank will take two years. Utility companies will require additional time to move their facilities underground. Revised schedules for both the duct bank and roadway projects are being reviewed. The PAC (Pre-Advertise Conference) milestone meeting had been completed and plans were updated. The Right-of-Way phase expected to complete by the end of November 2021, and the design plans for the duct bank (now a separate project) are being finalized. Schedules for both projects under review.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				The duct bank project is expected to be advertised by May 2022. A permanent UPC number 120580 was adopted for the construction of the utility duct bank. Roadway/bridge section, PE and the ROW for both projects remain under UPC 50100.			
Town of Leesburg	Edwards Ferry Road and Route 15 Leesburg Bypass Grade Separated Interchange – Development of a new grade separated interchange.	\$1,000,000 (FY2014)	Design, Environmental	Project is Ongoing. Funds fully utilized. Final reimbursements on 09/06/2016.			100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Town of Leesburg UPC 89890	Edwards Ferry Road and Route 15 Leesburg Bypass Grade Separated Interchange (Continuation) - The project consists of development of a new grade- separated interchange on Edwards Ferry Road at the Route 15 Leesburg Bypass. The existing signalized at-grade intersection at this location is heavily congested.	\$1,000,000 (FY2015-16)	Design	Project is Ongoing. NVTA FY2015-16 funds fully expended. Project continuing. See below for current status. NVTA funding applications for the FY2018-23 program approved to complete the PE phase. IJR approved 12/16/18. Value Engineering approved 1/25/19. CTB approval received for LACC on 4/10/19. Received design approval on 5/3/2019. Preliminary design is complete following receipt of design approval.	Design approval expected in early 2019.	Design approval expected in early 2019. (Full payment made to VDOT)	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Town of Leesburg	Edwards Ferry Road and Route 15 Leesburg Bypass Grade Separated Interchange (Continuation) The project consists of development of a new grade- separated interchange on Edwards Ferry Road at the Route 15 Leesburg Bypass. The existing signalized at-grade intersection at this location is heavily congested.	\$5,400,000 (FY2018-23)	PE	<u>March 2024</u> - 60% Field Inspection is now complete. Still looking for additional funding opportunities. <u>October 2023</u> - 60% FI meeting took place in October. Finalizing review comments. <u>June 2023</u> - 60% Field Inspection Plans were submitted in June and are under review. Comments due in September. Continuing to look into funding opportunities. <u>April 2023</u> - 60% FI Plans due in May. Looking into funding opportunities. <u>November 2022</u> - Design ongoing. Waiting on responses to INFRA grant funding, NVTA funding, and VDOT SMART SCALE funding applications. <u>October 2022</u> - Design ongoing. Waiting on USDOT regarding Federal \$105M MPDG MEGA funding app. Town recently requested \$20M from LoCo to support project delivery. <u>September 2022</u> - Design underway. Town addressing minor VDOT SMART Scale comments. Waiting on USDOT regarding Federal \$105M MPDG funding app. Town recently requested \$20M from Loudoun County to support project delivery.	December 2026	FY2024	54%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>July/August 2022</u> - The Town applied for VDOT SMART Scale funding on August 1, 2022. No update on the Town's MDPG federal grant funding application submitted in May 2022. Design refinement (30% to 70%) is underway. <u>June 2022</u> - Design engineering (from 40% to 75% design) is underway. The Town of Leesburg is working with VDOT on submission of a Round 5 SMART Scale application due August 1, 2022. <u>May 2022</u> - The Town of Leesburg is planning to submit a funding application for the Federal (USDOT) Multimodal Project Discretionary Grants (MPDG) program on May 23. <u>April 2022</u> - Design refinement from 30% to 70% plans is underway. The Town submitted a pre-application for VDOT SMART Scale funding and is working on a May 23 application submission for federal MEGA/INFRA funding. <u>March 2022</u> - VDOT and Town of Leesburg recently had a meeting to discuss phasing options. VDOT continues to develop the field inspection plans (75% plans). <u>February 2022</u> - The consultants prepared a proposal for traffic			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				analysis for one of the project options that is under review. The Town plans to submit an application for the next round of SMART Scale funding. FY2018-23 SPA to complete design phase was approved in September 2021 Authority meeting. The Town received VDOT's draft agreement & it is under review pursuant to a timely execution. A technical meeting will be set up to discuss project phasing. <u>January 2022</u> – Discussions with VDOT still ongoing. <u>December 2021</u> – Town of Leesburg and VDOT had a work session in December to discuss possible project phasing and opportunities for an early works package. Discussions are ongoing.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Town of Leesburg UPC 106573	Route 7 East Market Street and Battlefield Parkway Interchange – Improve safety and pedestrian/vehicle flow by building a grade-separated interchange which will allow Route 7 to become a limited- access freeway through the Town of Leesburg.	\$13,000,000 (FY2015-16)	PE	Completed. Design of the Rt 7 (E Market St) and Battlefield Pkwy Interchange is nearing completion. FY2015-16 SPA funds for PE phase are fully expended. NVTA SPA was closed-out in January 2021.	November 2021	December 2019	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Town of Leesburg UPC 106573	Route 7 East Market Street and Battlefield Parkway Interchange (continuation) - Improve safety and pedestrian/vehicle flow by building a grade-separated interchange which will allow Route 7 to become a limited- access freeway through the Town of Leesburg.	\$20,000,000 (FY2017)	Construction	Completed. Continuation of the FY2015- 16 project above. All NVTA funds for this SPA have been reimbursed, and NVTA SPA was closed-out in March 2021. Please see current status below for the FY2018-23 SPA.	November 2021	November 2021	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Town of Leesburg	Route 7 East Market Street and Battlefield Parkway Interchange (continuation) - Improve safety and pedestrian/vehicle flow by building a grade-separated interchange which will allow Route 7 to become a limited- access freeway through the Town of Leesburg.	\$25,000,000 (FY2018-23)	Construction	<u>March 2022</u> – NVTA SPA is closed out on March 31. <u>January 2022</u> – Project closeout is taking place. <u>March 2020</u> - Right of Way Notice to Commence and Acquisition was approved on 1/14/20. VDOT approval given for roadway construction in March 2020. <u>November 2021</u> - Battlefield Pkwy was reopened to vehicle traffic on June 28, 2021. Pedestrian access anticipated in September/October. Final project completion in November 2021. <u>December 2021</u> – Construction was completed 11/18/21. Staging area cleanup and other activities associated with project closeout are taking place.	November 2021	November 2021	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Town of Leesburg	Construct Interchange at Route 15 Bypass and Battlefield Parkway The funding requested under this project is for the initial steps of developing a grade-separated interchange. This includes preparation of an interchange justification report (IJR) to evaluate the need for the interchange, comparison of alternative designs, analysis of environmental impacts, and establishment of a project budget.	\$2,000,000 (FY2018-23)	Design, PE	<u>July 2024</u>: The engineer submitted Preliminary Field Inspection level plans to the Town on June 28, 2024. Plans will be under Town review this fall. <u>June 2024</u>- Geotech and survey field work are completed and some of the data has been supplied to the engineer. Further design work continues. <u>May 2024</u> - The IAR has been approved by VDOT and the executed version is posted to the project webpage. Work continues on completing geotechnical work and further design work is underway. <u>April 2024</u> - Additional design work is underway. Additional surveying needed is almost complete and geotechnical work has begun. <u>March 2024</u> - VDOT has reviewed the IAR and deemed it ready for approval. It is routing through VDOT now for signature. Additional design work is underway, and surveying will be completed by mid-May. <u>February 2024</u> - Town Council passed a resolution endorsing the IAR on January 23. IAR forwarded to VDOT February 7, 2024 for their approval. Additional design work has started with the initiation of more	2030	12/31/2014	79.8%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				surveying. <u>January 2024</u> - Draft IAR will be presented to Town Council in January for endorsement, then forwarded to VDOT for approval. Preliminary design has begun. SPA has been revised to reflect updated schedule. <u>December 2023</u> - Received latest VDOT review in early December. Revised IAR will be forwarded to VDOT for approval. Preliminary design begins in January 2024. Revised to SPA to be sent to Project Coordinator soon. <u>November 2023</u> - Revised IAR addressing Town & VDOT comments submitted to VDOT in early November, 2023 for their final review in December in anticipation of going to Town Council for endorsement in Winter 2024. <u>October 2023</u> - Revised IAR was submitted October 13 and reviewed by the Town. Once revised, IAR will go to VDOT for final review before presentation to Town Council for endorsement. <u>September 2023</u> - All IAR review comments were received by the due date of August 30, 2023 and the engineer is working to revise the IAR which is expected around the middle of October.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>August 2023</u> - Some comments have already been received for the Draft Interchange Access Report submitted on June 30. Comments are due August 30, 2023. <u>July 2023</u> - Draft Interchange Access Report submitted to Town and VDOT for review on June 30, 2023. Comments are due August 30, 2023. <u>June 2023</u> - IAR revisions based on Town's initial review of chapters are ongoing. Complete IAR on schedule for submission in early July. <u>May 2023</u> - 25 people attended the final Public Information Meeting held on April 27, 2023. Initial IAR chapters have been drafted and reviewed, and the complete IAR draft is expected by early July. <u>April 2023</u> - A final Public Information Meeting was held on April 27, 2023. <u>March 2023</u> - Chapters 1, 2, 3, 6 and 8 have been drafted. A final Public Information Meeting is planned for April/May. <u>February 2023</u> - Chapters 1, 2, 3 and 6 have been drafted. <u>January 2023</u> - Refinement of the preferred alternative (Double Roundabout w/ At-grade			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				Pedestrian Crossings) and initial drafting for the IAR continue. Chapters 1 and 3 have been drafted in the past month. <u>November 2022</u> - Town Council endorsed the Double Roundabout w/ At-grade Pedestrian Crossings on 11/15/22 as their preferred alternative. Refinement of alternative and IAR draft underway. <u>October 2022</u> - A Public Meeting 9/21 provided public feedback. Presentation to Town Council planned for November to endorse preferred alternative. <u>September 2022</u> - A Public Meeting was held on September 21 to provide project information, answer questions, and get written feedback from public. Presentation to Town Council planned for November to endorse preferred alternative. <u>July/August 2022</u> - Presentation to Town Council has been moved to September 2022 so that it can include a Public Hearing to ensure appropriate feedback is received. Preparation is on-going for this presentation. <u>June 2022</u> - Compilation of survey results continue. Preparation of information to Town Council to receive recommendation on preferred			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				alternative continues in anticipation of presentation in late July. <u>May 2022</u> - 1st Public Info meeting held 4/28/22 with over 140 attendees. Online public survey was open for two weeks after meeting. Development of answers to questions & compilation of survey results underway. <u>April 2022</u> - Presented alternative concepts to stakeholders. Postcards and press releases sent for Neighborhood meeting on April 28th. Presentation & online survey development began. <u>March 2022</u> - Awaiting final VDOT concurrence on VISSIM Model Calibration and Future Year Forecast Memos. Selected alternative concepts developed. Neighborhood meeting scheduled for April 28, 2022. <u>February 2022</u> - Awaiting VDOT comments on VISSIM Model Calibration and Future Year Forecast Memos. Evaluation continues for selected alternatives. Neighborhood meeting expected in late spring 2022. <u>January 2022</u> – TDM Methodology and Calibration Memo is complete. VISSIM Model and Calibration Memo			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				submitted to VDOT. Evaluation continues for selected interchange alternatives. <u>November 2021</u> - Alternatives selection meeting held w/ stake holders & 4 alternatives were selected 11/16/21. Forecasting methodology & model calibration memo complete. Environmental Docs under development. Evaluation underway for selected interchange alternatives. Project is on schedule. <u>July 2021</u> - Town Council approved the selection of the consultant on February 8, 2021. The contract was executed and Notice-to-Proceed was issued to the design consultant on 5/13/21. A kickoff meeting was held on May 2 and traffic count activities were completed in early June before school ended for the summer. Survey began in early July 2021. A meeting to discuss the Framework Document was held on June 28, 2021. VDOT final review with approval anticipated by the end of September 2021. The project on schedule for completion in the summer of 2023. <u>October 2020</u> - RFP to procure design services was advertised on October 1, 2020.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				June 2020 - NVTA SPA was approved in the June 11 2020 Authority meeting.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Northern Virginia Transportation Commission	Transit Alternatives Analysis (Route 7 Corridor Fairfax County/Falls Church/ Arlington County/ Alexandria) – Corridor study to evaluate transit options on Route 7.	\$838,000 (FY2014)	Planning (Phase 2 of Study)	Completed (Study). Currently, NVTC is leading the Preliminary Engineering phase.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Potomac and Rappahannock Transportation Commission (PRTC)	Gainesville New Service Bus - Funding to acquire one commuter bus for new PRTC Gainesville Service.	\$559,275 (FY2014)	Acquisition	Completed.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Potomac and Rappahannock Transportation Commission (PRTC)	Western Maintenance Facility – New facility will alleviate overcrowding at PRTC's Transit Center (which was designed to accommodate 100 buses, but is currently home to over 166 buses) and to permit service expansion as envisioned and adopted in PRTC's long range plan.	\$16,500,000 (FY2015-16)	Construction, Testing, Inspection, Oversight	Completed. Groundbreaking took place 1/23/19. Work ongoing for punchlist items (initial list of 966 items is now down to 399 open items)- August 2019. Several Fire Marshall inspections failed; contractors were back on-site correcting issues – September 2019. Fare Collection vault anticipated to arrive in September 2019. All construction punch-list items completed, and the NVTA SPA was closed out in July 2020. The ribbon-cutting ceremony was held in March/April 2021. Operating services from the facility are anticipated to start March/April 2021.	October 2020.	October 2020.	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
VDOT (Fairfax County)	Route 7 Bridge over Dulles Toll Road – Widen Route 7 from 4 lanes to 6 lanes, from approximately 0.1 mile west of Tyco Road to approximately 0.6 mile west of Tyco Road. The project will add one extra lane and 14-foot wide shared- use path on each direction.	\$13,900,000 (FY2015-16)	Construction	Completed. Final NVTA reimbursement in June 2017.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
VDOT (Fairfax County)	Route 28 Widening: Dulles Toll Road to Route 50 – Widen Route 28 from 3 to 4 lanes Southbound from Dulles Toll Road to Route 50.	\$20,000,000 (FY2014)	Construction, Contract Admin.	Completed.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
VDOT (Fairfax County)	Route 28 Widening: McLearen Road to Dulles Toll Road – Widen Route 28 from 3 to 4 lanes Northbound from McLearen Road to Dulles Toll Road.	\$11,100,000 (FY2014)	Construction, Contract Admin.	Completed.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
VDOT (Loudoun County)	Route 28 Hot Spot Improvements (Loudoun Segment) – Loudoun segment of Route 28 improvements from Sterling Blvd. to the Dulles Toll Road.	\$12,400,000 (FY2014)	Construction, Contract Admin.	Completed.			
VDOT (Loudoun County) UPC 109146	Route 28 NB Widening between Dulles Toll Road and Sterling Boulevard – This includes widening of northbound Route 28 from 3 to 4 lanes. An additional thru lane will be added in the NB direction, and the existing auxiliary lane configurations between the Innovation Avenue, Route 606 and Sterling Boulevard interchanges will be maintained but shifted to the east to accommodate the additional thru lane.	\$20,000,000 (FY2018-23 SYP)	Construction	Completed. NB Route 28 paving complete and permanent striping is expected to be complete the week of November 18. Sign and lighting installation continue. Guardrail and concrete barrier installation are being performed. Project remains on-budget. Punchlist (from VDOT disciplines) work continues. Installation of permanent plastic in-laid markers was tentatively scheduled for mid-April, 2020. Final inspection anticipated to take place from mid to late April 2020. Final Inspection Walk Thru scheduled on June 2 nd , 2020. Fixed Completion Date was June 15, 2020. The Certificate of Final Completion and C-5 executed	June 2020	June 2020	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--------------------------

				on June 12, 2020. NVTA SPA was closed-out in November 2020.			
--	--	--	--	---	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Virginia Railway Express	Gainesville to Haymarket Extension / Broad Run Expansion – Corridor study and preliminary engineering development of an 11-mile VRE extension from Manassas to Gainesville- Haymarket.	\$1,500,000 (FY2014)	Planning, Project Dev't., Conceptual Design.	Complete (Study) The Project Development phase, including NEPA (documented CE) and Preliminary Engineering (PE)/30% design for expansion of the VRE Broad Run Station and Maintenance and Storage Facility (MSF) site. Final 30% design plans completed, NVTA SPA was closed-out on May 26, 2020. Final CE is under development for FTA approval.	2024	Spring 2020	100.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Virginia Railway Express	Manassas Park Station Parking Expansion – Planning and engineering investigations to expand parking and pedestrian connections at the VRE Manassas Park station	\$500,000 (FY2015-16)	Planning & Engineering Studies	Project is Ongoing. Funds fully utilized. SPA closed-out in November 2018. Project continuing (see below).			100%
Virginia Railway Express	Manassas Park Station Parking Expansion (continuation) – Planning and engineering investigations to expand parking and pedestrian connections at the VRE Manassas Park station.	\$2,000,000 (FY2017)	Construction	<u>August 2024:</u> Erection of the precast garage completed in July. Install of electric conduits underway in garage. On platform side, excavation for elevator pit and stair-tower/platform modifications underway. <u>July 2024:</u> Erection of the precast garage anticipated to be completed within 1 month. Garage side bridge pier is complete. Foundations for new platform side stair tower complete. <u>May 2024</u> - Erection of the precast garage is underway. Foundations are being drilled behind the platform for the new stair/elevator tower. <u>April 2024</u> - Garage foundations near completion. Concrete slab being installed, and precast building materials being fabricated. Platform-side work zone has been secured to begin	3/31/2026	5/5/2023.	89.9%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				work on associated improvements. <u>February 2024</u> - CTA pier installation complete. Concrete foundations and perimeter walls being formed and poured. Precast erection anticipated to begin in late spring. <u>November 2023</u> - Site grading near completion. Installation of shoring and CTA Piers underway. <u>September 2023</u> - Construction underway. Perimeter fence and E&S measures installed. Clearing and grubbing of garage site has begun. <u>July 2023</u> - Notice To Proceed (NTP) was issued on June 19, 2023. Contractor installing perimeter fence, and providing administrative submittals. Permits from City of Manassas Park have been received. <u>June 2023</u> - The pre-construction meeting was held, and NTP was issued on June 19, 2023, with a construction duration of 915 calendar days, making December 20, 2025 the contractual date for Substantial Completion. <u>May 2023</u> - Construction contract executed and NTP to follow. Pre-Construction Meeting scheduled for June.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				March 2023 - IFB issued in January. Bids received in February. VRE Operations Board Authorization to issue contract for construction issued in March. Contract execute and NTP to follow. <u>January 2023</u> - Invitation for bids now anticipated in Jan. (From Board Doc) <u>October 2022</u> - CM has been selected and approved by the Ops board in July. IFB package is being finalized. Building and Site permits are being finalized. <u>September 2022</u> - CM has been selected and approved by the Ops board in July. IFB package is being finalized. Building and Site permits are being finalized. <u>July/August 2022</u> - CM has been selected and approved by the Ops board in July. IFB package is being finalized. Building and Site permits are being finalized. <u>June 2022</u> - VRE held CM RFP interviews on 6/24/22. IFB package is being finalized. Building and Site permits are being finalized. <u>May 2022</u> - CM RFP advertised. Proposals are due on 5/24/2022. Board has authorized IFB which will be advertised once the plan reviews are complete.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>April 2022</u> - Site plan second submission was made on 3/24/2022. The building plan review is ongoing. Operation board authorization for IFB requested at April meeting. CM RFP being advertised on 4/19/2022. <u>February 2022</u> - Site plan comments were received on 2/10/22 and are being addressed. Continuation of the FY2015-16 projects. Alternatives analysis and planning / Preliminary Engineering / 30% design completed. Final design underway. Recent request by City of Manassas Park requires redesign of garage. <u>October 2020</u> - VRE and the City finalized a funding agreement in October 2020. Project restarted with the City of Manassas funding the relocation design of the garage to 60% design level. Final design completion is delayed by a year, from 1st quarter CY2021 to January 2022. 90% Design Plans are in progress. Final design is estimated to complete by February 2022.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Virginia Railway Express	Franconia-Springfield Platform Expansion - Design and construction to extend the existing north-side (Metro station side) platform by up to 700 feet to allow the north-side platform at the station to be usable by full length VRE trains. It also includes design and construction of modifications to the south-side platform at the station.	\$13,000,000 (FY2015-16)	Design, Construction	<u>May 2024</u> - Resolution of comments on the 90% tunnel design underway. <u>April 2024</u> - Stakeholder comments received on 90% tunnel design deliverable. Comment review and resolution underway. <u>February 2024</u> - 90% tunnel design deliverable to be provided by designer on 2/19/24. On 2/16/24 VRE board authorized execution of Task Order to progress 90% design of tunnel and platform improvements to final. <u>January 2024</u> - Project completion date has been moved back 6 months to December 31, 2026. <u>September 2023</u> - NEPA Categorical Exclusion (CE) under review by FTA. 60% Tunnel Design anticipated by end of month. <u>July 2023</u> - NEPA Categorical Exclusion (CE) submission to FTA, and completion of Geotechnical Report and 30% Tunnel Design anticipated by end of month. <u>June 2023</u> - VDHR concurrence of no effect on Section 106 resources received week 6/19/23. NEPA CE determination pending from FTA.	Construction complete by April 2024.	Final design complete by FY2023.	11%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>May 2023</u> - Section 106 consultation invitations distributed by FTA. Survey and soil borings were obtained, and data is being analyzed to support the advancing design. <u>April 2023</u> - The CE is being updated based on FTA comments, and Section 106 effort is underway. Survey are soil borings are being obtained to support the advancing design. <u>March 2023</u> - Draft CE has been provided to FTA, with meeting scheduled to discuss. 30% plans for the adjacent CSXT track project being coordinated. Scheduling meeting with Fairfax County about bike/ped impacts. <u>February 2023</u> - NEPA Class of Action recommendation has been prepared, and confirmed by FTA. NEPA documentation under development. <u>January 2023</u> - NEPA Class of Action recommendation has been prepared, and will be coordinated with FTA to confirm class of action. (Taken from Board doc) <u>December 2022</u> - Station design is at 90%, with final detailing and adjustments underway. FTA concurred with the NEPA Class of Action Recommendation, and the formal package is now being prepared.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>November 2022</u> - Station design is at 90%, with final detailing and adjustments underway. NEPA Class of Action Recommendation has been drafted, and to be submitted to FTA for review shortly. <u>July/August 2022</u> - Station design at 90%, being updated to reflect future CSX trackwork, Pedestrian Tunnel tie-in. Pedestrian Tunnel has begun the NEPA process. <u>June 2022</u> - Kinder Morgan has verified cover over their pipeline is adequate (informal review). FTA NEPA guidance received. Pedestrian tunnel Task Order has been executed, and kick-off meeting held. <u>April 2022</u> - Kinder Morgan has verified cover over their pipeline is adequate (informal review). FTA NEPA guidance received. Task Order Request for pedestrian tunnel design issued to consultant. Preliminary engineering/30% design plans and NEPA documentation complete. Coordination is ongoing with DRPT's Corridor Improvement projects. VRE received 90% design review comments from CSXT, the final design will incorporate these comments as 100% complete			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				plans are being advanced. Final design is anticipated to complete by 2nd quarter of CY2021. Construction was anticipated to start in 2021 and be complete by 2023. VPRA asked VRE to investigate constructing the pedestrian tunnel access for the future 3rd and 4th track. The investigation is ongoing. The Ped tunnel design will add another year to the schedule. <u>January 2022</u> - Kinder Morgan has verified cover over their pipeline is adequate (informal review). Task order to be issued to design pedestrian tunnel. <u>December 2021</u> - Utility investigation complete. Verifying concept plans with Kinder Morgan and then proceed with Ped tunnel design.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Virginia Railway Express	Slaters Lane Crossover - Includes the design and construction of a rail crossover and related signal equipment near Slaters Lane, north of the VRE Alexandria station. It will enable trains to move between all 3 tracks and makes the east side (Metro side) platform at the VRE Alexandria station usable from both sides.	\$7,000,000 (FY2015-16)	Design, Construction	Completed. Track and signal construction are complete. Final CSXT invoice has been received and paid by VRE; final reimbursement from NVTA is complete.	Project closed out on 9/15/2020	Project closed out on 9/15/2020	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Virginia Railway Express	Crystal City Platform Extension Study - Includes planning and engineering investigations to evaluate the options for expansion of the VRE Crystal City station that will alleviate existing crowding, improve multimodal connections, and accommodate future service expansion and bi-directional service. The project includes development of a NEPA checklist.	\$400,000 (FY2015-16)	Planning Engineering Studies	Project is Ongoing. Concept Design is complete. Preliminary Engineering/30% design and environmental review initiated. NVTA FY 2015-16 SPA is closed-out. NVTA has approved additional funding to complete the final design in its FY2018-23 program. Please see status below for the FY2018-23 SPA.	2025	September 2018.	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Virginia Railway Express	VRE Crystal City Station Improvements - This project includes removal of the existing VRE Crystal City Station and providing a new expanded station that can serve full-length VRE trains on two tracks.	\$4,000,000 (FY2018-23)	PE	Continuation of above project. <u>August 2024:</u> 90% design for north entrance, main station, and south stair tower anticipated in November. South entrance bridge to 2011 Crystal Drive anticipated to resume advancement toward 90% in October. <u>July 2024:</u> 90% design for north entrance, main station, and south stair tower anticipated in August. South entrance bridge to 2011 Crystal Drive anticipated to resume advancement toward 90% in September/October. <u>May 2024</u> - Comments received on the 60% south stair tower design and under review for inclusion in the 90% design. <u>April 2024</u> - South stair tower 60% design received and distributed to major stakeholders. Design progressing to 90% while review comments are being collected. <u>February 2024</u> - South stair tower 60% design anticipated by 3/15/24. Amendment authorizing designer to progress south stair tower, platform and north entrance to 90% design issued on 2/13/24. <u>November 2023</u> - Review of north entrance design by WMATA being coordinated.	Construction by 2028	PE phase by 2028	43.9%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>September 2023</u> - Southern entrance being advanced to 60% in coordination with JBG Smith. <u>July 2023</u> - 60% design plans received for platform and north entrance. Consensus reached with Amtrak on southern entrance concept design; extensions to east and west to be coordinated with Amtrak and JBG Smith. <u>June 2023</u> - VRE is working with Amtrak and Arlington County to shorten completion date, but for now, 2028 remains appropriate. 60% design plans are due next week. <u>May 2023</u> - Design coordination meetings held with Amtrak and Arlington County. <u>April 2023</u> - Station design progressing to 60% based on the recently received 60% Alexandria 4th Track plans being developed by CSXT/VPRA. <u>March 2023</u> - Track geometry for the CSXT 4th track was received, and is being reviewed to determine any necessary modifications to the existing VRE Station design; after which Station design will progress to 60%. <u>February 2023</u> - Updated Track Geometry anticipated 2/27/23.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				<u>January 2023</u> - Coordinating proposed phasing and track geometry with CSXT. (From Board Doc) <u>December 2022</u> - Received track geometry for Alexandria 4th Track project by CSXT/VPRA. Coordination ongoing regarding New Station Platform by Amtrak, and CC2DCA by Arlington County. <u>November 2022</u> - Coordination ongoing with Alexandria 4th Track project by CSXT/VPRA, and New Station Platform by Amtrak. Anticipating selection of CC2DCA Preferred Alternative. Project design is progressing to 60%. <u>September 2022</u> – Coordination ongoing with Alexandria 4th Track project by CSXT, new Station Platform by Amtrak, and adjacent pedestrian access projects. <u>July/August 2022</u> - Advancing 60% station design efforts in conjunction with Alexandria 4th Track project by CSXT. <u>May 2022</u> - Advancing 60% station design efforts in conjunction with Alexandria 4th Track project by CSXT. <u>January 2022</u> - Notice to proceed for final design was issued in			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				early January 2022. <u>December 2020</u> - 30% Design Plans were submitted per schedule on Dec 11, 2020. Project team is working to wrap up outstanding tasks including Geotech investigation, pending CSXT flagging availability, NEPA documentation, and to initiate Final Design. VRE working on the Scope of Work and Cost Estimate for 60% Design as an additional service under the current consultant contract. Preliminary Engineering Phase is nearly complete with just FTA determination pending on anticipated Categorical Exclusion. Final design phase to commence in early 2022 with 60% Design Plans. On December 9th VRE received notification from the FTA that the Crystal City Station Replacement Project meets the criteria of a Class II listed Categorical Exclusion. <u>September 2020</u> - NVTA SPA was approved in September 2020 Authority meeting.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
Washington Metropolitan Area Transit Authority	Orange Line 8-Car Traction Upgrades – Begins the process of upgrading traction power along the Orange Line by incrementally improving the power system to increase power supply capacity to support the future expanded use of eight car trains.	\$4,978,685 (FY2014)	Construction Contract Admin.	Completed. Installation of the traction power gear began June 11, 2017 at K06TB2 Greenwich Street cutover back on-line July 28, 2017 and punch list items completed by Sep. The second location at K07TB2 was cutover back on-line on August 21, 2017 and punch list items completed in Oct. NVTA funded phases are 100% complete and NVTA SPA was closed-out in February 2021.	Projected Contract Close- out early 2020.	January 2019. (Overall Contract Completion May 2019)	100%
Washington Metropolitan Area Transit Authority	Blue Line 8-Car Traction Upgrades – Begins the process of upgrading traction power along the Blue Line by incrementally improving the power system to increase power supply capacity to support the future expanded use of eight car trains.	\$17,443,951 (FY2017)	Engineering, Construction, Contract Admin.	<u>February 2024</u> - The final rectifier transformer and switchgear was installed in Q4 CY 23. Teams with Infrastructure and Capital Project Delivery teams are awaiting confirmation of final approval from testing. <u>July 2023</u> : The second rectifier transformer line up was commissioned and put into service as of 7/26/23, for monitoring and testing. The final unit is scheduled to begin construction in late q4 CY23. <u>March 2023</u> - The first rectifier-line up was put in service q4 CY22. Second unit began install this month and will be tested in q2 CY23. Last unit is scheduled	Project Completion estimated May 2022.	May 2022	87.8%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				to begin late q3 CY23. <u>July-August 2022:</u> Project completion is delayed, from March to December 2023. <u>April 2022</u> - Delivery of equipment for the final location is expected by July 2022. Due to the complexity of this location final upgrade, completion is anticipated in March 2023. <u>January 2021</u> - Factory testing for the final equipment (transformers and rectifiers) was completed in December 2021 and delivery of this equipment is expected by February 2022. <u>May 2019</u> - Invitation for Bid (IFB) was released on September 6, 2017. Notice to Proceed was issued on April 20, 2018. Installation of the DC Switchgear at C11TB, J03TB2, and J03TB1 were completed and cutover back on-line on March 25, 2019, April 2, 2019, and May 16, 2019 respectively. Additionally, the remaining two (2) NVTA funded Tie Breaker Stations at C98TB and J02TB2 were completed and cutover back on-line on March 7, 2020 and April 27, 2020 respectively. The final NVTA funded location is J03TP2 Greenleaf, currently under construction and factory			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed
				testing for the final equipment (transformers and rectifiers) are underway. Due to the complexity of this location final upgrade completion is anticipated in May 2022.			