



NVTA Funding Program Project Status

Upcoming Public Information Meetings:

Prince William County: Construct Interchange at Route 234 and Brentsville Road (FY2018-23) - A virtual and in-person Design Public Hearing on December 8, 2021.

NOTE: Due to current public health emergency, a number of public events have been postponed or cancelled. For the latest information on upcoming public meetings, please refer to the “Events and Meetings” section on our home page: <https://thenovaauthority.org/>

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

Arlington County	Blue Silver Line Mitigation - Purchase of four new transit buses to introduce Silver Line connecting service. Arlington Transit is using the four 19 passenger buses to enable additional capacity on the ART 43 Route between Crystal	\$1,000,000 (FY2014)	Acquisition	Completed.			
Arlington County	Boundary Channel Drive Interchange – Constructs two roundabouts at the terminus of the ramps from I-395 to Boundary Channel Drive, which eliminate redundant traffic ramps to/from I-395. In addition, the project will create multi-modal connections (new trail connection to the Mt. Vernon trail) to/from the District of Columbia that will promote alternate modes of commuting into and out of the District.	\$4,335,000 (FY2014)	Construction	Agreement to transfer PE/ROW/CN phases from County to VDOT was executed on January 14, 2020. The PFI stage design plans were submitted on 5/8/2020. A virtual Public Hearing was held on November 5, 2020. The Design-Build RFQ was advertised on 10/21/2020. The Design-Build RFP was released on March, 2021; bids were received from 3 short-listed firms in May, VDOT is reviewing bids.	Long Bridge Drive was completed in June 2018 and interchange is expected by summer 2023.	Summer 2023.	50.7%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Arlington County	<p>Columbia Pike Multimodal Improvement – Includes a modified street cross-section with reconfigured travel and transit lanes, medians and left-turn lanes, utility undergrounding and other upgrades along Arlington’s 3.5-mile Columbia Pike corridor from the Fairfax County line on the west end to Four Mile Run.</p>	\$12,000,000 (FY2014)	Construction	<p>NVTA-funded construction tasks are completed, and NVTA SPA is closed-out. Sanitary sewer and storm sewer anticipated for completion by later 2020. Utility work is ongoing on the west segment. Dominion Energy is completing west end undergrounding and will start removing overhead lines. Verizon/Comcast to follow.</p> <p>Fort Myers completed sidewalk, curb, gutter, installation of street lights, and roadway reconstruction, between South Dinwiddie and South Greenbrier Streets. Roadway work started on the south side/median between South Greenbrier and South Jefferson Streets. Intersection work at Columbia Pike and South Dinwiddie anticipated for week of Aug. 3.</p> <p>All remaining work is anticipated to complete by fall 2021.</p>	Spring 2021	Completed in July, 2020.	100.0 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Arlington County	<p>Columbia Pike Multimodal Street Improvements (East End) – Includes a modified street cross-section along the eastern portion of Arlington’s 3.5-mile Columbia Pike corridor. Specific works includes realignment of road including shifting the roadway south of its existing location, eliminating the s-curves, utility undergrounding and enhancing pedestrian facilities.</p>	\$10,000,000 (FY2015-16)	Preliminary Engineering, Construction	<p>Segment A (East End) has been split into two sections. First section is Orme to Oak (West) and the second is Oak to Joyce Street (East).</p> <p><u>Segment A West</u> – Design is 100% complete. Final plans have been submitted to the County for review. Appraisals for all north side properties have been received. Easements documents prepared for property owners’ signatures. County staff are meeting with property owners to discuss appraisals and obtain signatures. County staff currently working with VDOT/EFL to finalize plats and obtain easements.</p> <p><u>Segment A East</u> is subject to negotiations with Arlington National Cemetery (ANC).</p> <p>ANCSE-DAR MOA has been signed by all parties.</p> <p>DAR 100% final signed plans have been sent to the County. County staff to confirm all comments have been addressed. Bid proposals are due back to Eastern Federal Lands in mid-July with award ~mid-August.</p> <p>ANC 100% plan have been submitted to the County. Comment resolution meeting to occur in mid-July.</p>	Western Half – Fall 2024; Eastern Half – projected Spring 2024 (depending on negotiations)	Western Half – Fall 2024; Eastern Half – projected Fall 2024 (depending on negotiations)	10.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Arlington County	Crystal City Multimodal Center – Provides four additional saw-tooth bus bays for commuter and local bus services, seating, dynamic information signage, lighting, additional bicycle parking, curbside management plan for parking, kiss and ride, and shuttles, and pedestrian safety improvements along 18th Street South between South Bell Street and South Eads Streets.	\$1,500,000 (FY2014)	Construction	Arlington completed the majority of the project (the additions of saw-tooth bus bays, seating, lighting, additional bicycle parking, pedestrian safety improvements, and the curbside management plan) in May 2017 Ribbon cutting occurred on May 18, 2017. NVTA project is closed out. Project is completed and open.	Completed.	April 2018.	100 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Arlington County	<p>Ballston-MU Metrorail Station West Entrance – Constructs a second entrance to the Ballston- MU Metrorail Station, at North Fairfax Drive and North Vermont Street. Includes two street-level elevators & escalators, connecting to an underground passageway & new mezzanine. It will have fare gates, fare vending machines and an attended kiosk. Provides direct access, relieves congestion at the current entrance and provides for more even distribution along the platform.</p>	\$12,000,000 (FY2015-16)	Preliminary Engineering	<p>STV has addressed WMATA comments on the 15% mechanical design documents and will integrate responses in the next design submission.</p> <p>The easement survey file and the 2006 design documents have been merged. As a result of this exercise, it was discovered that street elevators will have to shift west in order to stay within the project's limits and County's right of way. STV developed a new station entrance layout design to address the elevator location shift.</p> <p>The County is working with STV to negotiate and process the new change order to integrate design changes made to the new West entrance layout. In the meantime, STV continues to advance the structural and architectural design elements to avoid further delays. County and WMATA resumed bi-weekly meetings to review 35% design progress. County close to executing new change order for work related to easements and compliance with WMATA requirements.</p> <p>Change order No. 2 has been executed. STV met with WMATA and the County to discuss alternative options for vault penetration design, STV is designing an opening to be submitted to WMATA for</p>	Summer 2026	PE ends in 2022.	8.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

				approval.			
--	--	--	--	-----------	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Arlington County	<p>Glebe Road Corridor Intelligent Transportation System Improvements – Design and construction of Intelligent Transportation System (ITS) and Adaptive Traffic Control System, including hardware and software for real time traffic data collection, Forward Looking Infra-Red (FLIR) traffic detection, 3D pedestrian and bike detection, interactive audible ADA accessible pedestrian crossings, CCTVs, backup power supply information systems, queue detections, and dynamic message signs.</p>	\$2,000,000 (FY2015-16)	Preliminary Engineering, Construction	<p>Task 1 – On Site Support - Work completed Task 2 – Chain Bridge ITS upgrades – Final Plans approved by VDOT — preparing bid package. Delayed due to procurement issues. Task 3 – Chain Bridge Fiber communication – Completed. Task 4 – ITS Equipment Installations – Completed. Task 5 – TSP equipment installation – Waiting on contract to procure TSP equipment.</p> <p>All segments of this project are completed except the Chain Bridge Road portion. Staff is working to publish a construction bid for this segment. Currently expect construction to start this fall, with a construction duration of around 12 months.</p>	<p>Task 1 – completed Task 2 – Spring 2021. Task 3 - Completed Task 4 – Completed Task 5 – Fall 2019 Project Completion: Spring 2021</p>	<p>Task 1 – completed Task 2 – Spring 2021. Task 3 - Completed Task 4 – Completed Task 5 – Fall 2019 Project Completion: Spring 2021</p>	31.2%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Arlington County	<p>Lee Highway Corridor ITS Enhancements – The project proposes to address congestion, safety, and transit issues by installing an Intelligent Transportation System (ITS) and corresponding Adaptive Traffic Control System program, to better manage traffic flow for both automobiles and buses. The project will install additional Bluetooth devices, count stations, CCTV cameras, and Forward Looking Infrared (FLIR) detectors in order to monitor traffic flow and safety of all modes. At the interchange of Lee Highway and I- 66, the project will upgrade two signals, providing a better-timed connection between I-66 and Lee Highway. The project will also upgrade existing mast arm signals and add or improve existing streetlights along Lee Highway.</p>	\$3,000,000 (FY2017)	Preliminary Engineering, ROW, Construction	<p>Task 1: On-Site ITS Consultant – Work completed</p> <p>Task 2: Signal Upgrades – Preparing one (1) Final Plan for approval; verifying pipe inspection for VDOT Comment.</p> <p>Received 90% VDOT comments on one (1) signal plan; Began addressing comments.</p> <p>Prepared one (1) signal plan for County Approval.</p> <p>Need to purchase nutrient credits to satisfy VDOT comment.</p> <p>Task 3: Streetlighting – Construction not started due to Streetlight Management Plan update.</p> <p>Task 4: ITS equipment deployment - Field survey completed. Equipment Purchase Orders completed.</p> <p>90% Design Plans for signal upgrades under review by VDOT.</p>	<p>Design Tasks Task 1 – Complete Task 2 – Fall 2020 Task 3 – Fall 2020 Task 4 – Fall 2020</p> <p>Construction: Tasks 5 – Fall 2021</p> <p>Task 6 – Construction of Task 3, Fall 2020.</p> <p>Project completion Fall 2021.</p>	<p>Design Tasks Task 1 – Complete Task 2 – Fall 2020 Task 3 – Fall 2020 Task 4 – Fall 2020</p> <p>Construction Tasks 5 – Fall 2021</p> <p>Task 6 – Construction of Task 3, Fall 2020.</p> <p>Project completion Fall 2021.</p>	11.6%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Arlington County	<p>Crystal City Streets: 12th Street Transitway, Clark/Bell Realignment & Intersection Improvements – The goal is to streamline the existing road network, make movements for all modes of transportation more efficient, create new connections to the street grid network, and to construct an extension of the Crystal City-Potomac Yard (CCPY) Transitway. It includes reconfiguring the street between South Eads Street and South Clark Street to provide exclusive transit lanes, reconfigure and realign a segment of Clark Street with Bell Street, and the intersection improvements around 23rd Street South and US-1 will simplify the design of three closely-spaced intersections that are confusing and inefficient for all modes.</p>	\$11,600,000 (FY2017)	Preliminary Engineering, Construction	<p>12th Street design plans are at 90%. The County has decided to combine this phase of the project with the larger CCPY extension project to Pentagon City Metro. The 12th Street Design is proceeding in coordination with work being completed as part of the Transitway Extension. The 100% design plan package was submitted for VDOT review in March 2021. All required easements have been obtained. Construction contract award for 12th St project is approved by County Board in October; anticipate beginning construction in Spring 2022.</p> <p>23rd street has been split into 2 phases. The segment between US1 and Eads will be completed in Phase 1. Design has been expanded to include improvements on the south side of this segment in Phase 1. Bids were received on December 11, contract approval on January 25, construction started in October 2020. Phase 2 will include the reconfiguration of US1 interchange and adjacent pedestrian facilities as well as the section of 23rd Street from US 1 to Crystal Drive.</p>	September 2024	December 2022	21.1%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
				<p>This project will be designed in coordination with an adjacent private sector development. Discussions have begun with that developer and utility design has begun and is in progress.</p> <p>The pedestrian tunnel under Route 1 was removed in September.</p> <p>The Clark/Bell Realignment 60% design plans need to revert to 30% stage because of the adjacent private development proposal. Staff is awaiting a revised fee proposal and schedule from the design consultant.</p>			
Arlington County	<p>ART Operations and Maintenance Facilities – This funding will enable construction for parking additional ART buses, facilities for maintenance and bus operations, as well as enclosed storage for transit infrastructure. When complete, ART will have the support network it needs to increase ridership, including new routes and increased services, and to keep the entire bus fleet maintained and in service.</p>	\$39,027,000 (FY2018-23 SYP)	Preliminary Engineering, Construction, Asset Acquisition.	<p>The Concept Design for the project is complete.</p> <p>The County has started the process of looking into temporary bus parking locations when construction for this project begins at the Shirlington Road site. The CMAR contract award to Turner Construction was approved by County Board on February 20, 2021; the NTP was issued in March 2021. The County awarded a design contract in early October, 2020, to Stantec. Stantec design team submitted the final concept plan in January 2021, and it was accepted by County on January 17, 2021.</p>	Fall/Winter 2024	Construction Expected to Start Spring/Summe r 2022.	0.7%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
				<p>The Schematic Design package was submitted on May 14 and reviewed by the County. The NTP for the Design Development phase was issued on June 10. Public meetings were held on June 15 and June 16. Received the final Design Development set on 9/16; comments submitted. Issued NTP for Construction Document phase on 9/22. Public Facilities Review Committee meeting on 9/29.</p>			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Arlington County	<p>Intelligent Transportation Systems Improvements– This funding will enable implementation of upgraded ITS, adaptive signal optimization, real-time signal optimization, additional Bluetooth devices, count stations, CCTV cameras, FLIR detections; enable future initiatives such as connected vehicles and transit signal priority.</p>	\$10,000,000 (FY2018-23 SYP)	Preliminary Engineering, ROW, Construction, Asset Acquisition.	<p>Phase I: Washington Blvd. Corridor ITS Enhancements (\$4,000,000):</p> <p>Task 1: Planning/Scoping – Task 1.1 - Corridor tour, intersection analysis & selection – Completed - 7 intersections were selected for ITS Enhancements; however, 4 intersections were only selected considering the funding. Task 1.2 – Survey Request – Completed - Survey has been completed and received for all intersections were recently received. Task 1.3 – Project website setup – Completed Task 1.4 – RFP preparation for design – Completed – Proposal received and evaluated from the consultant for the design of 3 intersections. NTP has been issued for design. Task 1.4a – RFP preparation for design – Completed.</p> <p>Task 2: Plan Development Task 2.1 – 30% Plan Development – Completed – 4 intersections (1 intersection is being designed in-house) 2.2 – 90% Plan Development – Completed – 4 intersections (1 intersection is being designed in-house). Plans are currently being circulated for VDOT & County's review and comments. 2.3 – 100% Plan Development</p>	Summer 2024	Summer 2024	5.4%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
				<p>– Ongoing – 2-4 intersections.</p> <p>2.4 – Final Plans – 2 of 4 completed.</p> <p>Task 3: ROW Authorization – Ongoing – Permanent & Temporary Easement.</p> <p>Task 4: Advertisement/Award – Ongoing - 2 of 4 completed (1 intersection is being constructed using on-call Contractor)</p> <p>Task 5: Construction – Ongoing – 1 of 4 intersections</p> <p>Task 6: ITS Equipment Deployment - Ongoing</p> <p>Phase II: Crystal City/Pentagon City area ITS Enhancements (\$4,000,000) -</p> <p>Task 1: Survey Request – Completed – Survey was requested for two intersections.</p> <p>Task 1.4 – RFP preparation for design – Completed – one designed by Consultant another designed in-house.</p> <p>Task 2: Plan Development Task: 2.1 – 30% Plan Development – Ongoing – 2 intersections (1 intersection is planned to being designed in-house).</p> <p>Due to significant increase in development in Crystal City/Pentagon City area after Amazon's announcement, most of the signalized intersection are</p>			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

				<p>being upgraded by new development; County is looking into different options to expand its ITS capabilities along the corridor.</p> <p>Phase III: Columbia Pike corridor ITS Enhancements (\$2,000,000) –</p> <p>Task 1: Survey Request – Completed.</p> <p>County's Columbia Pike multi-modal project will be upgrading all the signalized intersections along Columbia Pike corridor; County is looking into different options to expand its ITS capabilities along this corridor as well.</p>			
--	--	--	--	---	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Arlington County	<p>Crystal City Metrorail Station East Entrance – This project will design and construct a second entrance to the Crystal City Metrorail Station at the northwest corner of the intersection of Crystal Drive and 18th Street South. The new entrance will be located to the east of the existing entrance, which is located on South Bell Street at 18th Street South and will provide access to the east side of the train platform.</p>	\$5,000,000 (FY2018-23 SYP)	Preliminary Engineering	<p>The formal kick-off meeting with the County, WMATA, JBGS and governmental and agency stakeholders was held on September 25, 2020. On April 7, 2021 the County received notice that FTA determined the Arlington County's NEPA document met the criteria of a Class II listed Categorical Exclusion as set forth in 23 CFR 771.118(c)(8). NEPA is now complete.</p> <p>WMATA and County have provided comments on the initial PE package. JBG Smith design team met with WMATA and the County to review comments. PE Package No. 2 including a cost estimate will be submitted in the July/August timeframe and the final PE package will be submitted in the fall.</p> <p>A project video was posted on the County project webpage in February 2021. On March 31 the County conducted a live virtual public Q&A session to provide details about the project and answer public questions, a link to the recording of session was posted to project website. The project team is coordinating with WMATA on the Compact Public Hearing.</p>	June 2025.	September 2021.	13.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
				<p>The Public Hearing was held on July 13. WMATA's public comment period is open until July 23 at 5pm. In advance of the Public Hearing the project team presented the project to the County's Transportation Commission on July 1 and held a pop-up event at the Crystal City Metrorail Station entrance on June 30.</p> <p>WMATA and County started discussions on the Project Coordination Agreement for the final design and construction of the project. County sent an initial draft to WMATA on April 2021 for review. County received comments back from WMATA which are under review. County and WMATA will meet to discuss comments in the July/August timeframe.</p> <p>County staff initiated negotiations with JGB Smith on the Comprehensive Agreement for the design build phase and is holding bi-weekly meetings to advance the process.</p> <p>PE Package No. 2 received; County and WMATA staff provided comments to the design team. Follow-up technical coordination meetings underway.</p> <p>Negotiations continue with JBG Smith on next project phase.</p>			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

--	--	--	--	--	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Arlington County	<p>Pentagon City Multimodal Connections and Transitway Extension – The project adds capacity and makes operational improvements to an inefficiently performing area of Pentagon City, where there is high demand for transit, pedestrian, and bicycle trips, but where the layout of existing streets makes those trips slow, difficult, and dangerous, thus pushing users into automobile trips that exacerbate congestion. The project provides dedicated bus lanes for Metroway service, a premium bus service that operates much like bus rapid transit.</p>	\$28,850,000 (FY2018-23)	Construction	<p>Multimodal Connections – 30% design open house with the public was held on 6/25/2019. VDOT issued a PCE on 10/28/2019. 90% Design Plans were submitted to VDOT on August 12, 2020; all comments have been received and staff is working on addressing them in 100% Design Plans scheduled to be submitted in February 2021. A virtual Design Public Hearing was held on November 18, 2020. Construction is anticipated to begin in Fall 2021.</p> <p>Transitway –</p> <p>Segment I: The Civil design for Segment I is complete. The construction of Segment I will be coordinated with the 12th Street South project. The 12th Street South project and the Segment I of the Transitway will be packaged into one ITB. The PM team is working on developing the ITB package. ITB for Segment I & CC16 is expected to be advertised in Summer 2021.</p> <p>The easement negotiation process for the 12th Street S/Long Bridge Dr station has been completed and the easement will be taken to the July County Board meeting for compensation approval.</p>	April 2023.	April 2023.	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
				<p>The property owner for the easement on 1500 Crystal Drive did not accept the County's easement compensation offer. The County requested a new appraisal and the negotiation continues. The County is still in negotiations with the property owner for this easement.</p> <p>Segment II:</p> <p>The design of Segment II has been divided in two sections:</p> <p><u>Segment 2a</u>, 12th St S from Long Bridge Drive to S Fern St and <u>Segment 2b</u>, 12th St S from S Fern St to S Hayes St. The County intent to advance the design of Segment 2a to 60%, while Fire Marshal comments are addressed for Segment 2b. The design team is working on the 60% design.</p> <p>For Segment 2b, the Consultant submitted the revised Traffic and Operations analysis and VISSIM models. The submittal is currently under County review.</p> <p>ITB for Multimodal Connections and Transitway Extension - Segment I have been advertised and bids are due October 1, 2021.</p>			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Fairfax County	Fairfax Connector Expansion - New and improved service within the I- 66 Corridor and locations in southern Fairfax County, including service between the Vienna Metrorail Station and Centerville, and in the Huntington and	\$6,000,000 (FY2015-16)	Acquisition	Completed.			
Fairfax County	US1 Richmond Highway Widening - 2.9 miles section between Mt. Vernon Memorial Highway (south) and Napper Road will be widened to six	\$1,000,000 (FY2015-16)	Design, Engineering, Environmental	NVTA Fund for this funding cycle is fully utilized, project continuing.			
Fairfax County UPC 106742	Frontier Drive Extension - Extend Frontier Drive from Franconia-Springfield Parkway to Loisdale Road, including access to Franconia- Springfield Metrorail Station and interchange improvements (braided ramps) to and from the Parkway. Provide on-street parking along Frontier Drive where feasible, as well as add pedestrian and bicycle facilities.	\$2,000,000 (FY2015-16)	Design, PE	VDOT is administering this project. Design and Preliminary Engineering related efforts are underway. At a recent Value Engineering presentation. Fairfax County indicated conditional agreement on the VE recommendations, which will result in significant redesign if adopted. Public Hearing has been postponed indefinitely. Consultants have submitted a supplement to incorporate the VE recommendations and also additional WMATA tasks as a result of a recent coordination meeting with them. Supplement still under review. Supplement approved and NTP issued to consultants. Working on extra design work currently.	2022-2023	Fall 2018 (Full payment made to VDOT)	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Fairfax County	Frontier Drive Extension & Intersection Improvements (Continuation).	\$25,000,000 (FY2018-23)	ROW	<p>VDOT has performed a high-level review of the proposed concept suggested by WMATA and has deferred the decision on whether to adopt it to Fairfax County. There are cost and schedule implications involved.</p> <p>WMATA enlisted a consultant to review their proposed design. The analysis was received, and the parties have been discussing the design.</p> <p>VDOT is undertaking a safety analysis, which will be provided to WMATA for review. At a coordination meeting between VDOT/Fairfax DOT/WMATA in early January, WMATA indicated that they were satisfied with the Safety Analysis provided by VDOT on the Jug-Handle Design and that we can proceed with the development of the project plans.</p> <p>VDOT/Fairfax County DOT and WMATA continue coordination efforts to address several design issues.</p> <p>VDOT completed a Virtual Public Information Meeting on May 17, 2021.</p> <p>VDOT is continuing design coordination with property owners including WMATA and responding to comments from the May 17, 2021, public information meeting.</p> <p>VDOT is developing Public</p>	Currently being updated.	FY2024	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

				Hearing Plans and the Intersection Modification Report (IMR). FCDOT received VDOT's public hearing plans and the Intersection Modification Report (IMR), and provided comments to VDOT for consideration. VDOT also received a permit to continue geotechnical investigations on WMATA property.			
Fairfax County	Innovation Metrorail Station – Construction of the Silver Line Phase II extension of the rail system from Washington DC, to and beyond the Dulles International Airport. This multimodal facility will include bus bays, bicycle parking, kiss-and-ride and taxi waiting areas, as well as pedestrian bridges and station entrances from	\$41,000,000 (FY2014)	Preliminary Engineering, Construction	See current status below.	Jan 2020	Jan 2020	92.2%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Fairfax County	Innovation Metrorail Station (Continuation) - Construction of the Silver Line Phase II extension of the rail system from Washington DC, to and beyond the Dulles International Airport. This multimodal facility will include bus bays, bicycle parking, kiss-and-ride and taxi waiting areas, as well as pedestrian bridges and station entrances from both the north and south sides of the Dulles Airport Access Highway/Dulles Toll Road.	\$28,000,000 (FY2015-16)	Construction	Continuation of the above project. The Non-Residential Use Permit was received and substantial completion for the garage, which includes some aspects of the project, is completed on 6/26/2020. The work at the pavilion area including metro plaza and Kiss & Ride area was completed. However, the facilities will not open to public until Silver Line Phase 2 revenue service begins, as determined by WMATA.	June 2020. All construction tasks completed in June 2020. NVTA SPA close-out pending.	June 2020	99.4 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Fairfax County UPC 108720	VA Route 28 Widening – Prince William County Line to Route 29 - Widen from 4 to 6 lanes including intersection improvements and pedestrian/bicycle facilities.	\$5,000,000 (FY2015-16)	PE and Environmental Study	<p>Notice to proceed was issued to Shirley Contracting Company (SCC) on June 15, 2020. Contract substantial completion date is spring 2023, with final completion currently projected for summer 2023.</p> <p>VDOT and FCDOT are reviewing the 100% Design Plans and the initial Right of Way Plans (for property required for the project storm water management facilities).</p> <p>On June 14, 2021, VDOT and FHWA concurred with the revised Final Noise analysis which proposes construction of four noise barriers as part of the project. A Community information meeting was held on June 17, 2021 to present the noise analysis. Ballots for a vote on the noise barriers were mailed to benefitted property owners and residents on June 24, 2021, and were due back to FCDOT by July 15, 2021.</p> <p>On noise wall voting, majority voted in support of construction of all four barriers, which will be incorporated into the project.</p>	Summer 2023	PE and Environmental Study – late Spring 2020. ROW – 2022.	85.5%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Fairfax County UPC 108720	VA Route 28 Widening – Prince William County Line to Route 29 (continuation) - Widen from 4 to 6 lanes including intersection improvements and pedestrian/bicycle facilities.	\$5,000,000 (FY2017)	PE, ROW	Continuation of the 2015-16 project. See above for status.	Summer 2023	PE and Environment al Study – late Spring 2020. Row - 2022	0%
Fairfax County	VA Route 28 Widening – Prince William County Line to Route 29 (continuation) - Widen from 4 to 6 lanes including intersection improvements and pedestrian/bicycle facilities.	\$16,000,000 (FY2018-23)	Construction	Continuation of the 2015-16 project. See above for status.	Summer 2023	PE and Environment al Study – late Spring 2020. Row - 2022	

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Fairfax County UPC 107937	<p>Fairfax County Parkway Improvements – A Study of short and long-term corridor improvements, Environmental Assessment (EA)/ Finding of No Significant Impact (FONSI), and/or Preliminary Engineering for five segments of the Parkway.</p>	\$10,000,000 (FY2015-16)	Design, Environmental, PE	<p>The overall project is about 20% complete, including obtaining survey information, developing multiple design concepts (Popes Head/Shirley Gate interchange, Burke Center Parkway intersection improvement, and Parkway widening), initiating Traffic data collection, Noise analysis, Environment assessment, IJR framework, TDM, public outreach programs etc. NEPA documents in progress. Addressing public comments and working on IJR and environmental analysis. Alternatives for Popes Head Road interchange are being evaluated. IJR report was submitted in June, and Field Inspection plan in July 2020. A public design hearing was held on December 12, 2019. Comments were received and are being responded to. Design by WR&A is ongoing. Fairfax County Board of Supervisors endorsed the public hearing design plans on April 14, 2020. FI plans for first segment submitted to VDOT August 2020. Overall project PE phase is delayed, now anticipated to complete by fall 2023, and the ROW phase by spring 2025.</p>		PE phase by fall 2023. ROW phase by 2025.	70.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Fairfax County UPC 107937	Route 286 Fairfax County Parkway Widening: Route 123 to Route 29 – Widen Route 286 from four lanes (undivided) to six lanes (divided). It also includes bike-ped amenities such as paved trail. Intersection improvement and access management will be considered in design.	\$10,000,000 (FY2017)	ROW	Continuation of the above project. IJR completed in July 2020. Consultant preparing Field Inspection plans. Field Inspection Plans for Segment II (Nomes Court to Route 29) submitted June 2021 to VDOT.		PE phase by fall 2023. ROW phase by 2025.	0%
Fairfax County	Route 286 Fairfax County Parkway Widening: Route 123 to Route 29 – Widen Route 286 from four lanes (undivided) to six lanes (divided). It also includes bike-ped amenities such as paved trail. Intersection improvement and access management will be considered in design.	\$67,000,000 (FY2018-23)	ROW, Construction	Continuation of the above project.	ROW Phase by 2025. Construction by 2027.	ROW Phase by 2025. Construction by 2027.	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Fairfax County UPC 109814 & 5559	<p>Rolling Road Widening – Widen Rolling Road from 2 to 4 lanes from Old Keene Mill Road (VA 644) to Franconia Springfield Pkwy (VA 289) and Fairfax County Parkway (VA 286). Project will add pedestrian and bicycle facilities.</p>	\$5,000,000 (FY2015-16)	Design, PE, ROW.	<p>Fairfax County Board endorsed public hearing plans on 7/31/18.</p> <p>Phase 1 (interim improvements at the intersection of Old Keene Mill Road and Rolling Road) ROW acquisition has been completed. Phase 1 utility relocation has been completed.</p> <p>Phase 2 ROW acquisition started on 2/5/2020.</p> <p>Phase 1 construction began on February 3, 2021 and will end in fall 2021. Advertisement for Phase 2 construction will occur summer 2023. Phase 2 construction to begin in spring 2024 and end in spring 2026.</p>	Phase 1: 2021 Phase 2: 2026	Nov 2020	75.0%
Fairfax County	<p>Rolling Road Widening (Continuation).</p>	\$11,111,000 (FY2018-23)	ROW, Construction	<p>Continuation of the above project.</p>	Phase 1: 2021 Phase 2: 2026		0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Fairfax County	West Ox Bus Garage - Expands capacity of the West Ox bus facility and allows for additional, increased Fairfax Connector bus service. Includes 9 maintenance bays and expansion of facilities for bus drivers and security.	\$20,000,000 (FY2015-16)	Construction	Project complete.	January 2018.	January 2018.	100.0 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Fairfax County UPC 106917 (Parent UPC 52328; Asso UPC 99478)	Route 7 Widening: Colvin Forest Drive to Jarrett Valley Drive – Widen Route 7 from four to six lanes, improve intersections, and add 10-ft shared use path on both sides with connections to local trails.	\$10,000,000 (FY2017)	ROW	<p>CTB Award and NTP to the Design-Build contractor occurred in July 2018. Noise analysis finalized. reviewed and approved by FHWA and VDOT. Opened third left-turn lane from Route 7 to Baron Cameron Avenue in August 2019. All environmental permits (DEQ, USACE, VMRC) have been issued. Plans approved for construction on 10/2/19.</p> <p>Area 1 utilities relocated and underdrain installed. Storm sewer work ongoing. Constructing SWM pond and retaining wall west of Baron Cameron Avenue. Area 3 utility relocations ongoing. Preparing for temporary realignment of Colvin Run Road. In Area 4, temporary pavement installed in median and shoulder of EB lanes strengthened for traffic shifts.</p> <p>Construction is ongoing, with widening work continuing along the length of the corridor.</p> <p>Construction is ongoing; on time to be completed in June 2024.</p> <p>Project is 46% complete as of May 2021.</p>	2024	June 2021	60%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Fairfax County	<p>Richmond Highway BRT: Phases 1 and 2 – This includes median running BRT from Huntington Metro Area to Fort Belvoir. The project will include new transit stations, facilities for bicycle, pedestrian, and vehicle travel modes.</p>	\$250,000,000 (FY2018-23 SYP)	Design, ROW, Construction	<p>Work continuing on Environmental document with completion at approximately 90%. 30% Design Plan is completed.</p> <p>Team continues to work on all aspects of design.</p> <p>Project Team updated BRT Executive Committee on Station and Branding Efforts on 4/16/21. Committee voted on station design and Branding.</p> <p>Virtual Public Information Meeting (PIM) to update on design and ROW was held on June 30. Staff presented on various design modifications with 30% Design Plans, based on community inputs.</p> <p>Working with Woodlawn Plantation on some historic resources issues in order to allow for final acceptance of NEPA document. Approval anticipated in Summer 2021, then acquisition of ROW can begin.</p> <p>Secured consultant services to complete Intermediate Design and support ROW acquisition.</p> <p>Performing Value Engineering Study week of July 19, 2021.</p>	2030	2030	4.9%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

				<p>County BOS endorsed preliminary design sets with condition to do additional turn lane analysis on several intersections. Public meetings and additional outreach for station areas community charm to begin in the fall of 2021.</p> <p>Virtual Public meeting ROW progress was held on October 25, 2021.</p>			
--	--	--	--	--	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Fairfax County	<p>Route 1 Widening – Mt. Vernon Memorial Hwy to Napper Rd (Continuation) – 2.9 miles section between Mt. Vernon Memorial Highway (south) and Napper Road will be widened to six lanes.</p>	\$127,000,000 (FY2018-23 SYP)	PE, ROW, Construction	<p>This project is administered by VDOT. Project is in Right-of-Way (ROW) acquisition phase. Utility Post-Field Inspection (UFI) plans have been prepared and are under review, indicating the design is more than 75% complete.</p> <p>FHWA authorized full-parcel ROW acquisitions in spring 2021. VDOT Central Office granted Notice to Proceed (NTP) on full parcel ROW acquisitions in April 2021. After UFI plans are reviewed to determine ROW needs for utilities, separate authorization will be needed for partial parcel ROW acquisitions. Construction is anticipated to start in summer 2025. Project team continues to meet with community groups and stakeholders upon request to provide updates and receive feedback.</p> <p>Project is in right-of-way (ROW) acquisition phase. Utility Field Inspection (UFI) plans have been prepared and are under review indicating the design is approximately 75% complete.</p>	2028	2028	0%
Loudoun County	<p>Transit Buses - Two 40-foot transit buses to introduce Silver Line connecting transit service from a new Park-n-Ride facility known as East Gate Park-n-Ride along Tall Cedars Parkway.</p>	\$880,000 (FY2014)	Acquisition	Completed			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Loudoun County	Loudoun County Transit Buses - Four new buses in peak commuter periods to connect new park and ride lots in Dulles South, Dulles Town Center, and Ashburn to the Silver Line.	\$1,860,000 (FY2015-16)	Acquisition	Completed			
Loudoun County	Belmont Ridge Road (North) – Widening of Belmont Ridge between Gloucester Parkway and Hay Road Segment, including a grade separation structure to carry the W&OD trail over Belmont Ridge Road.	\$20,000,000 (FY2014)	ROW, Construction	Completed			
Loudoun County	Leesburg Park and Ride – Funding of land acquisition for a second Leesburg Park and Ride facility to accommodate a minimum of 300 spaces.	\$1,000,000 (FY2014)	ROW, Construction	Completed.			
Loudoun County	Belmont Ridge Road - Truro Parish Road to Croson Ln – The road will be widened from a substandard two-lane rural section to a four-lane arterial standard with the appropriate auxiliary turn	\$19,500,000 (FY2015-16)	Construction	Design is complete. Right of way acquisition is complete. Start of construction Sep/Oct 2021. Clearing for the utility relocation is underway. The storm water management Permit and Grading Permit	Summer 2023	Summer 2023	10.6%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
	lanes and signalization.			<p>are approved by the County; DEQ approval is pending. Field crews have staked out easements and pole locations for Dominion's relocation. Field work for the additional Geotechnical Investigations have been completed. Dominion has begun their utility relocations. Dewberry working on addressing SWM comments from Loudoun Building & Development.</p> <p>An RFP for CEI Services was advertised on 12/14/20. A CEI Services pre proposal meeting was held on 1/4/21.</p> <p>The consultant has received comments for the design Revision #3 and is currently working on addressing these.</p> <p>Interviews for CEI Services were conducted on 4/6/2021 and a Notice of Final Ranking was issued on 4/7/21.</p> <p>A third submission of Rev. 3 plans was submitted on 5/12/21 to VDOT for final comment close out. All of B&D comments have been addressed and closed out. Project Construction IFB is expected to be advertised in July 2021. Nutrient Credits have been acquired as required per Revision #3 plans.</p>			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
				<p>Lead and Asbestos Remediation to occur on the Complete Builders parcel the week of July.</p> <p>In October 2021, The Board of Supervisors approved the Construction Bid received from Shirley Contracting.</p>			
<p>Loudoun County UPC 97529, 105064, 105575</p>	<p>Loudoun County Parkway (VA Route 607) – U.S. 50 to Creighton Rd – Provides for the design, right-of-way acquisition and construction of Loudoun County Parkway from Creighton Road to U.S. Route 50. The project will be designed as a four-lane urban major collector with a divided median in a six-lane ultimate right-of-way, associated turn lanes and shared use path.</p>	<p>\$31,000,000 (FY2015-16)</p>	<p>Constru ction</p>	<p>First round of Property Access Letters was sent out on 10/28/19. 2nd letters of Intent to enter were sent out by 11/22/19. Traffic Operational Analysis was resubmitted to VDOT on 3/9/20 for approval.</p> <p>Supervisor Letourneau requested DTCI revisit Rte 50 improvements with commercial property owner (Dulles Landing). Design consultant proceeding with 60% plan submission. A Design Exception is being prepared to address an existing design speed issue; anticipated submittal to VDOT July '21.</p> <p>The design consultant is proceeding with the development of 60% design plans for the additional southbound free-flow turn lane on Loudoun County Parkway to westbound Route 50.</p> <p>Supervisors approved moving forward with starting the</p>	<p>1st quarter 2025</p>	<p>1st quarter 2025</p>	<p>39.4%</p>

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
				Interchange design for the intersection of Loudoun County Parkway and Route 50.			
Loudoun County/ Town of Hillsboro	Route 9 Traffic Calming: Town of Hillsboro – The project includes roundabouts at RT 9/RT 719 and RT 9/ RT690S intersections, sidewalks on both sides of RT 9, streetscaping, pedestrian lighting, raised and at-grade crosswalks, on-street parking, a closed storm sewer system, shared-use path connecting to existing and planned area trails, overhead utility burial, duct banks for future data utilities, and new drinking water main, sanitary sewer main and laterals.	\$12,112,000 (FY2018-23 SYP)	Design, ROW, Construction	All NVTA-funded tasks are completed; SPA is closed-out in January, 2021. East and West Roundabout Median and curb complete. Intermediate asphalt complete. East Roundabout power transferred to underground. Verizon Main and Service Connections from Mountain Rd. to Stony Point Rd cable installation complete. Dominion downtown duct bank proofed and line crews are mobilizing. Wastewater force main and drinking water line extension plans approved and grading	April 2021	Late 2020. Completed.	90.1%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

				<p>permit revisions approved. Town street lighting pedestals installed Sidewalk setting continues. Landscaping downtown, roundabouts and medians ongoing. Final NVTA funding received and SPA is closed-out. 4/6/21 – Roadways is partially open to traffic. A ribbon-cutting ceremony was held on June 18, 2021.</p>			
Loudoun County	<p>Dulles West Blvd Widening: Loudoun County Pkwy to Northstar Blvd – This includes the construction of a four-lane median divided roadway for approximately 2 miles within a 120-foot right of way and six signalized intersections.</p>	\$47,800,000 (FY2018-23 SYP)	Design, ROW, Construction	<p>Dewberry Engineers has been selected as the Consultant for this project. On 6/5/20 a project Kickoff Meeting has held with the project team. Also, a pre-traffic scoping meeting was held with VDOT and project team on 6/5/20. Property Access Letters were sent.</p> <p>The Consultant has coordinated with the Northstar Blvd Designer on the geometry of the tie in of Dulles West Blvd for both projects. Consultant has submitted 30% Design Plans on 2/1/2021.</p> <p>Currently awaiting comments from the 30% design Submission.</p>	2026	2026	3.7%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

				<p>A Public Input meeting was held on 4/29/21. DTCI is expected to seek Design Endorsement from the Board of Supervisors at an upcoming Board Meeting in July 2021. DTCI received Design Endorsement from the Board of Supervisors on 7/6/21. The Consultant has submitted updated 90% plans for review on 7/9/21 to VDOT and B&D.</p> <p>100% Design Plans will be submitted on October 25, 2021, to VDOT and Loudoun County B&D for review.</p>			
--	--	--	--	---	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Loudoun County	<p>Evergreen Mills Rd Intersection Alignments – Watson Rd and Reservoir Rd</p> <p>– This includes the realignment of Watson Road and Reservoir Road to align with the intersection of Evergreen Mills Rd and form a four-legged intersection; construct right and left turn lanes from Evergreen Mills Rd onto Watson Rd and Reservoir Rd.</p>	\$14,000,000 (FY2018-23 SYP)	PE, ROW, Construction	<p>Comments for the 30% Plan submission have been received from VDOT. Loudoun County Building and Development Department consultant to go over comments. DTCL has conducted all Board Member Briefings for the project. The consultant has also performed a field Cultural Resources investigation. Staff held a Virtual Public Input Meeting on September 22, 2020, 6-8 p.m. Comment period ended on October 22, 2020, and all materials are posted on project website at: https://www.loudoun.gov/evergreenmillsrealignment.</p> <p>The Loudoun County Board of Supervisors has approved the design endorsement for the proposed alignment of Evergreen Mills Road. Anticipated 60% plan submission is April/May 2021.</p> <p>Property Access letters were sent in April for access to Geotechnical Investigations.</p> <p>The 60% design plans have been submitted to VDOT and B&D on May 28th for review. The preliminary signal plans were submitted to VDOT on 6/16/21.</p> <p>Comments from the 60%</p>	2024	2024	2.9%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
				<p>plans have been received from B&D and VDOT. Consultant is working on addressing these. Geotechnical field work is set to begin July/August.</p> <p>Geotechnical field investigations will begin the week of 9/20/2021. Anticipated 90% plan submission early November 2021.</p>			
Loudoun County	<p>Northstar Blvd (All Phases) (Tall Cedars to Rte. 50 + Rte. 50 to Shreveport Dr)</p> <p>-Includes: Phase II- Extension of Northstar Boulevard between Route 50 and Tall Cedars Parkway; and</p> <p>Phase I - Extension of Northstar Boulevard between Route 50 and Shreveport Drive</p>	\$64,805,000 (FY2018-23 SYP)	ROW, Construction	<p>Phase II – Dominion has completed their relocation. Verizon underground relocation has begun. DTCI has received P&E from NOVEC. RFQ for CEI Services in early 2021. The Construction RFQ for Construction is expected to be advertised in Spring 2021. RFP for CEI Services was advertised on 12/29/20. RFP for construction is expected to be advertised by April 2021. Utility relocations are ongoing and expected to be complete by May 2021.</p>	Phase II – 2024 Phase I – 2024	Phase II – 2024 Phase I – 2024	6.5%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
				<p>Stream Credit purchase has been completed on 2/16/21. Construction Contract Bids were due and opened on 6/10/21. Lowest apparent bidder is Shirley Contracting. Phase II construction was awarded in September 2021. NTP was issued on 10/13/21 to Shirley Contracting for the project. A ground-breaking ceremony was held on November 5, 2021.</p> <p>Phase I – CTB approved project at March Meeting. D-B RFP issued on April 22, 2020. The Technical/Cost proposals were received in August/September 2020. Notice of Intent to Award sent to Shirley Contracting on 10/8/20. For the Lump Sum amount of \$46,354,984.00.</p> <p>Project Kick off meeting and NTP for construction was issued in December 2020. The Design Build Team has been working on preliminary design. Additional field work has begun for field surveys, wetland and stream delineations and utility designations. Ongoing coordination with adjacent projects such as Dulles West Blvd, Northstar PH-II and other active County site plans.</p> <p>The Design Build Team has submitted for review the Preliminary H&H Reports,</p>			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
				<p>Stage 1 Bridge Report and the Stormwater Management Approach for review to Building and Development and VDOT.</p> <p>VDOT approved the Traffic Volume Justification Report on 3/12/21.</p> <p>Right of Way Acquisition Kickoff Meeting has held on 3/2/21, monthly coordination meetings to follow.</p> <p>The 60% ROW Design Plans were submitted for review to VDOT and B&D on 4/9/21.</p> <p>Utility designations have been completed. Field test holes are ongoing. Utility UFI meeting anticipated to take place end of May.</p> <p>Comments from the 60% plans have been coming in from the reviewing agencies.</p> <p>The Design Build Team has submitted the Value Engineering proposal, DTCI is reviewing the document.</p> <p>USCG Permit Inquiry request has been closed, no permit required for this project from the US Coast Guard.</p> <p>Floodplain Alteration and Floodplain Study submitted to B&D on 6/15/21. The team met with Fish & Wildlife on 6/11/21 to discuss the existing bald eagle nest near the proximity of project.</p> <p>Nutrient credits have been acquired for the project.</p> <p>Utility UFI Meeting was held on 7/7/21. Updated ROW</p>			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
				<p>Plans were submitted to VDOT on 7/1/21 to address ROW comments. Geotechnical Report has been prepared and will be submitted to all agencies late July 2021. Bridge plans to be submitted in August 2021. Designer working on closing out all right of way comments. ROW Authorization plan set and package submitted to VDOT.</p>			
Loudoun County	<p>Prentice (Lockridge Road (Route 789) to Shellhorn Road (Route 643)) - Design of Prentice Drive from Shellhorn Road to Lockridge Drive and Lockridge Drive West from Prentice Drive to Waxpool Road. Project divided into two phases; Phase 1 is West of Loudoun County Parkway and Phase 2 is east of Loudoun County Parkway.</p>	\$76,230,000 (FY2018-23 SYP)	ROW, Construction	<p>Phase I – 60% Plans have been submitted to the reviewing agencies. Finalizing additional field work. Finalizing utility designation and UT-9's. 12/15/2020 -Utility field inspection meeting was held.</p> <p>5/17/2021 – 90% Development Continues. 90 milestone plans will be submitted to the reviewing agencies by end of June.</p> <p>6/23/2021 – 90% Development continues. 90% Milestone is delayed due to utility coordination (18 utilities in total), expected 90% milestone submittal on February of 2022.</p> <p>7/14/2021 – 90% Development continues. Field work for utility location continues.</p> <p>Phase II – Right of way negotiations for simple fee</p>	Phase I – 2023 Phase II - 2024	Phase I – 2023 Phase II - 2024	5.5%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
				<p>right of way acquisition with the property owners of the SDC parcel was completed on June 22, 2020.</p> <p>07/21/2020 – Submitted the traffic analysis and roundabout package to the reviewing agencies on 7/16/2020.</p> <p>Comments on the roundabout package and traffic analysis were received and are under review.</p> <p>Coordination with adjacent site plans continue.</p> <p>11/16/2020 – The revised traffic report and comment responses for Prentice Drive (both Phase I and Phase II) were sent for VDOT review. Note that at this time, we are not re-submitting the roundabout package for Phase II.</p> <p>02/17/2021 – Field work and 30% plan development continues.</p> <p>6/23/2021 – 30% Plans were submitted to the reviewing agencies on 6/4/2021.</p> <p>7/14/2021 – Waiting to receive 30% plan comments from the reviewing agencies to start the 60% plan development. Loudoun County will hold an open comment period to gain input from the public on the Prentice Drive from Lockridge Road to Loudoun County</p>			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
----------------------	---------------------	------------	-----------------	--------	----------------------	---------------------------------	--------------------------------------

				<p>Parkway project. The public comment period will be open from Monday, July 26, 2021 through August 13, 2021. The Board of Supervisors endorsed the project design on 10/5/2021.</p>			
Loudoun County	<p>Extend Shellhorn Road: Loudoun County Pkwy to Randolph Dr - Design and construction of a four-lane roadway between Loudoun County Parkway and Moran Road.</p>	\$16,000,000 (FY2018-23 SYP)	ROW	<p>Submission of the 30% design plan to Loudoun Department of Building and Development, MWAA, and VDOT occurred in April 2020. It was determined that the FAA would be lead agency on NEPA. Submitted and received access permission to start NEPA environmental survey on June 18th, 2020. Continue to work on NEPA, intra-modal transportation with VDOT, and alignment issues with Urban Eng.</p> <p>Finalizing the draft NEPA Environmental Assessment; then it will be submitted to MWAA and the FAA.</p> <p>60% Design Plan is submitted to Loudoun Department of Building and Development, MWAA, and VDOT.</p> <p>DTCI is coordinating with MWAA to adjust stormwater management design on MWAA property to accommodate proposed development. DTCI's consultant is developing alternatives to reduce</p>	2025	2024	57%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
				<p>stormwater facility impact to MWAA property. DTCl is also coordinating with MWAA and FAA regarding need for NEPA document.</p> <p>DTCl hosted a public meeting on July 26, 2021.</p> <p>Item is being drafted for design endorsement and will be presented to the Board fall 2021.</p> <p>County is coordinating design of Shellhorn Road/Lockridge Road intersection with the County's Prentice Drive project (also NVTA funded).</p>			
Prince William County	<p>Route 1 Widening from Featherstone Road to Mary's Way – Widen Route 1 from a 4-lane undivided highway to a 6-lane divided highway. The total distance for the project will be 1.3 miles and will include the construction of a 10-foot-wide multi-use trail on the west side and a five-foot-wide sidewalk on the east side, along the entire route.</p>	\$3,000,000 (FY2014)	Design	<p>Duct bank design completed and approved by VDOT Finalizing roadway project design.</p> <p>The SPA was closed out in December 2019.</p> <p>Project continues for other phases.</p>	April 2021	October 2018	

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Prince William County	<p>Route 1 Widening from Featherstone Road to Mary's Way (continuation) - Widening of Route 1 from a 4- lane undivided highway to a 6- lane divided highway. The total distance for the project will be 1.3 miles and will include the construction of a 10-foot-wide multi-use trail on the west side and a five-foot- wide sidewalk on the east side, along the entire route.</p>	\$49,400,000 (FY2015-16)	ROW Acquisition, Construction	<p>All ROW has been acquired via Certificate of Taking (COT) or agreements. Construction of the Duct Bank and waterline are complete.</p> <p>BOCS has approved a construction award on August 4, 2020. VDOT issued C-5 for ductbank on August 19, 2020. Federal authorization for award received September 8, 2020. Notice to proceed for construction issued October 2020.</p> <p>Current construction activities include utility feed, asphalt paving, installation of temporary pavement markings and temporary signalization at Route 1 and PW Parkway and Route 1 and Rosedale intersections. Comcast and Verizon utility relocations anticipated for completion Summer 2021.</p>	Summer 2022.	Summer 2022.	81.4%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Prince William County	Route 1 Widening from Featherstone Road to Mary's Way (continuation) - Widening of Route 1 from a 4- lane undivided highway to a 6- lane divided highway. The total distance for the project will be 1.3 miles and will include the construction of a 10-foot-wide multi-use trail on the west side and a five-foot-wide sidewalk on the east side, along the entire route.	\$11,000,000 (FY2017)	Construction	Continuation of the FY2014 and FY2015-16 projects above.	Summer 2022.	Summer 2022.	42.7%
Prince William County	Route 28 Widening from Linton Hall Road to Fitzwater Drive -- Widen from a 2-lane undivided roadway to a 4- lane divided highway. Project includes the construction of a multi-use trail on the south side and a sidewalk on the north side.	\$28,000,000 (FY2014)	Engineering, ROW Acquisition, Construction	Project was completed in October, 2019, ahead of schedule. Ribbon Cutting was on October 9 th . The SPA Close-out Certification was submitted to NVTA on 12/23/2019.	November 2019	November 2019	
Prince William County	Route 28 Widening from Route 234 Bypass to Linton Hall Road - Widen approximately 1.5 miles of Route 28 from a 4-lane undivided highway to a 6- lane divided highway, which will include a multi-use trail and sidewalk.	\$16,700,000 (FY2015-16)	Construction	Project was bid as an unsolicited PPTA (Public-Private Transportation Act) proposal. The construction contract was awarded on March 6, 2018 to Shirley Contracting, LLC. Storm sewer, waterline, and median construction are continuing in both directions of Route 28. BOCS endorsement of design including the Shared Use Path	Spring 2022 (Construction scheduled to be completed June 2022).	Design March 2018 thru summer 2019.	100.0 %

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

				<p>on Residency Road was approved on March 10, 2020. Coordination with City of Manassas for the construction of a traffic signal is ongoing. Right-of-Way offers and Certificate of Take (COTs) near complete. Shoulder work in north and south bound lanes under construction. Design for the Shared Use path is complete and Right-of-Way for path has begun. Bridge joint repair has been completed and bridge is open to public. Sidewalks on both sides of the bridge have been demolished. Water main installation is complete. Paving to widen Linton Hall Road is complete. Widening of southbound lanes from Residency Road toward Hornbaker Road began mid-August. Post and panel wall excavation have begun. Majority of utility relocation work has been completed.</p> <p>All NVTA funds for this SPA have been reimbursed, and SPA was closed out in January 2021. Construction ongoing with funds approved in FY2017 and FY2018-23 programs, for other segments.</p>			
--	--	--	--	--	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Prince William County	Route 28 Widening from Route 234 Bypass to Linton Hall Road (continuation) - Widen approximately 1.5 miles of Route 28 from a 4-lane undivided highway to a 6- lane divided highway, which will include a multi-use trail and sidewalk.	\$10,000,000 (FY2017)	Construction	Continuation of the FY2015-16 projects above.	Spring 2022 (Construction scheduled to be completed June 2022).	Design March 2018 thru summer 2019.	0%
Prince William County	Route 28 Corridor Improvements from Fitzwater Dr to Pennsylvania Ave (continuation) – Widen Route 28 from a 4-lane undivided highway to a 6- lane divided highway, which will include a multi- use trail and sidewalk.	\$15,000,000 (FY2018-23 SYP)	Construction	Continuation of the above. VDOT inspection of signalized intersection is complete. Contractor is working on punch list. <i>All southbound and northbound traffic lanes are open. Utility relocation for shared use path connecting Route 28 to VRE Broad Run Station is ongoing.</i>	Summer 2021	Summer 2021	74.5%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Manassas/ Prince William County	<p>Route 28 (Manassas Bypass) Study – Godwin Drive Extended.</p> <p>- This study will evaluate the scope, cost, environmental, traffic forecasts, alternative alignments and feasibility factors required to gain approval for Route 28 corridor congestion improvements between the City of Manassas and Fairfax County.</p>	\$2,500,000 (FY2015-16)	Engineering Study	<p>RFP for design of the project was advertised on January 4, 2021.</p> <p>County staff is coordinating with Fairfax County to determine how to best tie in with their project.</p> <p>The BOCS approved Alternative 2B (the Bypass) as the project location on September 8, 2020.</p> <p>Communications plan for project is being developed.</p> <p>A public information meeting on the ROW acquisition process was held on June 2, 2021.</p> <p>Environmental work for a Local or State Environmental Review process is underway. Phase I ESA for hazardous materials and noise analysis reports is under review.</p> <p>Proposals have been reviewed and interviews with shortlisted design firms were held June 2021.</p> <p>The RFP Selection and Evaluation Committee has released the scores and early design scope negotiations have begun.</p> <p>Final design scope and price negotiations are ongoing with a design contract anticipated for award by the end of the calendar year.</p> <p>Design contract awarded on</p>	Location study (Phase 1 of the overall study) completed in November 2017.	Location study (phase 1 of the overall study) completed in November 2017.	78.4%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
				October 19, 2021.			
Prince William County	Route 28 Corridor Feasibility Study (continuation) – This study will evaluate the scope, cost, environmental, traffic forecasts, alternative alignments and feasibility factors required to gain approval for Route 28 corridor congestion	\$3,500,000 (FY2018-23 SYP)	Study, Design	Continuation of the above.		After FY 2023	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Prince William County	Construct Route 28 Corridor Roadway Improvements -project consists of funding the design and construction of corridor improvements along Route 28, from the City of Manassas to Fairfax County. Construction of the project will include right-of-way acquisition, utility relocations, and the securing of additional environmental permits and approvals.	\$89,000,000 (FY2018-23 SYP)	PE, ROW, Construction	NVTA SPA was approved in October 2020 Authority meeting. Please see status above for the FY2015-16 SPA.	2027	2027	0%
Prince William County	Construct Interchange at Route 234 and Brentsville Rd – This includes grade separation at Brentsville; converting intersection of Prince William Pkwy and Bradley Cemetery Way to T-intersection; realigning Brentsville Rd to provide through access to Dumfries Rd.	\$54,900,000 (FY2018-23 SYP)	PE, ROW, Construction	Design activities are ongoing. A virtual public information presentation was launched on May 18, 2020, with June 1 deadline to submit comments. The presentation has over 1,800 views and all submitted questions have been posted and responded to on the PWCDOT website. Supplemental documents, including IJR, Environmental Documents and Geotechnical Data, are being prepared. Detailed technical proposals and cost proposals were received on October 16, 2020 and the Evaluation Committee has completed their review and sent a recommendation to PWC purchasing. A public hearing for contract award was held on January 12, 2021 and the BOCS	2023	2023 (Project is scheduled to be completed Fall 2023.)	3.3%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
				<p>approved a contract for design and construction. Contract award and agreement was executed in February, 2021 and a Notice to Proceed was issued. Public hearing plans are under development and is anticipated for late 2021. Additional bike and pedestrian access are under consideration, and cost estimates have been completed and submitted to the County for review. Early grading plan was submitted for VDOT and County review July 1 2021. Public hearing plans, bridge plan and Interchange Justification Report have been submitted to VDOT for review. A design public hearing is scheduled for December 8, 2021. Construction is scheduled for Winter 2022.</p>			
Prince William County	<p>Construct Interchange at Prince William Pkwy and University Blvd – The intersection will be redesigned as quadrant roadway (QR), which will restrict left turns at the main intersection and moves them to secondary intersection further down and connector roads. It will also include two signalized intersections.</p>	\$24,200,000 (FY2018-23 SYP)	PE, ROW, Construction	<p>A Public Information Meeting was held on May 20, 2019. Comments from public hearing were posted on the PWC Transportation website. Design activities are ongoing. 60% design plans were submitted to VDOT in February 2020. BOCS endorsed design in a Public Hearing on February 18, 2020. Utility Field Inspection was held on March 4, 2020. VDOT is reviewing 60% plans and Limited Access break.</p>	2022	2022	8.1%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
				<p>County met with VDOT to discuss plans. Design is ongoing.</p> <p>Utility coordination and ROW acquisition is underway.</p> <p>Limited Access Control Change announcement has been posted for public input. Limited Access Control was approved by the CTB on December 9, 2020.</p> <p>Utility relocation work is underway.</p> <p>100% Design Plans have been submitted to VDOT. ROW acquisition anticipated to be completed Summer 2021.</p> <p>Utility relocation is ongoing and anticipated to be completed mid-November 2021. Construction bidding scheduled for Winter 2022.</p>			
Prince William County	<p>Summit School Road Extension and Telegraph Road Widening – This includes extending Summit school Rd to Telegraph Rd as a 4-lane divided roadway; widening Telegraph Rd from new Summit School Rd intersection and Horner Rd commuter lot as well as from Caton Hill Rd to Prince William Pkwy; constructing sidewalk and multiuse path.</p>	\$11,000,000 (FY2018-23 SYP)	Design, ROW.	<p>Contract for design services was awarded to Kimley-Horn & Associates on December 3, 2019. Kick off meeting was held on December 19, 2019. Design activities are underway. Coordination with developers and utilities is underway. Survey and geotechnical work are underway.</p> <p>Preliminary design is ongoing. A virtual public presentation was held on July 27, 2020. Public comments have been received and responded to. Road alignment has been refined to mitigate impacts.</p>	2023. Project is not fully funded at this time.	2022	15.3%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

				<p>60% project plans were submitted to VDOT on November 16, 2020. All comments on 60% project plans have been received from VDOT. On January 12, 2021, the BOCS authorized a public hearing to consider endorsing final design. The BOCS Public Hearing for design was held on February 2nd and design approved. Pre-Advertisement Conference (PAC) Plan submitted to VDOT on March 8, 2021. Final plans are under review by VDOT. Final reverse agreement (ELUP) was reached with VDOT. ROW activities are ongoing. A design contract modification is under review for access improvements to the future high school.</p> <p>100% design plans were approved in August 2021. Right of way acquisition and coordination with utility owners is ongoing.</p>			
--	--	--	--	---	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Prince William County	<p>Widen Route 1 (Fraleley Boulevard) Brady's Hill Road to Route 234 (Dumfries Road) - This project will complete the Northern segment of a Prince William County funded project (VDOT's Route 1 / Route 619) and will allow local traffic to travel to and from Quantico / Stafford to the Route 234 interchange and communities along the Route 1 corridor. This project will bring northbound and southbound Route 1 onto the same alignment by widening Route 1 NB from 2 lanes to 6 lanes, with a wide curb lane for on-road bicycle use and a sidewalk and multi-use trail for pedestrians and other modes. It includes replacing the bridge over Quantico Creek.</p>	\$6,900,000 (FY2015-16)	PE	<p>Design was approved on 7.25.2019. Environmental Reevaluation was advertised for the public Review and was signed by FHWA on October 21 2019.</p> <p>Geotechnical reports on retaining walls were recently completed.</p> <p>Current stage risk assessment was reviewed. Higher risk elements related with design was evaluated. Measured wetland impacts. Efforts are being made to minimize impacts.</p> <p>Continuing developing and updating roadway plans to Field Inspection (FI) stage. The Field Inspection (FI) plans are being anticipated for review in early 2021. Detailed design plans for retaining walls are being reviewed.</p> <p>PE phase completion is delayed, now anticipated to complete by August 2022. Project administration agreement between Town and Prince William County was approved by Prince William Board of County Supervisor in March 2021. NVTA SPA transfer was approved in March 2021 Authority meeting. Value engineering and design refinement charrette was held on July 9, 2021.</p>	November 2026	August 2022	44.5%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
				An RFP for Right-of-Way (ROW) acquisition, utility testing and geotechnical engineering services are being finalized for advertisement in September to begin ROW Spring 2022. ELUP agreement and ROW level plans will be submitted Spring 2022.			
City of Alexandria	DASH Bus Expansion – Five new hybrid buses to provide additional service and increased headways to regional activity centers, including BRAC-133 at Mark Center and VRE Station at King Street.	\$1,462,500 (FY2014)	Acquisition	Completed			
City of Alexandria	Shelters and Real Time Transit Information for DASH/WMATA – Constructs bus shelters and provides associated amenities such as real time information at high ridership stops.	\$450,000 (FY2014)	Acquisition, Construction	Completed			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

City of Alexandria	Potomac Yard Metrorail Station EIS – This project supports ongoing design and environmental activities associated with the development of a new Blue/Yellow Line Metrorail station at Potomac Yard, located between the existing Ronald Reagan Washington National Airport Station and Braddock Road Station.	\$2,000,000 (FY2014)	Design Environmental	Funds fully utilized. Project continuing.			
City of Alexandria	Potomac Yard Metrorail Station (continuation) - Planning, design, and construction of a new Metrorail station and ancillary facilities at Potomac Yard along the existing Metrorail Blue and Yellow lines between the Ronald Reagan Washington National Airport Station and the Braddock Road Station.	\$1,500,000 (FY2015-16)	Planning, PE, Design	Funds fully utilized. Project continuing.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Alexandria	Potomac Yard Metrorail Station (continuation) - Planning, design, and construction of a new Metrorail station and ancillary facilities a Potomac Yard along the existing Metrorail Blue and Yellow line between the Ronald Reagan Washington National Airport Station and the Braddock Road Station.	\$66,000,000 (FY2017)	Design, PE, Construction (Design-Build)	<p>All NVTA-funded tasks are completed, and NVTA funds have been fully reimbursed; NVTA SPA close-out is underway.</p> <p>The groundbreaking ceremony was held on December 19, 2019. Construction began on the north pavilion site (including the relocation of utilities and the start of pile driving). WMATA and the Contractor (PYC) reached a preliminary settlement for the enhancements to the southwest access. PYMIG supported staff's recommendation to proceed with the Modified Idea #1. On April 18th, the Alexandria Council approved staff's recommendation for Modified Idea #1 for the southwest access enhancement. Construction continued on the north pavilion with the completion of the installation of the pavilion piles. The NEPA Re-evaluation for the removal of the southern mezzanine and the addition of the southwest access enhancements was completed and approved by FTA. During Feb 2021-15Mar 2021, active construction continued to progress on the following project components: the AC Switchgear building, Station east and west headhouse, platform and east</p>	Project completion is currently scheduled for March 2022.	Project completion is currently scheduled for March 2022.	100.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

				<p>platform service area, mezzanine roof slabs. Steel erection began at the station headhouse. At the North Pavilion backing filling the foundation work continued and slab pours were started. The pedestrian bridge north and south trusses over CSX tracks were erected. Work on the pedestrian bridge will continued. Site preparation work continued at the South Pavilion site. Test piles for the south pavilion are anticipated to begin mid-March.</p>			
--	--	--	--	---	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Alexandria	Traffic Signal Upgrades/Transit Signal Priority – Includes design of transit priority systems on Route 1 and Duke Street, and purchase of equipment and software to install transit signal priority and upgrade traffic signals on Route 1.	\$660,000 (FY2014)	Design, Asset Acquisition	100% of the equipment has been installed. The specialized modems and SIM Cards have been provided by WMATA; Equipment programming, configuration and testing was completed at the end of February 2019. All the contractor payments have been processed and successfully paid, and the NVTA SPA was closed out on September 15, 2020.	Completed in December 2018. Project closed out on 9/15/2020.	Completed in December 2018. Project closed out on 9/15/2020.	100.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Alexandria	Duke Street Transit Signal Priority (continuation) - Includes design, install and implementation of a transit vehicle signal priority system (on board system on DASH and field equipment along the route) on Duke Street.	\$190,000 (FY2015-16)	Construction	100 percent of the equipment has been installed; Equipment programming and testing was completed at the end of February 2019. All the contractor payments have been processed and successfully paid. NVTA SPA closed-out in September 2019.	Completed in December 2018.	Completed in December 2018.	100.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Alexandria	<p>West End Transitway (WET) - Will provide frequent, reliable transit service connecting major activities. The WET will connect to two metro stations (Van Dorn, Pentagon), major employment centers (Pentagon, Mark Center), and major transit nodes (Landmark Mall, Southern Towers, and Shirlington Transit Center).</p>	\$2,400,000 (FY2015-16)	Design, PE	<p>The project has been revised to align with available funding in order for the City to achieve a beneficial facility sooner. The first phase will be the entire length of the project and will include three Queue Jump Lanes and Transit Signal Priority at all intersections, as well as stations and buses.</p> <p>The RFQ for Phase 1 design was advertised on December 4th. A pre-proposal conference was held on January 21, 2021. Proposals were due by February 17, 2021. We are currently in negotiations with the selected consultant team.</p> <p>The Notice to Proceed will be issued in early 1st quarter of FY2022. Design is scheduled for completion in Summer-Fall 2023.</p> <p>Negotiations continue with the leading firm in the RFQ process. Notice to Proceed is now expected in early CY 2022.</p>	2024	2023	37.6%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Alexandria	<p>Alexandria Bus Network ITS - Will implement Mobile CAD application for DASH that will allow field supervisors and the public real-time bus arrival information on electronic devices and SMS text messages. It will also provide five real-time information signages in addition to the 20 signages provided by WMATA on major transit corridors in the City.</p>	\$150,000 (FY2018-23 SYP)	Asset acquisition	<p>All NVTA reimbursements are paid and the SPA is closed-out in November 2020.</p> <p>Five real-time information displays have been purchased and installed. Work on the real-time arrival system with GTFS-rt is complete. The SMS system's programming is complete. However, SMS has not been deployed because DASH bus stop signs don't have IDs on them. Sign replacement has been delayed by the Alexandria Transit Vision Plan, a bus network redesign approved by the DASH board in December 2019 and slated to go into effect in August 2021. DASH has purchased signs, though they will not be installed until Summer 2021 when the new ATV bus network is launched.</p> <p>Mobile CAD was deployed in November 2019 to DASH street supervisors and dispatch. Work is underway on the real-time arrival system. DASH is now integrated into WMATA's BusETA and has soft-launched its real-time GTFS system. The new DASH-branded BusETA/OneBusAway portal is in development. The new DASH-branded BusETA/OneBusAway portal (DASH Tracker 2.0) has launched.</p> <p>Updated Appendices A and B</p>	October 2020	October 2020	100.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

				<p>are completed and executed.</p> <p>This project has been completed; however, staff have identified several upgrades to the new real-time information platform (www.dashbus.com/tracker) that could improve the user experience and exhaust the remaining \$7,562. These potential improvements were identified during customer focus group testing but were not included in the initial launch due to previous budget concerns.</p> <p>These improvements are complete and were included in the final reimbursement request for this project.</p>			
--	--	--	--	---	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Alexandria	<p>Alexandria ITS Projects - The City of Alexandria's ITS projects will install a transit vehicle signal priority system on King Street between Dawes Avenue and Quaker Lane: and enhance the transit vehicle signal priority system on Duke Street between Walker Street and Telegraph Road.</p>	\$1,195,491 (FY2018-23 SYP)	Engineering, Construction	<p>All NVTA-funded tasks are completed, and SPA close-out is underway.</p> <p>NVTA project agreement was executed in June, 2019. City Staff submitted the Invitation to Bid (ITB) and the Technical Specifications to the City's Procurement Department to begin the process to award a contract. During the procurement process, a scope change was requested. The Appendix A and Appendix B were mailed to NVTA December 2019. On February 4, the City received approval to proceed with the procurement process. The Bid Opened February 26.</p> <p>The lowest responsive bidder was selected and the City is in the process of issuing a construction contract.</p> <p>March 2020, contract awarded to R. E. Lee Electric Co. Various equipment have been purchased and mobilization has started.</p>	FY 2021	FY 2021	53.5%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Alexandria	<p>DASH Transit Service Enhancements and Expansion - The DASH Transit Service Enhancements and Expansion project will install infrastructure for electric buses in its planned facility expansion in an effort to accelerate the planned transition of the DASH fleet from hybrid and clean diesel buses to fully-electric vehicles and purchase eight fully electric buses.</p>	\$11,933,161 (FY2018-23 SYP)	Construction, Capital Asset	<p>NVTA project agreement was executed in June, 2019.</p> <p>The installation of six electric bus depot chargers is complete.</p> <p>While not part of this project, all six VW Trust-funded electric buses have been delivered. A public unveiling of the first three buses was held on October 20.</p> <p>DASH has completed Phase 1 of a Zero Emission Fleet Implementation Plan. This plan will guide the procurement and installation of additional electric bus charging infrastructure funded by this project. Phase 2, funded by a separate grant, is expected to begin in Fall 2021.</p> <p>DASH has placed Purchase Orders for eight battery-electric buses following the recent update to Appendices A and B to incorporate this change. Four buses will be 40-foot and the other four will be 60-foot articulated buses capable of supporting high-capacity transitway service. These buses will be delivered in early fall 2021.</p> <p>6 of the 8 electric buses have been delivered. All 4 Proterra 40' buses and 2 of the 4 New Flyer 60' buses are being tested/prepped for service. The last 2 New Flyers will arrive by late October.</p>	June 2023	June 2023	1.8%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

--	--	--	--	--	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Alexandria	<p>Alexandria Duke Street Transitway - The Alexandria Duke Street Transitway will provide dedicated, curbside transit lanes on Duke Street for Bus Rapid Transit, between Diagonal Road (King Street Metro) and Walker Street (Landmark Mall). The conceptual design for the ultimate configuration, developed as part of the Transitway Corridors Feasibility Study (adopted by City Council in 2012), recommended that the existing curb lanes long most portions of Duke Street will be converted to a transit and business access lane.</p>	\$12,000,000 (FY2018-23 SYP)	Preliminary engineering	<p>NVTA project agreement was executed in June 2019. A revised phasing and outreach plan are under development as a first step in developing the Phase 1 scope of work.</p> <p>An RFP for a Civic Engagement consultant was advertised on December 11, 2020. Proposals were received in January 2021, evaluated, and a Notice-To-Proceed was issued in early March, 2021. The civic engagement process began with internal team meetings in March 2021. The public engagement kick-off began in late June 2021. The kick-off event included an informational public webinar, 19 pop-up events along the corridor, a public webinar, bus stop interviews, and virtual meetings with stakeholder groups. The next steps are to compile the data gathered during this first phase and move into the alternative development phase.</p> <p>The outcome of this outreach will inform the final scope of work for the alternatives analysis and other environmental documentation.</p> <p>An RFQ has been submitted to the Alexandria Procurement department for planning and design services. We anticipate</p>	Civic engagement and Alternatives Analysis to be completed in mid FY 2022. Environmental and design for Phase 1 to immediately follow.	June 2023	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

				<p>the posting of the RFQ in Q1 of FY22 with an award and NTP in early Q2.</p> <p>RFQ submittals for the planning and preliminary design were due 9/22/2021 and should be awarded in 2nd quarter FY22. A summary report of the preliminary outreach activities and a Vision/Goals are pending.</p>			
--	--	--	--	--	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Fairfax	35' CUE Bus Acquisition – Replaces six of the City's CUE transit buses with larger buses that can hold additional passengers. The new buses will be 35 feet long and will provide additional capacity, holding 31 seated passengers and 51 standing.	\$3,000,000 (FY2015-16)	Acquisition	Completed			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Fairfax	Jermantown Road/Route 50 Roadway Improvements – Addition of a third westbound lane along Route 50 (Fairfax Boulevard) (NHS) from Bevan Drive to Jermantown Road; widening of northbound Jermantown Road to allow for two through lanes adjacent to the left turn lane into the shopping center; geometric improvements to southbound Jermantown Road to provide a dual right turn lane, through lane, and left turn lane; and replacement of span-wire signals with mast arm signals.	\$1,000,000 (FY2015-16)	Construction	Completed			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Fairfax	<p>Chain Bridge Road Widening/Improvements from Route 29/50 to Eaton Place – Widen Route 123 (Chain Bridge Road) to six lanes, improves the lane alignments of the roadway approaches for the intersection of Route 29/50 (Fairfax Boulevard) at Route 123 and improves pedestrian accommodations at all legs of the intersection. Includes extensive culvert improvements to eliminate roadway flooding caused by the inadequate culvert under Route 123.</p>	\$5,000,000 (FY2014)	ROW, Construction	Completed			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Fairfax	<p>Chain Bridge Road Widening/Improvements from Route 29/50 to Eaton Place "Northfax" – Widens Route 123 (Chain Bridge Road) to 6 lanes, improves the lane alignments of the roadway approaches for the intersection of Route 29/50 (Fairfax Boulevard) at Route 123 and improves pedestrian accommodations at all legs of the intersection. Includes extensive culvert improvements to eliminate roadway flooding caused by the inadequate culvert under Route 123.</p>	\$10,000,000 (FY2015-16)	Construction	Completed. Last reimbursement request has been submitted to NVTA. A Ribbon cutting ceremony was held on May 20.	May 2019	May 2019	

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

City of Fairfax	<p>Kamp Washington Intersection Improvements – Eliminates the existing substandard lane shift between Route 50 and Route 236 through the intersection; signalization phasing improvements; construction of an additional southbound lane on U.S 29 from the Kamp Washington (50/29/236) intersection to the existing third southbound lane; extension of the westbound through lanes on VA 236 (Main Street) from Chestnut Street to Hallman Street; lengthening of turn lanes to provide additional storage for turning vehicles from Route 50 to Route 50/29 and Route 236 to Route 29; new crosswalks, curb ramps, sidewalks and pedestrian signalization; and replacement of span-wire signals with mast arm signals.</p>	\$1,000,000 (FY2015-16)	Construction	Completed			
-----------------	---	----------------------------	--------------	-----------	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Fairfax	<p>Jermantown Road Corridor Improvements – Includes the provision of spot widening, new turn lanes, new signals, and pedestrian crossings.</p>	\$21,000,000 (FY2018-23 SYP)	Preliminary engineering, ROW, Construction	<p>NVTA project agreement executed in January 2019.</p> <p>A contract has been awarded to start the PE phase. In surveying and concept phase of PE, with 30% Design Plans expected by March/April 2021.</p> <p>NVTA project cost reimbursement has started.</p> <p>Concept refinement and 30% plans expected by April 2021, staff had several meetings internally about the concept refinement access changes and are setting up meetings with various stakeholders/property owners to engage with them on the access changes to their properties, once the access management changes nailed down, 30% plans will be finalized.</p> <p>Concept refinement 30% plans were submitted to the City on 6/25/21 for review, staff is continuing to meet with stakeholders and owners along the corridor about access management changes. Next steps are to refine the 30% plans to 60% level engineering plans.</p>	FY2022	FY2022	1.7%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Fairfax	<p>Roadway Network Northfax West – Includes the construction of 700 ft. long new roadway between Fairfax Blvd/Farr Avenue and Orchard Street to create a grid network within the NW quadrant of Fairfax Blvd/Chain Bridge Road (“Northfax”), sidewalks, and bike lanes.</p>	\$2,500,000 (FY2018-23)	Preliminary engineering, ROW, Construction	<p>NVTA project agreement executed in January 2019. City has started the PE phase now.</p> <p>Public hearing was held on July 14, 2020. 60% Design Plan completed; ROW phase has started in January 2021. Staff is meeting with the owners of each adjacent parcel to coordinate the new road ROW.</p> <p>Next steps are to complete the 90% engineering plans and create a construction schedule with adjacent owners.</p>	FY2022	FY2022	1.7%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

City of Falls Church	<p>Bus Stops Changes – Includes the provision of shelters and pedestrian way-finding information. Also includes consolidation of existing stops, design, ROW acquisition and construction for bus stop changes along Route 7, and provision of bus shelters.</p>	\$200,000 (FY2014)	Engineering, Construction, Inspection Services	Completed			
----------------------	---	-----------------------	---	-----------	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

City of Falls Church	<p>Pedestrian Access to Transit – Includes the provision of enhanced pedestrian connections to the Intermodal Plaza being designed for the intersection of South Washington Street and Hillwood Avenue. The Intermodal Plaza will serve as a focal point for bus transportation in the area when completed.</p>	\$700,000 (FY2014)	Engineering, Environmental, Construction	Completed			
----------------------	---	-----------------------	--	-----------	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

City of Falls Church	<p>Pedestrian Bridge Providing Safe Access to the East Falls Church Metro Station – Includes the expansion of an existing bridge on Van Buren Street to include a segregated pedestrian area. The existing bridge lacks such a facility and requires pedestrians to detour onto the pavement in order to access the Metro Station.</p>	\$300,000 (FY2014)	Design, Construction	Completed			
----------------------	---	-----------------------	-------------------------	-----------	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Falls Church / NOVA Parks	<p>Enhanced Regional Bike Routes (W&OD Trail) – Replaces 1.2 miles of 10-foot-wide trail with 11-foot-wide bike trail and 8-foot-wide pedestrian trail separated by a median, upgrades curb ramps to ADA standards, and widens Four Mile Run bridge.</p>	\$3,244,959 (FY2018-23 SYP)	Engineering, Construction	<p>Engineering contract awarded to AMT Sept. 2018. Kick-off meeting with AMT, City and NOVA Parks staff on Nov, 2018. 2018.</p> <p>NOVA Parks Board approved a construction contract, ceremonial groundbreaking and pre-construction meeting held August 26, 2020.</p> <p>Construction is mobilized.</p> <p>Construction continues; recent work included installation of pipe within dry swale for stormwater management, stake out for final grade, sealing of old brick drainage pipe with brick and mortar, delivery of concrete risers and manholes with covers for various sections of Trail, cut and fill for fill on slopes, cut out ends of swales, installation of topsoil and seeding on slopes and swales, installation of silt fence for dry swales, placement of 21-A stone on trail shoulders, and installation of new grass swale.</p> <p>The project is substantially complete. A ribbon cutting is scheduled for Thursday, October 7, 2021 at 10:00 AM.</p>	August 2021	August 2021	33.8%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Falls Church	<p>WFC and Joint Campus Revitalization District Multimodal Transportation Project - The scope of this project includes intersection and signal improvements, pedestrian access improvements, bicycle access improvements, bus stop enhancement, and utility relocation/undergrounding. Signals will be installed or updated at or near the Chestnut Street & W Broad Street/Route 7 intersection, Haycock Road & W Broad Street/Route 7 intersection, and Haycock Road and Schools Access Road intersection.</p>	\$15,700,000 (FY2018-23)	Preliminary engineering, ROW, Construction	<p>NVTA project agreement was executed in June, 2019. Contractor is preparing to complete the undergrounding portion of the project; the last segments of conduit will be installed this summer and complete by November. Demolition of the old high school has begun, and will allow work on a segment of streetscape to begin.</p> <p>Contracts have also been executed for design of the new public streetscapes and traffic signal designs as well as contracts for the MOT plans for work in public ROW. PE and design for streetscape is around 20% complete.</p> <p>Demolition of the old high school is complete. Construction of a new parking lot to serve MEH and GMHS is ongoing. Work to move a Washington Gas regulator station to another location has started and will be complete by October. Design of the new public streetscapes and traffic signals are around 35% complete. Design of the public streetscapes and traffic signals are around 40% complete.</p>	February 2023	February 2023	19.9%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
City of Manassas	<p>Route 28 Widening South to City Limits – Includes widening Route 28 from 4 lanes to 6 lanes from Godwin Drive in Manassas City to the southern city/Prince William County limits. This project also adds a dual left turn lane on north bound Route 28 to serve Godwin Drive. The project eliminates a merge/weave problem that occurs as travelers exit the 234 bypass and attempt to cross 2 lanes to access Godwin Drive. Signalization improvements are included.</p>	\$3,294,000 (FY2015-16)	Engineering, ROW Acquisition, Construction	<p>PE plans at 100%. Obtained CTB approval for “Limited Access Control Change.” ROW is completed. Utility relocation is underway.</p> <p>Contract has been awarded and the pre-con meeting was held on May 4th. Groundbreaking ceremony was held on May 26th, 2021.</p> <p>Due to utility conflicts, significant delays can be expected. Notice of Intent to file a claim for delays/damages has been submitted by the contractor in September 2021.</p> <p>Installation of Storm Drainage continued along Rt. 28 NB and Median Barrier construction began. Excavation for Retaining Wall A (Soil Nail Wall) began during this period.</p>	Winter 2022	Winter 2022	26.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Town of Herndon	Intersection Improvements (Herndon Parkway/Sterling Road) – Street capacity improvements for congestion relief. Project includes ROW acquisition and construction to build a sidewalk on the north side of Sterling Road between Herndon Parkway and the town limits.	\$500,000 (FY2014)	Final Engineering, ROW Acquisition, Construction	Sidewalk construction on Sterling Rd west of Herndon Pkwy was completed on June 29, 2019 and the Town paid final invoice to the contractor on Nov 2018. Project closed out.	Closed out in March 2019	Closed out in March 2019	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Town of Herndon	<p>Intersection Improvements (Herndon Parkway/Van Buren Street)</p> <p>– Street capacity improvements for congestion relief. Project includes sidewalk/trail connectivity to Herndon Metrorail.</p>	\$500,000 (FY2014)	PE, ROW	<p>Design is 100% complete. Land acquisition is completed. Utility underground/relocation are underway. Utility relocations are the direct cause of all delays since Winter '20 - '21. Authorization to advertise is under review by VDOT. The construction advertisement is estimated for summer/fall 2021.</p> <p>Construction Notice-to-Proceed is pending bidding and award estimated Spring 2021.</p> <p>PE and ROW complete. Pending since April 2021, VDOT/FHWA authorization to advertise for construction bidding. Project completion estimate is further delayed, now anticipated in June 2022 (earlier fall 2021).</p> <p>All NVTA-funded tasks are completed. Authorization to Advertise for construction bids received 10/27/21. NVTA SPA to be closed out.</p>	Expected in 2021, To be coordinated with the opening of Dulles Metrorail Phase II.	Fall 2021	5.2%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Town of Herndon	<p>Access Improvements (Silver Line Phase II – Herndon Metrorail Station) – Provides additional vehicle and bus pull-off bays and major intersection improvements to include ADA accessible streetscape, paver crosswalks, bike-pedestrian signalization, refuge media islands and bus shelter/transit facilities.</p>	\$1,100,000 (FY2014)	Engineering, ROW Acquisition, Construction	<p>ROW acquisition is completed. Utility relocations 99% completed.</p> <p>Construction was advertised in March 2021. Bids were received April 15, 2021. Award authorization received from FHWA and VDOT.</p> <p>Town Council awarded contract in June.2021. Construction Notice-To-Proceed – July 2021. Completion date is estimated for Fall/Winter 2021 (6 months).</p> <p>All NVTA-funded tasks are completed, and NVTA SPA was closed out on August 19, 2021. Substantial construction completion anticipated for March-April 2022.</p>	Expected in 2021, to be coordinated with the opening of Dulles Metrorail Phase II.	Fall 2021	63.6%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Town of Herndon UPC 50100	<p>East Elden Street Improvement & Widening</p> <p>- Widen and reconstruct East Elden Street from 4 to 6 lanes with a raised landscaped median between Fairfax County Parkway and Herndon Parkway; continue as a 4-lane section with a raised landscaped median and dedicated turning lanes between Herndon Parkway and Van Buren Street; transition to a 2-lane section with left-turn lanes between Van Buren and Monroe Street. The project will be ADA accessible to include pedestrian/audio signalization, crosswalk enhancements and bus stop improvements at select major intersections as well as proposed bike lanes along the length of the project.</p>	\$10,400,000 (FY2015-16)	ROW, Utilities	<p>The revisions for the Right-of-Way plans are being finalized, with the expected completion date of August, 2021 per the VDOT Right of Way section.</p> <p>Three offers have been made; two offers are pending updated appraisals and will be made once received. The remainder parcels are going through the settlement and closing process.</p> <p>VDOT's Project Control and Town's staff agree to keep the duct bank construction separate from the roadway/bridge construction. The revised duct bank realignment plans will be submitted to the Central Office once finalized. The duct bank project will be advertised as a Tier II (above \$10 Million construction cost) on February 8, 2022, with a Notice to Proceed (NTP) date of March 5, 2022. The construction of the duct bank will take two years. Utility companies will require additional time to move their facilities underground.</p> <p>Revised schedules for both the duct bank and roadway projects are being reviewed.</p> <p>The PAC (Pre-Advertise Conference) milestone meeting</p>	2024	TBD after contract award	24.7%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

				<p>has been completed and plans are updated.</p> <p>The Right-of-Way phase expected to complete by the end of November 2021, and the design plans for the duct bank (now a separate project) are being finalized. schedules for both projects under review.</p> <p>The VDOT PIM is assigning a UPC number for separating the duct bank construction from the roadway/bridge section of the project. The duct bank project is expected to be advertised by May 2022.</p>			
--	--	--	--	---	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

Town of Leesburg	Edwards Ferry Road and Route 15 Leesburg Bypass Grade Separated Interchange – Development of a new grade separated interchange.	\$1,000,000 (FY2014)	Design, Environmental	Funds fully utilized. Project continuing.			
---------------------	--	-------------------------	--------------------------	---	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Town of Leesburg UPC 89890	Edwards Ferry Road and Route 15 Leesburg Bypass Grade Separated Interchange (Continuation) - The project consists of development of a new grade- separated interchange on Edwards Ferry Road at the Route 15 Leesburg Bypass. The existing signalized at- grade intersection at this location is heavily congested.	\$1,000,000 (FY2015-16)	Design	NVTA FY2015-16 funds fully expended. Project continuing. NVTA funding applications for the FY2018-23 program approved to complete the PE phase. IJR approved 12/16/18. Value Engineering approved 1/25/19. Awaiting endorsement of Limited Access Modifications from Town in order to submit to CTB for approval. Subsequently submit the plans for Design approval in order to close out PE phase. LACC will be presented before CTB in April. CTB approval received for LACC on 4/10/19. Received design approval on 5/3/2019. Preliminary design is complete following receipt of design approval.	Design approval expected in early 2019.	Design approval expected in early 2019. (Full payment made to VDOT)	

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Town of Leesburg	<p>Edwards Ferry Road and Route 15 Leesburg Bypass Grade Separated Interchange (Continuation)</p> <p>The project consists of development of a new grade-separated interchange on Edwards Ferry Road at the Route 15 Leesburg Bypass. The existing signalized at-grade intersection at this location is heavily congested.</p>	\$5,400,000 (FY2018-23)	PE	FY2018-23 SPA to complete design phase was approved in September 2021 Authority meeting.	FY2031	FY2024	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Town of Leesburg UPC 106573	Route 7 East Market Street and Battlefield Parkway Interchange - Improve safety and pedestrian/vehicle flow by building a grade-separated interchange which will allow Route 7 to become a limited- access freeway through the Town of Leesburg.	\$13,000,000 (FY2015-16)	PE	Design of the Rt 7 (E Market St) and Battlefield Pkwy Interchange is nearing completion. FY2015-16 SPA funds for PE phase are fully expended. NVTA SPA was closed-out in January 2021. Project is continuing for other phases (see below).	November 2021	December 2019	100.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Town of Leesburg UPC 106573	Route 7 East Market Street and Battlefield Parkway Interchange (continuation) - Improve safety and pedestrian/vehicle flow by building a grade-separated interchange which will allow Route 7 to become a limited- access freeway through the Town of Leesburg.	\$20,000,000 (FY2017)	Construction	Continuation of the FY2015-16 project above. All NVTA funds for this SPA have been reimbursed, and NVTA SPA was closed-out in March 2021. Please see current status below for the FY2018-23 SPA.	November 2021	November 2021	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Town of Leesburg	<p>Route 7 East Market Street and Battlefield Parkway Interchange (continuation)</p> <p>- Improve safety and pedestrian/vehicle flow by building a grade-separated interchange which will allow Route 7 to become a limited- access freeway through the Town of Leesburg.</p>	\$25,000,000 (FY2018-23)	Construction	<p>Right of Way Notice to Commence and Acquisition was approved on 1/14/20 and is ongoing. VDOT approval given for roadway construction in March 2020.</p> <p>Battlefield Pkwy was reopened to vehicle traffic on June 28, 2021. Pedestrian access will be opened in September/October. Final project completion in November 2021.</p> <p>Work on Battlefield Pkwy continued, including streetlight & pedestrian signals install, and final paving. On Rt 7, drainage & signage install continued. Battlefield will likely be complete in October.</p> <p>Battlefield Pkwy punch list items being addressed. Keystone Ct and Rt 7 to be completed in November. Project completion is upcoming.</p>	November 2021	November 2021	40%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Town of Leesburg	<p>Construct Interchange at Route 15 Bypass and Battlefield Parkway.</p> <p>The funding requested under this project is for the initial steps of developing a grade-separated interchange. This includes preparation of an interchange justification report (IJR) to evaluate the need for the interchange, comparison of alternative designs, analysis of environmental impacts, and establishment of a project budget.</p>	\$2,000,000 (FY2018-23)	Design, PE	<p>NVTA SPA was approved in the June 11 2020 Authority meeting.</p> <p>RFP to procure design services was advertised on October 1, 2020.</p> <p>The Town completed interviews of 4 firms on December 4, 2020.</p> <p>Town Council approved the selection of the consultant on February 8, 2021. The contract has been executed and Notice-to-Proceed was issued to the design consultant on 5/13/21. A kickoff meeting was held on May 2 and traffic count activities were completed in early June before school ended for the summer. Survey began in early July.</p> <p>A meeting to discuss the Framework Document was held on June 28, 2021. The document is with VDOT for final review with approval anticipated by the end of September 2021. Surveying is ongoing this summer and traffic analysis work has begun. The project remains on schedule for completion in the summer of 2023.</p> <p>Continuing surveying. Develop forecasting methodology and model calibration draft memo in anticipation of submittal to VDOT.</p> <p>Begin Alternative Selection process. Meeting scheduled</p>	After 2023	Summer 2023	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

				11/15/21 to begin narrowing down alternatives.			
--	--	--	--	---	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Northern Virginia Transportation Commission	Transit Alternatives Analysis (Route 7 Corridor Fairfax County/Falls Church/ Arlington County/ Alexandria) – Corridor study to evaluate transit options on Route 7.	\$838,000 (FY2014)	Planning (Phase 2 of Study)	Completed (Study). Currently, NVTC is leading the Preliminary Engineering phase.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Potomac and Rappahannock Transportation Commission (PRTC)	Gainesville New Service Bus – Funding to acquire one commuter bus for new PRTC Gainesville Service.	\$559,275 (FY2014)	Acquisition	Completed.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Potomac and Rappahannock Transportation Commission (PRTC)	<p>Western Maintenance Facility – New facility will alleviate overcrowding at PRTC’s Transit Center (which was designed to accommodate 100 buses, but is currently home to over 166 buses) and to permit service expansion as envisioned and adopted in PRTC’s long range plan.</p>	\$16,500,000 (FY2015-16)	Construction, Testing, Inspection, Oversight	<p>Groundbreaking took place 1/23/19. Parts Carousel, Roller Shades, Automatic Room Divider and Switchgear were all demonstrated last month. The demonstration is being filmed and one staff person from PRTC is in attendance for those (only way we could get the demonstrations). Work ongoing for punchlist items (initial list of 966 items is now down to 399 open items). Trouble-shooting the facility access system and making sure all access points are working correctly. Working through the 73 trainings that are due. Several Fire Marshall inspections have failed, contractors are back on-site correcting issues. Fare Collection vault will arrive in September.</p> <p>All construction punch-list items are completed, and the NVTA SPA is closed out.</p> <p>The ribbon-cutting ceremony is anticipated in March/April 2021. Operating services from the facility is also anticipated to start at that time.</p>	October 2020.	October 2020.	100.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
VDOT (Fairfax County)	Route 7 Bridge over Dulles Toll Road – Widen Route 7 from 4 lanes to 6 lanes, from approximately 0.1 mile west of Tyco Road to approximately 0.6 mile west of Tyco Road. The project will add one extra lane and 14-foot wide shared- use path on each direction.	\$13,900,000 (FY2015-16)	Construction	Completed.			

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

VDOT (Fairfax County)	Route 28 Widening: Dulles Toll Road to Route 50 – Widen Route 28 from 3 to 4 lanes Southbound from Dulles Toll Road to Route 50.	\$20,000,000 (FY2014)	Construction, Contract Admin.	Completed			
--------------------------	--	--------------------------	----------------------------------	-----------	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

VDOT (Fairfax County)	Route 28 Widening: McLearen Road to Dulles Toll Road – Widen Route 28 from 3 to 4 lanes Northbound from McLearen Road to Dulles Toll Road.	\$11,100,000 (FY2014)	Construction, Contract Admin.	Completed			
--------------------------	--	--------------------------	----------------------------------	-----------	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

VDOT (Loudoun County)	Route 28 Hot Spot Improvements (Loudoun Segment) – Loudoun segment of Route 28 improvements from Sterling Blvd. to the Dulles Toll Road.	\$12,400,000 (FY2014)	Construction, Contract Admin.	Completed			
--------------------------	---	--------------------------	----------------------------------	-----------	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
VDOT (Loudoun County) UPC 109146	<p>Route 28 NB Widening between Dulles Toll Road and Sterling Boulevard – This includes widening of northbound Route 28 from 3 to 4 lanes. An additional thru lane will be added in the NB direction, and the existing auxiliary lane configurations between the Innovation Avenue, Route 606 and Sterling Boulevard interchanges will be maintained but shifted to the east to accommodate the additional thru lane.</p>	\$20,000,000 (FY2018-23 SYP)	Construction	<p>NB Route 28 paving is complete and permanent striping is expected to be complete the week of November 18. Sign and lighting installation continue. Guardrail and concrete barrier installation are being performed. Project remains on-budget. Punchlist (from VDOT disciplines) work continues. Installation of permanent plastic in-laid markers is tentatively scheduled for mid-April, 2020. Final inspection is anticipated to take place from mid to late April 2020.</p> <p>Contractor has completed correction of the SWMP inspection punch list for ponds and is waiting for re-inspection by Patrick Stark. Contractor performing Drainage Post Installation Inspections and other punchlist items.</p> <p>Final Inspection Walk Thru is scheduled on June 2nd, 2020. Fixed Completion Date is June 15, 2020.</p> <p>The Certificate of Final Completion and C-5 executed on June 12, 2020. NVTA SPA close-out pending.</p>	June 2020	June 2020	100.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Virginia Railway Express	Gainesville to Haymarket Extension / Broad Run Expansion – Corridor study and preliminary engineering development of an 11-mile VRE extension from Manassas to Gainesville-Haymarket.	\$1,500,000 (FY2014)	Planning, Project Dev., Conceptual Design.	The Project Development phase, including NEPA (documented CE) and Preliminary Engineering (PE)/30% design is underway for expansion of the VRE Broad Run Station and Maintenance and Storage Facility (MSF) site. Final 30% design plans are completed, NVTA SPA is closed on May 26, 2020. Final CE is under development for FTA approval.	2024	Spring 2020	100.0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

Virginia Railway Express	Manassas Park Station Parking Expansion – Planning and engineering investigations to expand parking and pedestrian connections at the VRE Manassas Park station	\$500,000 (FY2015-16)	Planning & Engineering Studies	Funds fully utilized. Project continuing (see below).			
--------------------------------	---	--------------------------	--------------------------------------	--	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Virginia Railway Express	Manassas Park Station Parking Expansion (continuation) – Planning and engineering investigations to expand parking and pedestrian connections at the VRE Manassas Park station.	\$2,000,000 (FY2017)	Design, PE, Environment al	Continuation of the FY2015- 16 projects. Alternatives analysis and planning / Preliminary Engineering / 30% design completed. Final design underway. Recent request by City of Manassas Park may require redesign of garage. Project is on hold pending an agreement with the City of Manassas to fund the redesign of the garage back to 60% design. VRE and the City have finalized a funding agreement in October 2020. Project has been restarted with the City of Manassas funding the relocation design of the garage to 60% design level. Final design completion is delayed by a year, from 1 st quarter CY2021 to January 2022. 60% Design Plans are complete. 90% Design Plans are in progress. Final design is estimated to complete by February 2022.	Construction complete by 2023.	Design complete by January 2022.	41.5%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Virginia Railway Express	<p>Franconia-Springfield Platform Expansion - Design and construction to extend the existing north-side (Metro station side) platform by up to 700 feet to allow the north-side platform at the station to be usable by full length VRE trains. It also includes design and construction of modifications to the south-side platform at the station.</p>	\$13,000,000 (FY2015-16)	Design, Construction	<p>Preliminary engineering/30% design plans and NEPA documentation is complete. Coordination is ongoing with DRPT's Corridor Improvement projects.</p> <p>Final Design is currently underway with 90% plans and specifications.</p> <p>VRE received 90% design review comments from CSXT, the final design will incorporate these comments as 100% complete plans are being advanced. Final design is anticipated to complete by 2nd quarter of CY2021.</p> <p>Construction is anticipated to start in 2021 and be complete by 2023.</p> <p>VPRA has asked VRE to investigate constructing the pedestrian tunnel access for the future 3rd and 4th track. The investigation is ongoing. The Ped tunnel design will add another year to the schedule.</p> <p>Utility investigation in progress.</p>	Final design complete by 2 nd quarter of CY2021. Construction complete by 2023.	Final design complete by 2 nd quarter of CY2021.	7.2%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Virginia Railway Express	Slaters Lane Crossover - Includes the design and construction of a rail crossover and related signal equipment near Slaters Lane, north of the VRE Alexandria station. It will enable trains to move between all 3 tracks and makes the east side (Metro side) platform at the VRE Alexandria station usable from both sides.	\$7,000,000 (FY2015-16)	Design, Construction	Track and signal construction are complete. Final CSXT invoice has been received and paid by VRE; final reimbursement from NVTA is complete.	Project closed out on 9/15/2020	Project closed out on 9/15/2020	36.5%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Virginia Railway Express	Crystal City Platform Extension Study - Includes planning and engineering investigations to evaluate the options for expansion of the VRE Crystal City station that will alleviate existing crowding, improve multimodal connections, and accommodate future service expansion and bi-directional service. The project includes development of a NEPA checklist.	\$400,000 (FY2015-16)	Planning Engineering Studies	<p>Concept Design is complete. Preliminary Engineering/30% design and environmental review initiated.</p> <p>NVTA FY 2015-16 SPA is closed-out.</p> <p>NVTA has approved additional funding to complete the final design in its FY2018-23 program. Please see status below for the FY2018-23 SPA.</p>	2025	September 2018.	100.0%
Virginia Railway Express	VRE Crystal City Station Improvements - This project includes removal of the existing VRE Crystal City Station and providing a new expanded station that can serve full-length VRE trains on two tracks.	\$4,000,000 (FY2018-23)	PE	<p>Continuation of above project.</p> <p>NVTA SPA was approved in September 2020 Authority meeting.</p> <p>30% Design Plans were submitted per schedule on Dec 11, 2020.</p> <p>Project team is working to wrap up outstanding tasks including Geotech investigation, pending CSXT flagging availability, NEPA documentation, and to initiate Final Design. VRE is working on the Scope of Work and Cost Estimate for 60% Design as an additional service under the current consultant contract.</p>	Construction by 2025.	PE phase by 2022.	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	--

				<p>Preliminary Engineering Phase is nearly complete with just FTA determination pending on anticipated Categorical Exclusion. Final design phase to commence in Q4 with 60% design phase.</p>			
--	--	--	--	---	--	--	--

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Washington Metropolitan Area Transit Authority	Orange Line 8-Car Traction Upgrades – Begins the process of upgrading traction power along the Orange Line by incrementally improving the power system to increase power supply capacity to support the future expanded use of eight car trains.	\$4,978,685 (FY2014)	Construction Contract Admin.	Installation of the traction power gear began June 11, 2017 at K06TB2 Greenwich Street cutover back on-line July 28, 2017 and punch list items completed by Sep. The second location at K07TB2 was cutover back on-line on August 21, 2017 and punch list items completed in Oct. NVTA funded phases are 100% complete and contract close out is currently on hold.	Projected Contract Close- out early 2020.	January 2019. (Overall Contract Completion May 2019)	29.8%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 7/9/2021
Washington Metropolitan Area Transit Authority	Blue Line 8-Car Traction Upgrades – Begins the process of upgrading traction power along the Blue Line by incrementally improving the power system to increase power supply capacity to support the future expanded use of eight car trains.	\$17,443,951 (FY2017)	Engineering, Construction, Contract Admin.	<p>Invitation for Bid (IFB) was released on September 6, 2017. Notice to Proceed was issued on April 20, 2018. Installation of the DC Switchgear at C11TB, J03TB2, and J03TB1 were completed and cutover back on-line on March 25, 2019, April 2, 2019, and May 16, 2019 respectively.</p> <p>Additionally, the remaining two (2) NVTA funded Tie Breaker Stations at C98TB and J02TB2 were completed and cutover back on-line on March 7, 2020 and April 27, 2020 respectively.</p> <p>The final NVTA funded location is J03TP2 Greenleaf, currently under construction and factory testing for the final equipment (transformers and rectifiers) are underway.</p> <p>Due to the complexity of this location final upgrade completion is anticipated in May 2022.</p>	Project Completion estimated May 2022.	May 2022	0%