

NVTA Funding Program Project Status

Summary Report

As of November 1, 2022.		
NVTA's Regional Fund Program FY2014 - FY2027		Upcoming Public Information Meeting(s):
Total Revenue Allocated	\$3,120,908,894	1. Arlington County: Third public engagement opportunity for CC2DCA Intermodal Connector project, October 4 - November 6. 2. Fairfax County: 2 Virtual Public Information Meetings for the Seven Corners Ring Road Improvements project, November 9 (12 pm), and November 10 (7 pm). NOTE: For latest information on project events, please refer to the "Events and Meetings" section on our home page - https://thenovaauthority.org/ For full status information, please check NVTA web page on regional fund projects - https://thenovaauthority.org/funded-projects/
Total Amount Appropriated	\$1,873,560,727	
Total Amount Reimbursed	\$674,673,470	
Total Number of Individual Projects	122	
SPAs	162	
Currently Active	63	
Completed	55	
Not Yet Executed	44	
Substantive Status Updates (during September-October 2022)**		
Project Title (program year)	Updated Status	% Reimbursed
Arlington County		
Columbia Pike Multimodal Street Improvements - East (FY2015-16)	Arlington County Board approved the VDOT license agreement and Sheraton easement acquisitions at the September Board meeting. Notice to proceed will follow once paperwork is complete.	10.0%
Boundary Channel Drive Interchange (FY2014)	A ground-breaking ceremony was held on September 8, 2022; construction activities are underway.	50.7%
Crystal City Metrorail Station East Entrance and Intermodal Connections (FY2018-23)	30% Design Plans were submitted for County and WMATA review on October 10; technical coordination & comment resolution meetings in November/December as the project team prepares final design package.	63.5%
ART Operations and Maintenance Facilities (FY2018-23)	Construction Notice-To-Proceed issued to contractor on June 14, and a ground-breaking event was held on June 15. All construction related permits issued, contractor working on relocating sewer line and installing new water line.	7.1%
Fairfax County		
Route 28 Widening: Prince William County Line to Route 29 (FY2015-16/FY2017/FY2018-23)	VDOT approved final "Released for Construction" plans in September 2022. Substantial completion in Fall 2023.	FY2015-16: 86.5% FY2018-23: 3.6%
Rolling Road Widening - Old Keene Mill Road to Franconia Springfield Parkway (FY2015-16/FY2018-23)	Phase 2 ROW acquisition started in February 2020 and ended summer 2022.	FY2015-16: 75.0% FY2018-23: 0.0%
Loudoun County		
Route 15 Bypass Widening: Battlefield Parkway to Montresor Road (FY2018-23)	Phase 1: 100% design plans, and floodplain study alteration submitted to the Loudoun County B&D & VDOT in August; design team is reviewing comments received for the 100% design plans.	0.0%
Northstar Boulevard - Shreveport Drive to Tall Cedars Parkway (FY0218-23)	Phase 1 - Abutment Stem wall complete & bridge girders are installed. Phase 2 - the environmental reevaluation was approved by VDOT on 9/14/22.	6.5%
Dulles West Boulevard Widening: Loudoun County Parkway to Northstar Boulevard (FY2018-23)	Loudoun Water approved the relocation and betterment plan on September 14, 2022.	6.4%
Prince William County		
Route 28 Corridor Roadway Improvements - East of 234 (Manassas Bypass) (FY2015-16/FY2018-23)	Survey and base plan preparation are being completed. A virtual Public Information Meeting was held on September 13. Soils and geotechnical investigations are scheduled for November 2022. Next Transportation Tuesday scheduled for December 2022.	FY2015-16: 100.0% FY2018-23: 0.0%
Construct Interchange at Prince William Parkway and University Blvd (FY2018-23)	Construction contract award approved by the Board on May 10, 2022. Construction Notice to Proceed was issued on July 11. A ground-breaking ceremony was held on September 27. Design revision of the road profile was completed and submitted to the County and VDOT for review.	11.2%
North Woodbridge Mobility Improvements (FY2020-25)	50% Design Plans submitted in May. Public hearing was held on June 7, 2022 and comments are being addressed. Stormwater Management expansion plan have been approved.	0.0%
Construct Interchange at Route 234 and Brentsville Road (FY2018-23)	Construction is underway. Construction plans for the bicycle-pedestrian portion of the project have been completed and approved.	26.2%
Town of Herndon		
Herndon Metrorail Intermodal Access improvements (FY2014)	A ribbon-cutting ceremony is scheduled for November 3, at 11 am.	100.0%
East Elden Street Improvements & Widening (FY2015-16)	VDOT rejected all bids (August 24), and is reviewing the cost estimate. This project will be re-advertised. VDOT is reviewing the Ductbank excavation depth	24.7%
Town of Leesburg		
Construct Interchange at Route 15 Bypass and Battlefield Parkway (FY2018-23)	A Public Meeting was held on September 21, to provide project information, answer questions, and get written feedback from public. Presentation to Town Council planned for November to endorse preferred alternative.	24.7%

**Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.

NVTA Funding Program Project Status

Summary Report

No Updates in Current Cycle		
Project Title (program year)	Last Update Received	% Reimbursed
Arlington County		
Boundary Channel Drive Interchange (FY2014)	September 2022.	50.7%
City of Falls Church		
West Falls Church & Joint Campus Revitalization District Multimodal Transportation Project (FY2018-23)	September 2022.	44.4%
Downtown Falls Church Multimodal Improvements (FY2020-25)	August 2022.	0.0%
West Falls Church Access to Transit and Multimodal Connectivity (FY2020-25)	August 2022.	0.0%
VRE		
Franconia-Springfield Platform Improvements (FY2015-16)	July 2022.	8.8%
VRE Crystal City Station Improvements (FY2015-16/FY2018-23/FY2020-25)	September 2022.	
WMATA		
Blue Line Traction Power Upgrades (FY2017)	July 2022.	70.1%

**Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.