

**NVTA Funding Program Project Status**  
Summary Report

<b>As of July 1, 2023.</b>		
<b>NVTA's Regional Fund Program FY2014 - FY2027</b>		<b>Upcoming Public Information Meeting(s):</b>  <b>NOTE:</b> For latest information on project events, please refer to the "Events and Meetings" section on our home page - <a href="https://thenovaauthority.org/">https://thenovaauthority.org/</a> For full status information, please check NVTA web page on regional fund projects - <a href="https://thenovaauthority.org/funded-projects/">https://thenovaauthority.org/funded-projects/</a>
Total Revenue Allocated	\$3,121,078,666	
Total Amount Appropriated	\$2,007,135,169	
Total Amount Reimbursed	\$752,020,845	
Total Number of Individual Projects	122	
<b>Number of Standard Project Agreements (SPAs)</b>	<b>162</b>	<b>Revenue Allocated</b>
Closed out, project completed	41	\$339,363,635
Closed out, project ongoing	19	\$94,712,752
Executed, funded phase underway	48	\$1,074,414,112
Executed, funded phase not started	13	\$447,340,000
Appropriated, no SPA yet	6	\$51,304,670
Approved, no appropriation yet	35	\$1,113,943,497
<b>Substantive Status Updates (during May 2023 - June 2023)**</b>		
<b>Project Title (program year)</b>	<b>Updated Status</b>	<b>% Reimbursed</b>
<b>Arlington County</b>		
Columbia Pike Multimodal Street Improvements - East (FY2015-16)	Construction continues to install watermain between S. Orme Street and S. Oak Street. The two center lanes remain closed for this work.	10%
Pentagon City Multimodal Connections and Transitway Extension (FY2018-23)	Revised design for Segment IIa is complete. Easements from JBG Smith needed for Segment IIa; discussions are underway.	0.2%
Intelligent Transportation System Improvements (FY2018-23)	The board approved the award of construction contract of three intersections (2 from Phase I & 1 from Phase II) on June 10, 2023. Pre-construction meeting is being coordinated with the Contractor.	17.4%
<b>Loudoun County</b>		
Northstar Boulevard - Evergreen Mills Rd to Tall Cedars Parkway (FY2018-2023)	Phase 1- Under construction; Phase 2 - The project team is considering September dates for a ribbon cutting.	6.5%
Prentice Drive Extension: Lockridge Road (Route 789) to Shellhorn Road (Route 643) (FY2018-2023)	Phase 1 - Resubmission of design plans in June - later. Phase 2 - Addressing 90% plan comments and preparing 100% design plans.	5.5%
Evergreen Mills Road Widening from Northstar Boulevard to Stone Springs Boulevard (FY2020-2025)	The design Request for Proposal (RFP) was issued on April 26, 2023. Procurement activities to select a design consultant continues.	<b>No executed SPA</b>
Ryan Road Widening (Phase 2): Evergreen Mills Road to Beaverdam Drive (FY2022-2027)	The 30% design plans were submitted to the Loudoun County Department of Building and Development on May 3, 2023.	<b>No executed SPA</b>
<b>Prince William County</b>		
North Woodbridge Mobility Improvements (FY2020-25)	Final plans have been submitted for approval.	13.8%
University Boulevard Extension: Devlin Road to Wellington Road (FY2022-27)	Board of Supervisors approved funding to begin design and agreement with VDOT for County to administer the project.	<b>No executed SPA</b>

\*\*Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.

**NVTA Funding Program Project Status**  
Summary Report

<b>Substantive Status Updates (during May 2023 - June 2023)**</b>		
<b>Project Title (program year)</b>	<b>Updated Status</b>	<b>% Reimbursed</b>
<b>City of Alexandria</b>		
West End Transitway Northern Segment Phase 1 (FY2015-16; FY2018-2023)	Right-of-way and 60/90/100% plans are currently on schedule to be completed Spring 2024.	FY2015-16: 37.6% FY2018-23: 0%
Alexandria Duke Street Transitway (FY2018-23)	Advisory Group recommended Busway Concept A and Curb Concept Y - Mostly center running bus lanes with mixed traffic and separated bicycle and pedestrian facilities, where possible.	14%
West End Transitway Phase 1b: South Van Dorn Street and Bridge Design (FY2022-2027)	Working on concept design based on West End Transitway Design plans which are currently between 30-60% design.	<b>No executed SPA</b>
<b>City of Fairfax</b>		
Old Lee Highway Multimodal Improvements Phase 1 (FY2018-23)	A City Council Public Hearing was held on June 13, 2023.	<b>No executed SPA</b>
<b>VRE</b>		
Manassas Park Station Parking Expansion (FY2015-16; 2017)	The pre-construction meeting was held, and NTP was issued on June 19, 2023, with a construction duration of 915 calendar days, making December 20, 2025 the contractual date for Substantial Completion.	FY2015-16: 100% FY2017: 44.8%
<b>Ongoing Projects Only - No Updates for This Current Cycle</b>		
<b>Project Title (program year)</b>	<b>Last Update Received</b>	<b>% Reimbursed</b>
<b>Fairfax County</b>		
<b>Route 1 Widening - Mount Vernon Memorial Highway to Napper Road (FY2015-16; 2018-23)</b>	February 2023.	FY2015-16: 100% FY2018-23: 0%
<b>City of Falls Church</b>		
<b>West Falls Church Access to Transit and Multimodal Connectivity (FY2020-25)</b>	March 2023.	0%
<b>WMATA</b>		
<b>Blue Line Traction Power Upgrades (FY2017)</b>	March 2023.	87.8%

\*\*Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.