

NVTA Funding Program Project Status
Summary Report

As of September 1, 2023.		
NVTA's Regional Fund Program FY2014 - FY2027		Upcoming Public Information Meeting(s): NOTE: For latest information on project events, please refer to the "Events and Meetings" section on our home page - https://thenovaaauthority.org/ For full status information, please check NVTA web page on regional fund projects - https://thenovaaauthority.org/funded-projects/
Total Revenue Allocated	\$3,121,078,666	
Total Amount Appropriated	\$2,007,135,169	
Total Amount Reimbursed	\$772,269,740	
Total Number of Individual Projects	122	
Number of Standard Project Agreements (SPAs)	162	
Closed out, project completed	44	\$334,457,635
Closed out, project ongoing	20	\$116,912,752
Executed, funded phase underway	49	\$1,277,060,112
Executed, funded phase not started	8	\$227,400,000
Appropriated, no SPA yet	6	\$51,304,670
Approved, no appropriation yet	35	\$1,113,943,497
Substantive Status Updates (during July 2023 - August 2023)**		
Project Title (program year)	Updated Status	% Reimbursed
Arlington County		
Crystal City Metrorail Station East Entrance and Intermodal Connections (FY2018-23)	Kick-off meeting w/ County, Clark/JBG-Smith & WMATA held Aug 16. Final design underway. Project Coordination Agreement between County & WMATA scheduled for County Board approval in Sept.	77.6%
Fairfax County		
Fairfax County Parkway Widening from Ox Road to Lee Hwy (FY2015-16; 2017; 2018-23; 2020-25)	Pre-Advertisement Conference (PAC) plans were submitted in May 2023, with meeting to discuss comments in June for the Parkway Widening. The Northern Segment is Targeted to be advertised in Dec 2023.	FY2015-16: 96% FY2017: 0% FY2018-23: 0% FY2020-25: Not executed
Route 7 Widening - Colvin Forest Drive to Jarrett Valley Drive (FY2017)	The Project is 90% completed as of August 2023. Major travel lanes are open for traffic.	100.0%
Loudoun County		
Northstar Boulevard - Evergreen Mills Rd to Tall Cedars Parkway (FY2018-2023)	The entire roadway is currently under construction. Land acquisition phase is ongoing from Rt 50 to Evergreen Mills Road, with some properties acquired and others moving to condemnation process.	93.5%
Prince William County		
Construct Interchange at Prince William Parkway and Clover Hill Road (FY2018-23)	50 percent design plans have been prepared and distributed for review. Task modification scope underway to incorporate future traffic from the Manassas Regional Airport expansion.	16.1%
Construct Interchange at Prince William Parkway and University Blvd (FY2018-23)	Traffic signal foundation work is ongoing at all signalized intersections.	56.2%
Construct Interchange at Route 234 and Brentsville Road (FY2018-23)	Second bridge installation is ongoing. Project on schedule for completion Summer 2024.	58.9%

**Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.

NVTA Funding Program Project Status
Summary Report

Substantive Status Updates (during July 2023 - August 2023)**		
Project Title (program year)	Updated Status	% Reimbursed
Prince William County		
North Woodbridge Mobility Improvements (FY2020-2025)	Construction began July 2023.	15%
Van Buren Road North Extension: Route 234 to Cardinal Drive (FY2022-27)	Draft NEPA was submitted for review on July 19, 2023.	No Executed SPA
City of Alexandria		
Alexandria Duke Street Transitway (FY2018-23)	Staff are working on finalizing a report and addressing outstanding planning issues.	6.5%
Town of Herndon		
Herndon Parkway Intersection Improvements at Van Buren St (FY2014)	Project completed. NVTA SPA close-out pending. Ribbon cutting ceremony is scheduled for September 7, 2023.	89.3%
East Elden Street Improvements & Widening (FY2015-16)	The cost estimate for the UPC 120508 (ductbank portion) is under review.	24.7%
Town of Leesburg		
Construct Interchange at Route 15 Bypass and Battlefield Parkway (FY2018-23)	Some comments have already been received for the Draft Interchange Access Report submitted on June 30. Comments are due August 30, 2023.	51.6%
Ongoing Projects Only - No Updates for This Current Cycle		
Project Title (program year)	Last Update Received	% Reimbursed
Arlington County		
Boundary Channel Drive Interchange (FY2014)	Jul-23	100%
Crystal City Streets (FY2017)	Jul-23	42.4%
Intelligent Transportation System Improvements (FY2018-23)	Jun-23	17.4%
Fairfax County		
Frontier Drive Extension and Interchange Improvements (FY2015-16; 2018-23)	May-23	FY2015-16: 100% FY2018-23: 0%

**Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.