

NVTA Funding Program Project Status
Summary Report

As of August 1, 2023.			
NVTA's Regional Fund Program FY2014 - FY2027		Upcoming Public Information Meeting(s): NOTE: For latest information on project events, please refer to the " Events and Meetings " section on our home page - https://thenovaauthority.org/ For full status information, please check NVTA web page on regional fund projects - https://thenovaauthority.org/funded-projects/	
Total Revenue Allocated	\$3,121,078,666		
Total Amount Appropriated	\$2,007,135,169		
Total Amount Reimbursed	\$769,930,806		
Total Number of Individual Projects	122		
Number of Standard Project Agreements (SPAs)	162		Revenue Allocated
Closed out, project completed	41		\$329,563,635
Closed out, project ongoing	20		\$108,012,752
Executed, funded phase underway	51		\$1,236,854,112
Executed, funded phase not started	9		\$281,400,000
Appropriated, no SPA yet	6	\$51,304,670	
Approved, no appropriation yet	35	\$1,113,943,497	
Substantive Status Updates (during June 2023 - July 2023)**			
Project Title (program year)	Updated Status	% Reimbursed	
Arlington County			
Crystal City Metrorail Station East Entrance and Intermodal Connections (FY2018-23)	County Board approved the Comprehensive Agreement w/ Clark & JBG SMITH for the final design & construction of the Crystal City Metro Station East Entrance. Anticipate Notice to Proceed in mid-August.	77.6%	
CC2DCA Intermodal Connector: From Crystal City to Ronald Reagan Washington National Airport (FY2020-25)	Completion of environmental work/NEPA scheduled for November 2023. Preliminary Engineering began in May 2023 and is scheduled to last through May 2025.	No executed SPA	
Pentagon City Multimodal Connections and Transitway Extension (FY2018-23)	Segment I - construction ongoing, estimated completion in August 2023. Segment IIa - The design team is working on revising 100% design per expanded scope of work due Pen-Place construction delays	1.5%	
Fairfax County			
Fairfax County Parkway Widening from Ox Road to Lee Hwy (FY2015-16; 2017; 2018-23; 2020-25)	PE phase is delayed, now anticipated to complete by fall 2023, and ROW phase is expected to be complete by spring of 2025. Popes Head interchange portion is considered as an independent project, advertised for construction earlier in July, 2023.	FY2015-16: 96% FY2017: 0% FY2018-23: 0% FY2020-25: Not executed	
Route 1 Widening - Mount Vernon Memorial Highway to Napper Road (FY2015-16; 2018-23; 2020-25; 2022-27)	Project design is approximately 80% complete. Estimated completion date is 2029 (delayed - earlier estimate 2028).	FY2015-16: 100% FY2018-23: 0% FY2020-25: Not executed FY2022-27: Not executed	
Loudoun County			
Northstar Boulevard - Evergreen Mills Rd to Tall Cedars Parkway (FY2018-2023)	There was an eminent domain Public Hearing held on July 12, 2023. A plan revision is anticipated in late July to capture coordination with adjacent developments.	6.5%	

**Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.

NVTA Funding Program Project Status
Summary Report

Prince William County		
Construct Interchange at Prince William Parkway and University Blvd (FY2018-23)	Median work and widening is complete on University Boulevard and storm sewer and structure installation activities are complete.	56.2%
Construct Interchange at Route 234 and Brentsville Road (FY2018-23)	The traffic switch has been implemented and the bridge opened to the public on July 12, 2023.	58.9%
University Boulevard Extension: Devlin Road to Wellington Road (FY2022-27)	Board of Supervisors approved funding to begin design and agreement with VDOT for County to administer the project.	No executed SPA
North Woodbridge Mobility Improvements (FY2020-25)	Final plans have been submitted for approval. Construction is scheduled to begin late July 2023.	13.8%
City of Alexandria		
Alexandria Duke Street Transitway (FY2018-23)	Alexandria city council approved a preferred concept plan.	6.5%
City of Fairfax		
Government Center Parkway Extension (FY2020-25)	Project is now in RoW phase.	No executed SPA
City of Manassas		
Route 28 Widening: Godwin Drive to the Southern City Limits (FY2015-16)	Ribbon-cutting ceremony was held on June 29 and the project manager is waiting for the as-built plan before processing the final pay application.	94.2%
Town of Herndon		
Herndon Parkway Intersection Improvements at Van Buren St (FY2014)	Project substantial completion date- May 2023, with final completion expected end of July 2023.	89.3%
East Elden Street Improvements & Widening (FY2015-16)	A new construction bid advertisement date of April 4, 2024 for utility ductbank construction part of the project was set by the VDOT central office (delayed from early estimate 4/2023). Plans are being updated with rock excavation quantities and new construction cost estimates.	24.7%
Town of Leesburg		
Construct Interchange at Route 15 Bypass and Battlefield Parkway (FY2018-23)	Draft IAR submitted to Town and VDOT for review on June 30, 2023. Comments are due August 30, 2023.	51.6%
VRE		
Manassas Park Station Parking Expansion (FY2015-16; 2017)	Notice-to-Proceed for construction was issued on June 19, 2023. Contractor installing perimeter fence, and providing administrative submittals.	FY2015-16: 100% FY2017: 41.5%
Ongoing Projects Only - No Updates for This Current Cycle		
Project Title (program year)	Last Update Received	% Reimbursed
Fairfax County		
Rolling Road Widening - Old Keene Mill Road to Franconia Springfield Parkway (FY2015-16; 2018-23)	April 2023.	FY2015-16: 75% FY2018-23: 0%
City of Fairfax		
Jermantown Road Corridor Improvements Project (FY2018-23)	April 2023.	2.5%

NVTA Funding Program Project Status
Summary Report

Roadway Network Northfax West (FY2018-23; FY 2020-25)	April 2023.	FY2018-23: 51.3% FY 2020-25: 0%
City of Falls Church		
West Falls Church Access to Transit and Multimodal Connectivity (FY2020-25)	March 2023.	0%