

**NVTA Funding Program Project Status**  
Summary Report

<b>As of October 1, 2023.</b>			
<b>NVTA's Regional Fund Program FY2014 - FY2027</b>		<b>Upcoming Public Information Meeting(s):</b>  <b>NOTE:</b> For latest information on project events, please refer to the "Events and Meetings" section on our home page - <a href="https://thenovaauthority.org/">https://thenovaauthority.org/</a> For full status information, please check NVTA web page on regional fund projects <a href="https://thenovaauthority.org/funded-projects/">https://thenovaauthority.org/funded-projects/</a>	
Total Revenue Allocated	<b>\$3,121,078,666</b>		
Total Amount Appropriated	<b>\$2,007,135,169</b>		
Total Amount Reimbursed	<b>\$789,069,828</b>		
Total Number of Individual Projects	<b>122</b>		
<b>Number of Standard Project Agreements (SPAs)</b>	<b>162</b>		<b>Revenue Allocated</b>
Closed out, project completed	44		\$334,457,635
Closed out, project ongoing	20		\$116,912,752
Executed, funded phase underway	49		\$1,277,060,112
Executed, funded phase not started	8		\$227,400,000
Appropriated, no SPA yet	6	\$51,304,670	
Approved, no appropriation yet	35	\$1,113,943,497	
<b>Substantive Status Updates (during August 2023 - September 2023)**</b>			
<b>Project Title (program year)</b>	<b>Updated Status</b>	<b>% Reimbursed</b>	
<b>Arlington County</b>			
Lee Highway Corridor ITS Enhancements (FY2017)	Received LDA approval for one (1) design. Submitted one (1) 100% Design for VDOT and County review.	13.5%	
<b>Fairfax County</b>			
Route 7 Widening - Colvin Forest Drive to Jarrett Valley Drive (FY2017)	Punch list items are being taken care of to attempt completion in late 2023.	100.0%	
<b>Loudoun County</b>			
Northstar Boulevard - Evergreen Mills Rd to Tall Cedars Parkway (FY2018-2023)	Phase 1: Earthwork and pouring bridge piers and abutments. Phase 2: A ribbon-cutting ceremony is being scheduled in October.	6.5%	
<b>Prince William County</b>			
Construct Interchange at Prince William Parkway and Clover Hill Road (FY2018-23)	Task modification which includes traffic study to incorporate Manassas Airport expansion has been negotiated and submitted for approval.	16.1%	
Construct Interchange at Route 234 and Brentsville Road (FY2018-23)	Pedestrian bridge has been installed. The second traffic switch is scheduled for October 2023. The project is on schedule for completion Summer 2024.	63.8%	
Van Buren Road North Extension: Route 234 to Cardinal Drive (FY2022-27)	30% plans completed and sent to VDOT for review. Location Public Hearing targeted for January 2024.	<b>No Executed SPA</b>	
<b>VRE</b>			
Manassas Park Station Parking Expansion (FY 2015-16; FY 2017)	Construction underway. Perimeter fence and E&S measures installed. Clearing and grubbing of garage site has begun.	FY 2015-16: 100% FY 2017: 85.9%	

\*\*Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.

**NVTA Funding Program Project Status**  
Summary Report

<b>Ongoing Projects Only - No Updates for This Current Cycle</b>		
<b>Project Title (program year)</b>	<b>Last Update Received</b>	<b>% Reimbursed</b>
<b>Arlington County</b>		
<b>Boundary Channel Drive Interchange (FY2014)</b>	Jul-23	100.0%
<b>Crystal City Streets (FY2017)</b>	Jul-23	42.4%
<b>City of Falls Church</b>		
<b>West Falls Church &amp; Joint Campus Revitalization District Multimodal Transportation Project (FY2018-23)</b>	Aug-23	64.0%