

**NVTA Funding Program Project Status**  
Summary Report

As of December 1, 2023.		
<b>NVTA's Regional Fund Program FY2014 - FY2027</b>		<b>Upcoming Public Information Meeting(s):</b>
Total Revenue Allocated	<b>\$3,121,078,666</b>	1. Fairfax County: Richmond Highway Bus Rapid Transit - Phases I & II   BRT Fall Public Status Meeting Scheduled 1/31/2024
Total Amount Appropriated	<b>\$2,019,009,169</b>	
Total Amount Reimbursed	<b>\$806,458,025</b>	<b>NOTE:</b> For latest information on project events, please refer to the "Events and Meetings" section on our home page - <a href="https://thenovaaauthority.org/">https://thenovaaauthority.org/</a> For full status information, please check NVTA web page on regional fund projects - <a href="https://thenovaaauthority.org/funded-projects/">https://thenovaaauthority.org/funded-projects/</a>
Total Number of Individual Projects	<b>122</b>	
<b>Number of Standard Project Agreements (SPAs)</b>	<b>162</b>	<b>Revenue Allocated</b>
Closed out, project completed	45	\$365,457,635
Closed out, project ongoing	20	\$116,912,752
Executed, funded phase underway	49	\$1,256,810,112
Executed, funded phase not started	9	\$239,274,000
Appropriated, no SPA yet	5	\$40,554,670
Approved, no appropriation yet	34	\$1,102,069,497
Substantive Status Updates (during October 2023 - November 2023)**		
Project Title (program year)	Updated Status	% Reimbursed
<b>Arlington County</b>		
Glebe Road Corridor ITS Improvements (FY2015-16)	Construction contract was approved by County Board on November 11, 2023. County staff working on the contract award.	31.2%
Pentagon City Multimodal Connections and Transitway Extension (FY2018-23)	<b>Segment 1</b> - Construction complete. <b>Segment 2a</b> - 100% design underway. Pen-Place design for underground utilities is also underway. Easement negotiations with JBG Smith for the 12th St. north curb are advancing.	4.1%
<b>Fairfax County</b>		
Frontier Drive Extension & Interchange Improvements (FY2015-16, 2018-23)	The CTB approved the Location and Limited-Access-Control-Change resolutions. VDOT is preparing the final location approval package for submission to the Chief Engineer.	FY2015-16: 100.0% FY2018-23: 0.0%
Route 28 Widening: Prince William County Line to Route 29 (FY2015-16, 2017, 2018-23)	Construction is substantially completed, and there was a ribbon-cutting ceremony on November 1, 2023. Final completion is currently projected for May 2024.	FY2015-16: 100.0% FY2017: 75.2% FY2018-23: 21.7%
<b>Loudoun County</b>		
Northstar Boulevard - Evergreen Mills Rd to Tall Cedars Parkway (FY 2018-23)	Phase 1 (Evergreen Mills Rd to Rte. 50) - Under construction; earthwork operations and construction of the bridge continue. Phase 2 (Rte. 50 to Tall Cedars Pkwy) - Construction substantially completed; ribbon Cutting was held on October 19, 2023.	8.4%
<b>Prince William County</b>		
Route 1 Widening: Featherstone Road to Mary's Way (FY 2014, 2015-16, 2017)	Project is substantially completed, a ribbon-cutting ceremony held on October 26, 2023. Contractor completing punch list items.	FY2014: 100.0% FY2015-16: 89.6% FY2017: 97.1%
Route 28 Corridor Roadway Improvements - East of 234 (Manassas Bypass) (FY2015-16, 2018-23)	PWC BOCS approved analysis of Alternative Alignment Modified 2A in addition to Alignment 2B, in its October 2023 meeting. PWC staff coordinating with NVTA and regional partners to determine next steps.	FY2015-16: 98.0% FY2018-23: 89.6% FY2018-23: 97.1%

\*\*Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.

**NVTA Funding Program Project Status**  
Summary Report

<b>Substantive Status Updates (during October 2023 - November 2023)**</b>		
<b>Project Title (program year)</b>	<b>Updated Status</b>	<b>% Reimbursed</b>
Construct Interchange at Prince William Parkway and University Blvd (FY2018-23)	Traffic switch to newly widened Prince William Parkway is complete. Guardrail being installed and median work underway.	77.6%
Summit School Rd Extension and Telegraph Rd Widening (FY2018-23, 2020-25)	Board meeting agenda item to allocate \$3 million in funds to construction phase of the project is scheduled for January, 2023. The construction phase is being re-advertised to include a change order.	FY2018-23: 59.6% FY2020-25: 0.3%
<b>City of Fairfax</b>		
Intersection Improvements at Eaton Place/Chain Bridge Road (FY2018-23)	City Council approved updated project design. The project ranking was not negatively affected in NVTA's evaluation scheme due to the design changes.	0.0%
<b>Ongoing Projects Only - No Updates for This Current Cycle</b>		
<b>Project Title (program year)</b>	<b>Last Update Received</b>	<b>% Reimbursed</b>
<b>Fairfax County</b>		
<b>Route 1 Widening - Mount Vernon Memorial Highway to Napper Road (FY2015-16, 2018-23, 2020-25, 2022-27)</b>	Jul-23	<b>FY2015-16: 100.0% FY2018-23: 20.1% FY2020-25: No SPA Executed FY2022-27: No SPA Executed</b>
<b>Soapstone Drive Extension: Sunset Hills Road to Sunrise Valley Drive (FY2020-25, 2022-27)</b>	Aug-23	<b>No SPA Executed</b>
<b>Richmond Highway (Route 1)/CSX Underpass Widening (FY2018-23)</b>	Jul-23	<b>No SPA Executed</b>
<b>Rock Hill Road Bridge (FY2018-23)</b>	Jul-23	<b>No SPA Executed</b>
<b>Prince William County</b>		
<b>University Boulevard Extension: Devlin Road to Wellington Road (FY2022-27)</b>	Aug-23	<b>No SPA Executed</b>
<b>City of Falls Church</b>		
<b>West Falls Church Access to Transit and Multimodal Connectivity (FY2020-25)</b>	Aug-23	0.0%
<b>Town of Herndon</b>		
<b>Herndon Parkway Improvements at Worldgate Drive Extension (FY2022-27)</b>	Aug-23	<b>No SPA Executed</b>

\*\*Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.