

NORTHERN VIRGINIA TRANSPORTATION AUTHORITY

MEMORANDUM

TO: Chairman Martin E. Nohe and Members
Northern Virginia Transportation Authority

FROM: Monica Backmon, Executive Director

DATE: December 7, 2018

SUBJECT: Executive Director's Report

1. **Purpose:** To inform the Northern Virginia Transportation Authority (NVTA) of items of interest not addressed in other agenda items.
2. **Ribbon Cuttings and Groundbreakings.**
 - The Authority will be hosting/participating in several groundbreakings and ribbon cuttings on projects that are being funded (partially) with NVTA regional revenues. The events are noted below:
 - i. Belmont Ridge Road Widening (Loudoun County) - Wednesday, December 5, 2018
 - ii. PRTC Western Maintenance & Storage Facility (Prince William County) - Wednesday, January 23, 2019
 - iii. Northfax - Intersection Improvements at Route 29/50 and Route 123 (City of Fairfax) - To be held early 2019
3. **Five-Year Strategic Plan – One-Year “Progress Report.”**
 - The Authority adopted its Five-Year Strategic Plan on November 9, 2017. As part of the adoption, NVTA staff committed to provide a one-year progress report on the progress being made to meet the stated goals. Staff will present the one-year progress report at the January 10, 2019 Authority meeting.
4. **\$228M in NVTA Investments in the Crystal City/National Landing Area.** Through our four funding programs, NVTA has funded \$228 million in transportation investments in the Crystal City/National Landing area that relieve congestion and move residents and employees in the National Landing area and beyond. By investing in total nineteen (19) road, transit and ITS projects in the area, the Authority continues to execute policies and priorities, guided by performance-based criteria, that improve travel times, reduce delays, connect regional activity centers, improve air quality and move the most people in the most cost-effective manner.

5. NVTA Standing Committee Meetings

- **Finance Committee:** The NVTA Finance Committee is scheduled to meet next on Thursday, January 17, 2019 at 1:00pm.
- **Governance and Personnel Committee:** The next meeting of the NVTA Governance and Personnel Committee (GPC) is Thursday, December 13, 2018 at 5:30pm.
- **Planning and Programming Committee:** The NVTA Planning and Programming Committee is not scheduled to meet again until late 2019/early 2020 as part of the update of the Authority's Six Year Program covering fiscal years FY2020-2025.

6. NVTA Statutory Committee Meetings:

- **Planning Coordination Advisory Committee:** The NVTA Planning Coordination Advisory Committee is not scheduled to meet again until late 2019/early 2020 as part of the update of the Authority's Six Year Program covering fiscal years FY2020-2025.
- **Technical Advisory Committee:** The next meeting of the NVTA Technical Advisory Committee is not scheduled to meet again until late 2019/early 2020 as part of the update of the Authority's Six Year Program covering fiscal years FY2020-2025.

7. CMAQ-RSTP Transfers:

- CMAQ and RSTP Transfers requested since the last Executive Director's report are presented in Attachment A.

8. Regional Projects Status Report:

- Please note the updated Regional Projects Status Report (Attachment B), which provides a narrative update for each project and the amount of project reimbursements requested and processed to date.

Attachments:

- A.** CMAQ-RSTP Transfers
- B.** Regional Projects Status Report

NORTHERN VIRGINIA TRANSPORTATION AUTHORITY
MEMORANDUM

TO: Chairman Martin E. Nohe and Members
Northern Virginia Transportation Authority

FROM: Monica Backmon, Executive Director

SUBJECT: Approval of Reallocation of Congestion Mitigation and Air Quality (CMAQ) funds
for the City of Manassas

DATE: December 6, 2018

1. **Purpose:** To inform the Authority of Regional Jurisdiction and Agency Coordinating Committee (RJACC) Approval of Reallocation of Congestion Mitigation and Air Quality (CMAQ) funds for the City of Manassas.
2. **Background:** On September 11, 2008, the Authority delegated the authority to approve requests to reallocate Congestion Mitigation and Air Quality (CMAQ) and Regional Surface Transportation Program (RSTP) funding between projects that were previously approved by the NVTa to the Regional Jurisdiction and Agency Coordinating Committee (RJACC).

On November 28, 2018, the City of Manassas requested the following reallocation:

- \$375,549 in CMAQ funds to the Manassas Signal Software & Equipment project (UPC 109642) from the following projects:
 - \$140,298 in previous year surplus funds from the Citywide Traffic Signal Coordination project (UPC 112301)
 - \$51,811 in previous year NOVA Balance Entry Account funds from the Highway Signalization project (UPC 13465)
 - \$183,440 in previous year NOVA Balance Entry Account funds from the Traffic Signal Improvements project (UPC 100473)

The RJACC approved this request on November 29, 2018.

Attachment(s): DRAFT Letter to VDOT NOVA District Administrator Cuervo
Request from the City of Manassas

Coordination: Regional Jurisdiction and Agency Coordinating Committee



Northern Virginia Transportation Authority

The Authority for Transportation in Northern Virginia

December 13, 2018

Ms. Helen Cuervo
District Administrator
Virginia Department of Transportation
4975 Alliance Dr. Suite 4E-342
Fairfax, Virginia 22030

Reference: Request to Reallocate Congestion Mitigation and Air Quality (CMAQ) funds for the City of Manassas

Dear Ms. Cuervo:

On September 11, 2008, the Authority delegated the authority to approve requests to reallocate Congestion Mitigation and Air Quality (CMAQ) and Regional Surface Transportation Program (RSTP) funding between projects that were previously approved by the NVTA to the Regional Jurisdiction and Agency Coordinating Committee (RJACC).

On November 28, 2018, the City of Manassas requested the following reallocation:

- \$375,549 in CMAQ funds to the Manassas Signal Software & Equipment project (UPC 109642) from the following projects:
 - \$140,298 in previous year surplus funds from the Citywide Traffic Signal Coordination project (UPC 112301)
 - \$51,811 in previous year NOVA Balance Entry Account funds from the Highway Signalization project (UPC 13465)
 - \$183,440 in previous year NOVA Balance Entry Account funds from the Traffic Signal Improvements project (UPC 100473)

NVTA's delegation requires that the RJACC notify the NVTA of these requests. The RJACC approved the requests on November 29, 2018 and the NVTA was informed at their December 13, 2018, meeting. The NVTA has not objected to these reallocations.

Please take the necessary steps to reallocate these funds in the Transportation Improvement Program and the State Transportation Improvement Program. Thank you very much.

Sincerely,

Noelle Dominguez
NVTA RJACC Chairman

cc: Martin E. Nohe, Chairman, NVTA
Monica Backmon, Executive Director, NVTA
Bryan D. Foster, Deputy City Manager, City of Manassas



November 28, 2018

Monica Backmon, Executive Director
Northern Virginia Transportation Authority
3040 Williams Drive, Suite 200
Fairfax, VA 22031

RE: Request to Transfer Congestion Mitigation and Air Quality Improvement funds

Dear Ms. Backmon:

The City of Manassas requests the approval of the Regional Jurisdiction and Agency Coordinating Committee (RJACC) for the transfer of \$375,549 in surplus Congestion Mitigation and Air Quality Improvement (CMAQ) funds.

The funds will be transferred from three different projects to the Manassas Signal Software & Equipment project (UPC 109642). The recipient project is an existing project. The donor projects are listed below:

- UPC 112301 – Citywide Traffic Signal Coordination (\$140,298) - surplus
- UPC 13465 – Highway Signalization (\$51,811) – NOVA Balance Entry Account
- UPC 100473 – Traffic Signal Improvements (\$183,440) – NOVA Balance Entry Account

If you have any questions or concerns about this request, please contact Chloe Delhomme at (703) 257-8235.

Sincerely,

Bryan D. Foster
Deputy City Manager

cc. Claudia Llana, VDOT
Angel Tao, VDOT
Carol Bondurant, VDOT

CMAQ/RSTP Transfer Request Form
(One Sheet Needed Per Donor Project)

Date: 11/28/2018

Name of Jurisdiction/Agency Requesting: City of Manassas

Current Balance of CMAQ/RSTP Funds Currently Allocated to Donor Project (Prior to this Transfer): \$330,298

From (Donor): To (Recipient):

UPC	Project Description	Type of Funds	Transfer from Previous Fiscal Years	If No, Year Requested	Transfer Amount	UPC	Project Description	Previously Approved by NVTA	If Yes, Year Approved	JACC Approval (NVTA)	Authority Approval (NVTA)	Funds Verified (VDOT)	Completed (VDOT)
112301	Citywide Traffic Signal Coordination	CMAQ	Y		\$140,298.00	109642	Manassas Signal Software & Equipment	Y	2009				

TOTAL OF TRANSFER \$140,298.00

Attach Signed Request of Transfer Letter

CMAQ/RSTP Transfer Request Form
(One Sheet Needed Per Donor Project)

Date: 11/28/2018

Name of Jurisdiction/Agency Requesting: City of Manassas

Current Balance of CMAQ/RSTP Funds Currently Allocated to Donor Project (Prior to this Transfer): \$51,811

From (Donor):					To (Recipient):								
UPC	Project Description	Type of Funds	Transfer from Previous Fiscal Years	If No, Year Requested	Transfer Amount	UPC	Project Description	Previously Approved by NVTA	If Yes, Year Approved	JACC Approval (NVTA)	Authority Approval (NVTA)	Funds Verified (VDOT)	Completed (VDOT)
13465 (Balance Entry Account)	Highway signalization	CMAQ	Y		\$51,811.00	109642	Manassas Signal Software & Equipment	Y	2009				

TOTAL OF TRANSFER \$51,811.00

Attach Signed Request of Transfer Letter

CMAQ/RSTP Transfer Request Form
(One Sheet Needed Per Donor Project)

Date: 11/28/2018

Name of Jurisdiction/Agency Requesting: City of Manassas

Current Balance of CMAQ/RSTP Funds Currently Allocated to Donor Project (Prior to this Transfer): \$183,440

From (Donor): To (Recipient):

UPC	Project Description	Type of Funds	Transfer from Previous Fiscal Years	If No, Year Requested	Transfer Amount	UPC	Project Description	Previously Approved by NVTA	If Yes, Year Approved	JACC Approval (NVTA)	Authority Approval (NVTA)	Funds Verified (VDOT)	Completed (VDOT)
100473 (Balance Entry Account)	Traffic Signal Improvements	CMAQ	Y		\$183,440.00	109642	Manassas Signal Software & Equipment	Y	2009				

TOTAL OF TRANSFER \$183,440.00

Attach Signed Request of Transfer Letter



NVTA FY2014-17 Program Project Status

Upcoming Public Information Meetings:

Fairfax County: Fairfax County Parkway Improvements – A public meeting will be held on **January 7, 2019** to focus on storm water management and Popes Head Road interchange options. Venue and time to be decided.

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
Arlington County	Boundary Channel Drive Interchange – Constructs two roundabouts at the terminus of the ramps from I-395 to Boundary Channel Drive, which eliminate redundant traffic ramps to/from I-395. In addition, the project will create multi-modal connections (new trail connection to the Mt. Vernon trail) to/from the District of Columbia that will promote alternate modes of commuting into and out of the District.	\$4,335,000 (FY2014)	Construction	Planning and design underway (awaiting IMR approval from FHWA); construction of the interchange begins in Fiscal Year 2020. Working with VDOT to transfer PE/ROW/CN phases from County to VDOT. Long Bridge Drive was complete on June 28, 2018 and is in closeout.	Long Bridge Drive was completed in June 2018 and interchange is expected by end of Calendar year 2022	Mid-2020	49.9%
Arlington County	Columbia Pike Multimodal Improvement – Includes a modified street cross-section with reconfigured travel and transit lanes, medians and left-turn lanes, utility undergrounding and other upgrades along Arlington's 3.5 mile Columbia Pike corridor from the Fairfax County line on the west end to Four Mile Run.	\$12,000,000 (FY2014)	Construction	Streetscape and Undergrounding plan approval received in May 2017. Washington Gas relocations are complete. The undergrounding and streetscape improvement have commenced with NTP of 2/20/18. Watermain installation work and testing completed. Sanitary sewer work 60% complete. Storm sewer work ongoing. Utility duct banks installation ongoing on the western end of this segment. Redesigning of dry utilities on the eastern end of this segment due to existing utility conflicts.	Spring 2021	Fall 2020	10.1%
Arlington County	Columbia Pike Multimodal Street Improvements (East End) – Includes a modified street cross-section along the eastern portion of Arlington's 3.5 mile Columbia Pike corridor. Specific works includes realignment of road including shifting the roadway south of its existing location,	\$10,000,000 (FY2015-16)	Engineering Construction	Segment A (East End) has been split into two sections. First section is Orme to Oak (West) and the second is Oak to Joyce Street (East). Right-of-Way acquisition underway, but must be completed prior to final plan approval and construction. Pursuing required easements with	Western Half – Fall 2021; Eastern Half – projected Spring 2022 (depending on negotiations)	Western Half – Fall 2021; Eastern Half – projected Spring 2022 (depending on negotiations)	9.5%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
	eliminating the s-curves, utility undergrounding and enhancing pedestrian facilities			<p>property owners. Dominion Electric and VDOT agreements underway for installation of equipment on VDOT land. Design approval is expected in spring 2019.</p> <p>Segment A East is subject to negotiations with Arlington National Cemetery. Completed review of draft Environmental Assessment (EA) with comments sent to U.S. Army Corps of Engineers on 9/21/18. Continuing discussions with ANC based on EA comments.</p>			
Arlington County	Crystal City Multimodal Center – Provides four additional saw-tooth bus bays for commuter and local bus services, seating, dynamic information signage, lighting, additional bicycle parking, curbside management plan for parking, kiss and ride, and shuttles, and pedestrian safety improvements along 18th Street South between South Bell Street and South Eads Streets.	\$1,500,000 (FY2014)	Construction	<p>Ribbon cutting occurred on May 18, 2017.</p> <p>Remaining funds being used to implement the real-time information signage installation. Staff determined type and location of sign. Property easement is being finalized. Power source being identified. Installation is expected by Spring 2019.</p>	<p>Closed construction contract and released retainage by late April 2018.</p> <p>Signage phase to be completed by Spring 2019.</p>	Signage phase to be completed by Spring 2019.	88.4%
Arlington County	Ballston-MU Metrorail Station West Entrance – Constructs a second entrance to the Ballston- MU Metrorail Station, at North Fairfax Drive and North Vermont Street. Includes two street-level elevators & escalators, connecting to an underground passageway & new mezzanine. It will have fare gates, fare vending machines	\$12,000,000 (FY2015-16)	Design	Design work is expected to run two years starting in Winter 2019. County and WMATA staff have reinitiated coordination on the project. WMATA is reviewing the 2006 30% design plans and preparing an estimated level of support for the project. County staff is drafting the project coordination agreement, design support agreement, and	Start of construction in Spring 2021	Fall 2020	0.3%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
	and an attended kiosk. Provides direct access, relieves congestion at the current entrance and provides for more even distribution along the platform			project implementation plan. Project is tied to redevelopment plan of adjacent private property.			
Arlington County	Glebe Road Corridor Intelligent Transportation System Improvements – Design and construction of Intelligent Transportation System (ITS) and Adaptive Traffic Control System, including hardware and software for real time traffic data collection, Forward Looking Infra Red (FLIR) traffic detection, 3D pedestrian and bike detection, interactive audible ADA accessible pedestrian crossings, CCTVs, backup power supply information systems, queue detections, and dynamic message signs.	\$2,000,000 (FY2015-16)	Engineering Construction	Task 1 – On Site Support - Engineer has been procured for this project. Task 2 – Chain Bridge ITS upgrades – 100% design submitted to VDOT. Task 3 – Chain Bridge Fiber communication – In construction phase. 95% completed. Task 4 – ITS Equipment Installations – Equipment procured. 50% completed. Task 5 – TSP equipment installation – Waiting on contract to procure TSP equipment.	Task 2 – Summer 2019 Task 3 - Nov 2018 Task 4 – Nov 2018 Task 5 – Fall 2018	Task 2 – Summer 2019 Task 3 - Nov 2018 Task 4 – Nov 2018 Task 5 – Fall 2018	20.9%
Arlington County	Lee highway Corridor ITS Enhancements – The project proposes to address congestion, safety, and transit issues by installing an Intelligent Transportation System (ITS) and corresponding Adaptive Traffic Control System program, to better manage traffic flow for both automobiles and buses. The project will install additional Bluetooth devices, count stations, CCTV cameras, and Forward Looking Infrared (FLIR) detectors in order to monitor traffic flow and safety of all modes. At the	\$3,000,000 (FY2017)	Design, PE, ROW, Construction	Task 1 – Lee Hwy / Adams – 90% design completed Task 2 – Lee Hwy / Danville - 90% design completed Task 3 – Lee Hwy / Spout Run - 30% design completed Task 4 - Lee Hwy / Old Dom. - 30% design completed Task 5 – Lee Hwy/Culpepper - 30% design completed Task 6 – ITS Equipment installation – Field survey completed. Equipment procurement in process.	June 2020	June 2020	5.4%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
	interchange of Lee Highway and I- 66, the project will upgrade two signals, providing a better-timed connection between I-66 and Lee Highway. The project will also upgrade existing mast arm signals and add or improve existing streetlights along Lee Highway.						
Arlington County	Crystal City Streets: 12 th Street Transitway, Clark/Bell Realignment & Intersection Improvements – The goal is to streamline the existing road network, make movements for all modes of transportation more efficient, create new connections to the street grid network, and to construct an extension of the Crystal City-Potomac Yard (CCPY) Transitway. It includes reconfiguring the street between South Eads Street and South Clark Street to provide exclusive transit lanes, reconfigure and realign a segment of Clark Street with Bell Street, and the intersection improvements around 23rd Street South and US-1 will simplify the design of three closely-spaced intersections that are confusing and inefficient for all modes.	\$11,600,000 (FY2017)	Design, PE, ROW, Construction	<p>12th Street design plans are at 30%. The County has decided to combine this phase of the project with the larger CCPY extension project to Pentagon City Metro. County engineers will bring that phase to 30% and then complete overall design concurrently. This phase is currently on hold pending further traffic studies to accommodate the Transitway extension.</p> <p>23rd street has been split into 2 phases. The segment between US1 and Eads will be completed in Phase 1. Design has been expanded to include improvements on the south side of this segment in Phase 1. Design and construction are scheduled to be completed by Spring/Summer 2019.</p> <p>The new Phase 2 will include the reconfiguration of US1 interchange and adjacent pedestrian facilities as well as the section of 23rd Street from Eads to Crystal Drive. This project will be designed in coordination with an adjacent private sector development.</p>	June 2021	June 2021	12%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
				Discussions have begun with that developer and design may begin by February 2019. Phase 2 will also include the closing of the existing pedestrian tunnel under US1 and removal of all above-ground structures Clark/Bell Realignment has completed 30% design. An NTP was issued to Volkert in early April and design work continues towards the 60% level. The remaining design work is scheduled to be completed in early 2020.			
Fairfax County	Innovation Metrorail Station – Construction of the Silver Line Phase II extension of the rail system from Washington DC, to and beyond the Dulles International Airport. This multimodal facility will include bus bays, bicycle parking, kiss-and-ride and taxi waiting areas, as well as pedestrian bridges and station entrances from both the north and south sides of the Dulles Airport Access Highway/Dulles Toll Road.	\$41,000,000 (FY2014)	Design, Construction	Pedestrian bridges are complete. The County has awarded the contract for construction and work is expected on the kiss and ride, bike facilities and taxi waiting areas. The bus bays have been completed on the south side.	Spring 2019	Spring 2019	92%
	Innovation Metrorail Station (Continuation) - Construction of the Silver Line Phase II extension of the rail system from Washington DC, to and beyond the Dulles International Airport. This multimodal facility will include bus bays, bicycle parking, kiss-and-ride and taxi waiting areas, as well as pedestrian bridges and station entrances	\$28,000,000 (FY2015-16)	Construction	Pedestrian bridge is complete. The County has awarded the contract for construction and work is expected on the kiss and ride, bike facilities and taxi waiting areas. The bus bays have been completed on the south side.	Spring 2019	Spring 2019	99.4%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
	from both the north and south sides of the Dulles Airport Access Highway/Dulles Toll Road.						
Fairfax County UPC 108720	VA Route 28 Widening – Prince William County Line to Route 29 - Widen from 4 to 6 lanes including intersection improvements and pedestrian/bicycle facilities.	\$5,000,000 (FY2015-16)	PE and Environmental Study	Design: Approximately 20% complete. Environmental: NEPA Concurrence for revised project scope received from FHWA. VDHR on 10/23/18 provided concurrence that project would have no adverse impact on historic properties. Draft Noise Study submitted to VDOT on 11/19/18. Air study should be complete by December 2018. Traffic: Draft 2040 traffic model submitted to VDOT 10/18/18. Utility Designation survey completed in May 2016. Geotech: Draft Geotechnical Data Report sent to VDOT for review on 10/19/18.	2023	2019	39.2%
UPC 108720	VA Route 28 Widening – Prince William County Line to Route 29 (continuation) - Widen from 4 to 6 lanes including intersection improvements and pedestrian/bicycle facilities.	\$5,000,000 (FY2017)	PE, ROW	Continuation of the 2015-16 project.	2023	2019	0%
Fairfax County UPC 107937	Fairfax County Parkway Improvements – A Study of short and long-term corridor improvements, Environmental Assessment (EA)/ Finding of No Significant Impact (FONSI), and/or Preliminary Engineering for five segments of the Parkway.	\$10,000,000 (FY2015-16)	Design, Environmental, PE	VDOT awarded the contract on 5/1/2017 and started working on traffic analysis and alternatives development. The overall project is about 20% complete, including obtaining survey information, developing multiple design concepts (Popes Head/Shirley gate interchange, Burk Center Parkway intersection improvement, and Parkway	2023	Spring 2019	40%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
				widening), initiating Traffic data collection, Noise analysis, Environment assessment, IJR framework, TDM, public outreach programs etc. Three public information meetings were held on Sep 25, Sep 27, and Oct 3. Another public meeting will occur on Jan 7, 2019 to focus on storm water management and Popes Head Road interchange options. NEPA documents will be prepared prior to the public hearing. The preliminary noise analysis is ongoing.			
Fairfax County UPC 107937	Route 286 Fairfax County Parkway Widening: Route 123 to Route 29 – Widen Route 286 from four lanes (undivided) to six lanes (divided). It also includes bike-ped amenities such as paved trail. Intersection improvement and access management will be considered in design.	\$10,000,000 (FY2017)	ROW	VDOT awarded the contract on 5/1/2017 and started working on traffic analysis and alternatives development. The overall project is about 20% complete, including obtaining survey information, developing multiple design concepts (Popes Head/Shirley gate interchange, Burk Center Parkway intersection improvement, and Parkway widening), initiating Traffic data collection, Noise analysis, Environment assessment, IJR framework, TDM, public outreach programs etc. Three public information meetings were held on Sep 25, Sep 27, and Oct 3. Another public information meeting will occur on Jan 7, 2019 to focus on storm water management and the Popes Head Road Interchange options. NEPA documents will be prepared	2023	Spring 2021	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
				prior to the public hearing.			
Fairfax County UPC 109814 & 5559	Rolling Road Widening – Widen Rolling Road from 2 to 4 lanes from Old Keene Mill Road (VA 644) to Franconia Springfield Pkwy (VA 289) and Fairfax County Parkway (VA 286). Project will add pedestrian and bicycle facilities.	\$5,000,000 (FY2015-16)	Design, PE, ROW	Phase 1 (interim improvements at Old Keene Mill Road and Rolling Road intersection) and Phase 2 (roadway design) design is in progress. A public hearing was held on February 27. Fairfax County Board endorsed public hearing plans on 7/31/18. Construction to begin in fall 2019 and end in fall 2020.	Phase 1: 2020 Phase 2: 2024	Fall 2018	62.5%
Fairfax County UPC 106742	Frontier Drive Extension - Extend Frontier Drive from Franconia-Springfield Parkway to Loisdale Road, including access to Franconia-Springfield Metrorail Station and interchange improvements (braided ramps) to and from the Parkway. Provide on-street parking along Frontier Drive where feasible, as well as add pedestrian and bicycle facilities.	\$2,000,000 (FY2015-16)	Design, PE	VDOT is administering this project. Design and Preliminary Engineering related efforts are underway. The IMR has received conditional approval based upon some modifications necessary to the modelling but are the subject of a supplemental submitted by the consultants for some out of scope efforts. More coordination required with WMATA. At a recent Value Engineering presentation. Fairfax County indicated conditional agreement on the VE recommendations which will result in significant redesign if adopted. Public Hearing has been postponed indefinitely.	2022-2023	Fall 2018 (Full payment made to VDOT)	100%
Fairfax County UPC 106917 (Parent UPC 52328; Asso UPC 99478)	Route 7 Widening: Colvin Forest Drive to Jarrett Valley Drive – Widen Route 7 from four to six lanes, improve intersections, and add 10-ft shared use path on both sides with connections to local trails.	\$10,000,000 (FY2017)	ROW	30% plans completed. Public hearing held on 11/15/16. Official RFP was released on 11/21/17. A Working Group meeting was held on March 7, 2018. Bids were opened on 3/29/18. CTB Award and NTP to the Design-Build contractor	2024	June 2020	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
				<p>expected in July 2018. Construction is anticipated to begin in early 2019. Final project completion is expected in Summer 2024. Kick-off meeting with DB Team. Preliminary design going on. This includes aerial mapping, field surveys, utility designations, utility test pits, pipe video inspections, property title searches (240 of 280 searches complete; will proceed with ROW paperwork for ~60 properties shortly, since there are no significant impacts), traffic counts, geotech investigations, wetland delineations and setting up horizontal and vertical alignments (vertical alignment will not be set until mapping is complete; horizontal completed). This is expected to take several months. Field surveys completed by Nov. 1st. Geotech report is expected in May 2019. Early ROW plans in Dec 2018. Working Group Meeting #19 scheduled on 12/13/18. ROW plan submission meeting scheduled on 12/17/18.</p>			
Loudoun County	Leesburg Park and Ride – Funding of land acquisition for a second Leesburg Park and Ride facility to accommodate a minimum of 300 spaces.	\$1,000,000 (FY2014)	ROW, Construction	A construction contract was awarded and a construction kick-off meeting was held on October 1, 2018 to begin construction for a 300-space park and ride lot adjacent to Bolen Park in the Town of Leesburg. Site work started on October 22, 2018	January 2020	January 2020	0%
Loudoun	Belmont Ridge Road -	\$19,500,000	Construction	Design is complete. Right of	Summer	Summer	10.5%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
County	Truro Parish Road to Croson Ln – The road will be widened from a substandard two-lane rural section to a four-lane arterial standard with the appropriate auxiliary turn lanes and signalization.	(FY2015-16)		way acquisition continues.	2021	2021	
Loudoun County UPC 97529, 105064, 105575	Loudoun County Parkway (VA Route 607) – U.S. 50 to Creighton Rd – Provides for the design, right-of-way acquisition and construction of Loudoun County Parkway from Creighton Road to U.S. Route 50. The project will be designed as a four-lane urban major collector with a divided median in a six-lane ultimate right-of-way, associated turn lanes and shared use path.	\$31,000,000 (FY2015-16)	Design, ROW, Construction	The construction of intersection at Loudoun County Parkway and Old Ox Road is complete. Additional work to design, acquire ROW, and construct a right turn lane from southbound Loudoun County Parkway to Westbound Route 50 is being initiated.	Mid 2021	Mid 2021	34.1%
Loudoun County/ Town of Hillsboro	NEW: Route 9 Traffic Calming: Town of Hillsboro – The project includes roundabouts at RT 9/RT 719 and RT 9/ RT690S intersections, sidewalks on both sides of RT 9, streetscaping, pedestrian lighting, raised and at-grade crosswalks, on-street parking, a closed storm sewer system, shared-use path connecting to existing and planned area trails, overhead utility burial, duct banks for future data utilities, and new drinking water main, sanitary sewer main and laterals.	\$12,112,000 (FY2018-23 SYP)	Design, ROW, Construction	Project at 100% design, awaiting final comments on second round of reviews from VDOT and Loudoun County. ROW progressing on schedule, Appraisals 100% complete, 85% offers made, 60% offers accepted and signed. Dominion Energy Authorization, GO letter for Eastern Roundabout issued.	Mid 2020	Mid 2020	6.2%
Prince William	Route 1 Widening from Featherstone Road to	\$3,000,000 (FY2014)	Design	Duct bank design completed and approved by VDOT	April 2021	October 2018	78.5%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
County	Marys Way – Widen Route 1 from a 4 lane undivided highway to a 6 lane divided highway. The total distance for the project will be 1.3 miles and will include the construction of a 10 foot wide multi-use trail on the west side and a five foot wide sidewalk on the east side, along the entire route.			Finalizing roadway project design.			
	Route 1 Widening from Featherstone Road to Marys Way (continuation) - Widening of Route 1 from a 4 lane undivided highway to a 6 lane divided highway. The total distance for the project will be 1.3 miles and will include the construction of a 10 foot wide multi-use trail on the west side and a five foot wide sidewalk on the east side, along the entire route.	\$49,400,000 (FY2015-16)	Design, ROW Acquisition, Construction	Right of Way plan approval and authorization received from VDOT for total and partial takes. There are approximately 69 parcels impacted with 11 total takes. All ROW has been acquired with the exception of 12 parcels waiting for settlement. Property Demolition has resumed and is ongoing with asbestos removal as needed. Roadway construction advertisement is anticipated for January 2019, with award in March 2019. The \$14,475,732 Duct Bank construction contract was awarded to Sagres Construction Corporation on August 7, 2018. Construction of the Duct Bank is anticipated to take one year. The pre-construction meeting was held on August 27, 2018. The duct bank construction activities are ongoing on schedule. Several buildings have been demolished. Demolition of structures continues and removal of tanks from service stations are ongoing.	April 2021	April 2021	49.4%
	Route 1 Widening from	\$11,000,000	Construction	Continuation of the FY2014	April 2021	April 2021	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
	Featherstone Road to Marys Way (continuation) - Widening of Route 1 from a 4 lane undivided highway to a 6 lane divided highway. The total distance for the project will be 1.3 miles and will include the construction of a 10 foot wide multi-use trail on the west side and a five foot wide sidewalk on the east side, along the entire route.	(FY2017)		and FY2015-16 projects above.			
Prince William County	Route 28 Widening from Linton Hall Road to Fitzwater Drive -- Widen from a 2 lane undivided roadway to a 4 lane divided highway. Project includes the construction of a multi-use trail on the south side and a sidewalk on the north side.	\$28,000,000 (FY2014)	Engineering, ROW Acquisition, Construction	ROW acquisition and utility relocations are complete. On October, 2018, the contractor completed the southbound lanes to final configuration and traffic shift. Northbound lane construction is ongoing.	October 2019	October 2019	59.5%
Prince William County	Route 28 Widening from Route 234 Bypass to Linton Hall Road - Widen approximately 1.5 miles of Route 28 from a 4 lane undivided highway to a 6 lane divided highway, which will include a multi-use trail and sidewalk.	\$16,700,000 (FY2015-16)	Design, ROW Acquisition, Construction	Project was bid as an unsolicited PPTA (Public-Private Transportation Act) proposal. The construction contract was awarded on March 6, 2018 to Shirley Contracting, LLC. The QA/QC plan was approved in April 2018. Design activities are ongoing. Negotiating with area developer that may be working in the area simultaneously to reduce impacts and duplication. Design activities are ongoing. Final bridge typical section design is being re-designed to accommodate asphalt trail.	Summer 2021	Design March 2018 thru summer 2019. Construction to begin summer 2019.	10.4%
	Route 28 Widening from Route 234 Bypass to Linton Hall Road (continuation) - Widen	\$10,000,000 (FY2017)	Construction	Continuation of the FY2015-16 project above.	Summer 2021	Design March 2018 thru summer	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
	approximately 1.5 miles of Route 28 from a 4 lane undivided highway to a 6 lane divided highway, which will include a multi-use trail and sidewalk.					2019. Construction to begin summer 2019.	
City of Manassas/Prince William County	Route 28 (Manassas Bypass) Study – Godwin Drive Extended - This study will evaluate the scope, cost, environmental, traffic forecasts, alternative alignments and feasibility factors required to gain approval for Route 28 corridor congestion improvements between the City of Manassas and Fairfax County.	\$2,500,000 (FY2015-16)	Engineering Study	NEPA process began in Spring 2018, with an approximate 21 to 36-month timeline. A new task order with Parsons Transportation Group was finalized in April 2018. Additional funds have been approved as part of the NVTA SYP. VDOT provided a signed concurrence letter from FHWA indicating that the study can move forward as an EA on July 26, 2018. Preliminary data collection is completed. The technical report is being finalized. Public Information Meetings are scheduled for December 5 th (in Prince William County) and December 6 th (in Fairfax County). Purpose and need will be developed.	Location study (phase 1 of the overall study) completed in November 2017. NEPA (phase 2) to be completed by spring 2021.	Location study (phase 1 of the overall study) completed in November 2017. NEPA (phase 2) to be completed by spring 2021.	37.9%
City of Alexandria	Potomac Yard Metrorail Station EIS – This project supports ongoing design and environmental activities associated with the development of a new Blue/Yellow Line Metrorail station at Potomac Yard, located between the existing Ronald Reagan Washington National Airport Station and Braddock Road Station.	\$2,000,000 (FY2014)	Design Environmental	Project phase completed and final reimbursement submitted 04/23/2018.	EIS Phase is complete	EIS Phase is completed. Project completion form accepted by NVTA	100%
	Potomac Yard Metrorail Station (continuation) - Planning, design, and construction of a new	\$1,500,000 (FY2015-16)	Planning, PE, Design	Project phase completed and final reimbursement submitted as of 08/08/2018.	Planning phase is complete	Completed in September 2018.	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	---

	Metrorail station and ancillary facilities at Potomac Yard along the existing Metrorail Blue and Yellow lines between the Ronald Reagan Washington National Airport Station and the Braddock Road Station.					Project close out form submitted on 10/1/2018.	
	Potomac Yard Metrorail Station (continuation) - Planning, design, and construction of a new Metrorail station and ancillary facilities at Potomac Yard along the existing Metrorail Blue and Yellow lines between the Ronald Reagan Washington National Airport Station and the Braddock Road Station.	\$66,000,000 (FY2017)	Design, PE, Construction (Design-Build)	WMATA awarded the contract on September 10, 2018 to the Potomac Yard Constructors JV for design and construction of the project. Notice to Proceed was issued 9/24/2018. The City has conducted several public meetings to present the design of the station access to the public. The City in conjunction with the contractor and WMATA continue to advance the project design. Additional public meetings will be held in December. The state announced \$50 million in funds on November 13 for the south entrance in association with the Amazon HQ2 project. The funding will require approval (likely sometime in 2019) by the Commonwealth Transportation Board. The City is working with WMATA and the state to explore the feasibility and cost of including the south entrance into the current project. We are also determining whether the scale of the entrance will be the same as contemplated in the original station design. The chief goal	Project completion is currently scheduled for Winter/ Spring 2022	Phase will be completed in 2022.	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
				is to ensure the current project remains on schedule for a 2022 opening. There is approximately 18 months of design and construction that can proceed before a decision on how to implement the south entrance would become a critical path item.			
City of Alexandria	Shelters and Real Time Transit Information for DASH/WMATA – Constructs bus shelters and provides associated amenities such as real time information at high ridership stops.	\$450,000 (FY2014)	Asset Acquisition, Construction	Since January 2017, 19 shelters have been constructed and opened to the public. Final NVTA reimbursement completed. Project colose out form submitted on 12/4/18.	Summer 2018	Summer 2018	100%
City of Alexandria	Traffic Signal Upgrades/Transit Signal Priority – Includes design of transit priority systems on Route 1 and Duke Street, and purchase of equipment and software to install transit signal priority and upgrade traffic signals on Route 1.	\$660,000 (FY2014)	Design, Asset Acquisition	Installation of the equipment is underway. Most of the equipment has been purchased by the contractor but the City is still waiting on few as the specialized modems and SIM Cards equipment to be delivered by WMATA (anticipated delivery of the pending equipment is at end of December 2018). The associated equipment programming and specialized site configuration for transit priority is underway and is expected to be completed by the end of January 2019. The testing procedures of the newly installed transit priority system are anticipated to start early February 2019.	Winter 2019	Winter 2018	12.7%
City of Alexandria	Duke Street Transit Signal Priority - Includes design, install and implementation of a transit vehicle signal priority system (on board system	\$190,000 (FY2015-16)	Construction	Installation of the equipment is underway. Most of the equipment has been purchased by the contractor but the City is still waiting on few as the specialized	Winter 2019	Fall 2019	31.6%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
	on DASH and field equipment along the route) on Duke Street.			modems and SIM Cards equipment to be delivered by WMATA (anticipated delivery of the pending equipment is at end of December 2018). The associated equipment programming and specialized site configuration for transit priority is underway and is expected to be completed by the end of January 2019. The testing procedures of the newly installed transit priority system are anticipated to start early February 2019.			
City of Alexandria	West End Transitway (WET) - Will provide frequent, reliable transit service connecting major activities. The WET will connect to two metro stations (Van Dorn, Pentagon), major employment centers (Pentagon, Mark Center), and major transit nodes (Landmark Mall, Southern Towers, and Shirlington Transit Center).	\$2,400,000 (FY2015-16)	Design, Construction	The project has been revised to align with available funding in order for the City to achieve a beneficial facility sooner. The first phase will be along Van Dorn between Landmark Mall Rd and Sanger Avenue and Beauregard between Sanger Avenue and Mark Center Drive. The procurement for design services is anticipated for 3 rd Quarter of FY 2019.	2024	2021	36.6%
City of Fairfax	Chain Bridge Road Widening/Improvements from Route 29/50 to Eaton Place – Widen Route 123 (Chain Bridge Road) to six lanes, improves the lane alignments of the roadway approaches for the intersection of Route 29/50 (Fairfax Boulevard) at Route 123 and improves pedestrian accommodations at all legs of the intersection. Includes extensive culvert improvements to eliminate roadway flooding caused by	\$5,000,000 (FY2014)	ROW Acquisition, Construction	NTP for construction was issued on September 19, 2016. Detour at CBR/Route 50 ended. Punchlist items.	December 2018	December 2018	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
	the inadequate culvert under Route 123.						
	Chain Bridge Road Widening/Improvements from Route 29/50 to Eaton Place "Northfax" – Widens Route 123 (Chain Bridge Road) to 6 lanes, improves the lane alignments of the roadway approaches for the intersection of Route 29/50 (Fairfax Boulevard) at Route 123 and improves pedestrian accommodations at all legs of the intersection. Includes extensive culvert improvements to eliminate roadway flooding caused by the inadequate culvert under Route 123.	\$10,000,000 (FY2015-16)	Construction	NTP for construction was issued on September 19, 2016. Detour at CBR/Route 50 ended. Punchlist items.	December 2018	December 2018	70.5%
City of Fairfax	Kamp Washington Intersection Improvements – Eliminates the existing substandard lane shift between Route 50 and Route 236 through the intersection; signalization phasing improvements; construction of an additional southbound lane on U.S 29 from the Kamp Washington (50/29/236) intersection to the existing third southbound lane; extension of the westbound through lanes on VA 236 (Main Street) from Chestnut Street to Hallman Street; lengthening of turn lanes to provide additional storage for turning vehicles from Route 50 to Route 50/29 and Route 236 to Route 29; new crosswalks, curb ramps, sidewalks and	\$1,000,000 (FY2015-16)	Construction	Construction began in December 2015. Project is substantially complete. Working on punch list items.	January 2019	January 2019	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
	pedestrian signalization; and replacement of span-wire signals with mast arm signals.						
City of Falls Church	Pedestrian Access to Transit – Includes the provision of enhanced pedestrian connections to the Intermodal Plaza being designed for the intersection of South Washington Street and Hillwood Avenue. The Intermodal Plaza will serve as a focal point for bus transportation in the area when completed.	\$700,000 (FY2014)	Engineering, Environmental, Construction	100% design completed. Currently in ROW phase with 8 out of 12 easements completed. Utility undergrounding contract award made to Sagres Construction Corp on June 28, 2017. Notice to Proceed issued on September 11, 2017, and currently under construction. Closed out construction.	Complete in August 2018	Complete in August 2018	100%
City of Manassas	Route 28 Widening South to City Limits – Includes widening Route 28 from 4 lanes to 6 lanes from Godwin Drive in Manassas City to the southern city/Prince William County limits. This project also adds a dual left turn lane on north bound Route 28 to serve Godwin Drive. The project eliminates a merge/weave problem that occurs as travelers exit the 234 bypass and attempt to cross 2 lanes to access Godwin Drive. Signalization improvements are included.	\$3,294,000 (FY2015-16)	Engineering, ROW Acquisition, Construction	PE phase is ongoing. PE plans at 90%. Obtained CTB approval for "Limited Access Control Change." Right of Way acquisition and utility relocation coordination continues. Project advertising expected in spring 2019.	October 2019	October 2019	0.4%
Town of Dumfries UPC 90339	Widen Route 1 (Fraleigh Boulevard) Brady's Hill Road to Route 234 (Dumfries Road) - This project will complete the Northern segment of a Prince William County funded project (VDOT's Route 1 / Route 619) and will allow local traffic to travel to and from Quantico / Stafford to	\$6,900,000 (FY2015-16)	Engineering	The project had a PFI stage milestone meeting on 9/13/2017. The design team has addressed the PFI comments. Environmental Document is complete. Resolution of Design Support was received by the Town. Value Engineering has been approved in July 2018. A design Public Hearing was	FY2025	FY2023	10.2%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
	the Route 234 interchange and communities along the Route 1 corridor. This project will bring northbound and southbound Route 1 onto the same alignment by widening Route 1 NB from 2 lanes to 6 lanes, with a wide curb lane for on-road bicycle use and a sidewalk and multi-use trail for pedestrians and other modes. It includes replacing the bridge over Quantico Creek.			held on Thursday October 18, 2018. Design approval is scheduled for spring of 2019. ROW is expected to begin in July 2019.			
Town of Herndon	Intersection Improvements (Herndon Parkway/Sterling Road) – Street capacity improvements for congestion relief. Project includes ROW acquisition and construction to build a sidewalk on the north side of Sterling Road between Herndon Parkway and the town limits.	\$500,000 (FY2014)	Final Engineering, ROW Acquisition, Construction	Sidewalk construction on Sterling Rd west of Herndon Pkwy is complete and close-out pending	Highway capacity improvements completed November 2014.	Complete in June 2018	40.1%
Town of Herndon	Intersection Improvements (Herndon Parkway/Van Buren Street) – Street capacity improvements for congestion relief. Project includes sidewalk/trail connectivity to Herndon Metrorail.	\$500,000 (FY2014)	Construction	Design is at 80% complete. Land acquisition and utility underground/relocation to occur during early 2019.	Expected in 2020, prior to the opening of Dulles Metrorail Phase II.	Spring 2020	0%
Town of Herndon	Access Improvements (Silver Line Phase II – Herndon Metrorail Station) – Provides additional vehicle and bus pull-off bays and major intersection improvements to include ADA accessible streetscape, paver crosswalks, bike-pedestrian signalization, refuge media islands and bus	\$1,100,000 (FY2014)	Engineering, ROW Acquisition, Construction	Currently in ROW phase. Construction expected to start in early 2020.	Expected in 2020, to be coordinated with the opening of Dulles Metrorail Phase II.	Winter 2020	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
	shelter/transit facilities.						
Town of Herndon UPC 50100	East Elden Street Improvement & Widening - Widen and reconstruct East Elden Street from 4 to 6 lanes with a raised landscaped median between Fairfax County Parkway and Herndon Parkway; continue as a 4-lane section with a raised landscaped median and dedicated turning lanes between Herndon Parkway and Van Buren Street; transition to a 2-lane section with left-turn lanes between Van Buren and Monroe Street. The project will be ADA accessible to include pedestrian/audio signalization, crosswalk enhancements and bus stop improvements at select major intersections as well as proposed bike lanes along the length of the project.	\$10,400,000 (FY2015-16)	ROW, Utilities	Right of way acquisition/street dedication in 2018-2019. Construction advertisement to occur in 2022. VDOT and consultant continue work on Field Inspection / Right of Way plans. VDOT is conducting Utility Field Inspection (UFI) to coordinate the latest PE plans with utility companies.	2024	TBD after contract award	0%
Town of Leesburg UPC 89890	Edwards Ferry Road and Route 15 Leesburg Bypass Grade Separated Interchange (Continuation) - The project consists of development of a new grade-separated interchange on Edwards Ferry Road at the Route 15 Leesburg Bypass. The existing signalized at-grade intersection at this location is heavily congested.	\$1,000,000 (FY2015-16)	Design	Interchange Justification Report Traffic Framework document was approved on 7/14/16. Public Involvement Meeting was held on March 2 where three alternative proposals were presented. The town endorsed Alternative B on 5/9/17. Preliminary Field Inspection meeting held on 8/9/17. Draft CE has been prepared and has been approved by Federal Highway in April 2018. Public Hearing was held in May 2018. Value Engineering recommendations as well as IJR currently under review with Central Office. PH Transcript and Design	Design approval expected in early 2019.	Design approval expected in early 2019. (Full payment made to VDOT)	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
-------------------------	---------------------	------------	--------------------	--------	-------------------------	--	---

				Approval request also currently under review at the District.			
Town of Leesburg UPC 106573	Route 7 East Market Street and Battlefield Parkway Interchange - Improve safety and pedestrian/vehicle flow by building a grade-separated interchange which will allow Route 7 to become a limited-access freeway through the Town of Leesburg	\$13,000,000 (FY2015-16)	Design	On June 27, 2017, the Leesburg Town Council endorsed Alternate 4 (Single Point Urban Interchange-SPUI), Right in/Right out with an acceleration lane at Cardinal Park Drive and Design Build delivery method. The NEPA document (CE) is under way. Public Hearing held Mar 7, 2018. The NEPA document (CE) approved by FHWA on June 8, 2018. Request for D-B Proposal (RFP) and conceptual plans released on June 18, 2018. RFP process continues. Alternate Technical Concepts (ATCs)/proprietary meetings held and ATC under review. Technical proposals due on November 27, 2018 and Price Proposals due on December 12, 2018.	November 2021	November 2019	30.8%
	Route 7 East Market Street and Battlefield Parkway Interchange (continuation) - Improve safety and pedestrian/vehicle flow by building a grade-separated interchange which will allow Route 7 to become a limited-access freeway through the Town of Leesburg.	\$20,000,000 (FY2017)	Construction	Continuation of the FY2015-16 project above.	November 2021	Begin construction on 2020	0%
Potomac and Rappahannock Transportation Commission	Western Maintenance Facility – New facility will alleviate overcrowding at PRTC's Transit Center (which was designed to accommodate 100 buses, but is currently home to over	\$16,500,000 (FY2015-16)	Construction Testing Inspection Oversight	Building Permit was approved by Prince William County on 2/5/2016. Building Permit has been extended indefinitely. Because of two years of delay in order to be able to use the NVTA (Financial Close for I-66	late Spring 2020	December 2019	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
	166 buses) and to permit service expansion as envisioned and adopted in PRTC's long range plan.			has taken place), additional funding has been requested to cover increase in construction costs. PRTC was awarded \$11M in Concessionaire payment funds. Still awaiting project agreements from DRPT. Bid packages were issued July 16, with bids being due August 16, 2018. Clark Construction is working with the bidders to evaluate prices. On average bids increased by 25% from 3 years ago with copper and steel increasing by 40%. May have to cut some items in order to stay within budget. Start of construction expected in early 2019. Seeking Commission authorization to amend Clark's contract to include GMP (Guaranteed Maximum Price) for construction. Waiting for DRPT agreement for the Concession Payment – NTP may have to be delayed if agreement isn't completed by end of month as we'll be unable to sign contract with Clark.			
Virginia Railway Express	Alexandria Station Tunnel – Includes a pedestrian tunnel connection between Alexandria Union Station/ VRE Station and the King Street Metrorail Station, as well as the improvement of the VRE station east side platform to enable it to service trains on both sides.	\$1,300,000 (FY2014)	Construction	The concept of the tunnel project is being reconsidered due to constructability, schedule considerations and projected cost increases.	TBD	TBD	0%
Virginia Railway Express	Gainesville to Haymarket Extension/ Broad Run Expansion – Corridor	\$1,500,000 (FY2014)	Planning, Project Developmen	Phase I, planning and alternatives analyses, complete. Phase II, NEPA/PE,	2022	2019	75.8%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
	study and preliminary engineering development of an 11-mile VRE extension from Manassas to Gainesville-Haymarket.		t, Conceptual Design	is underway. Project development including preliminary engineering/30% design for expansion of the VRE Broad Run Station and Maintenance and Storage Facility (MSF) site, the selected VRE Manassas Line expansion option, is underway. NEPA effects assessment is underway. The project development phase including NEPA/PE will be complete in early 2019, pending Norfolk Southern review.			
Virginia Railway Express	Lorton Station Second Platform – Includes final design and construction of a 650 foot second platform at the VRE Lorton Station in Fairfax County to accommodate trains up to 8 cars in length.	\$7,900,000 (FY2014)	Final Design, Construction	Preliminary engineering/30% design plans and NEPA documents are currently under review by CSXT. Once design review comments are received, the PE plans and environmental documents will be revised and the project development phase completed. Final design is anticipated to start by early 2019. It is anticipated that Construction will start in 2020 and be complete by 2022.	2022	2022	4.5%
Virginia Railway Express	Manassas Park Station Parking Expansion - Planning and engineering investigations to expand parking and pedestrian connections at the VRE Manassas Park station	\$500,000 (FY2015-16)	Planning & Engineering Studies	Alternatives analysis and planning and Preliminary Engineering/30% design complete. A zoning waiver was approved by the Planning Commission and Governing Body for the project. All work associated with FY15/16 funding is complete.	Completed in Spring 2018	Completed in Spring 2018	100%
	Manassas Park Station Parking Expansion (continuation) - Planning and engineering investigations to expand	\$2,000,000 (FY2017)	Design, PE, Environment al	Continuation of the FY2015-16 project. Value Engineering (VE) recommendations being vetted by the City.	2022	2020	5.1%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
	parking and pedestrian connections at the VRE Manassas Park station.			Coordination with Norfolk Southern for access to railroad ROW for survey and geotechnical work ongoing.			
Virginia Railway Express	Franconia-Springfield Platform Expansion - Design and construction to extend the existing north-side (Metro station side) platform by up to 700 feet to allow the north-side platform at the station to be usable by full length VRE trains. It also includes design and construction of modifications to the south-side platform at the station.	\$13,000,000 (FY2015-16)	Design, Construction	Preliminary engineering/30% design plans and environmental documents are currently under review by CSXT. Once design review comments are received, the PE plans and environmental documents will be revised and the project development phase completed. Final design is anticipated to start by early 2019. It is anticipated that Construction will start in 2020 and be complete by 2022.	2022	2022	2.6%
Virginia Railway Express	Rippon Station Expansion and Second Platform - Includes NEPA, design and construction to modify the existing platform and add a second platform at the station to service trains up to 8 cars long. An elevator will also be constructed to get passengers to the new platform.	\$10,000,000 (FY2015-16)	NEPA, Design, Construction	Draft preliminary engineering/30% design plans and NEPA documents are complete for review by CSXT, pending a final design review agreement. Final Design services are anticipated to be completed by 2021 with construction completed by 2023.	2023	2023	0%
Virginia Railway Express	Slaters Lane Crossover - Includes the design and construction of a rail crossover and related signal equipment near Slaters Lane, north of the VRE Alexandria station. It will enable trains to move between all 3 tracks and makes the east side (Metro side) platform at the VRE Alexandria station usable from both sides.	\$7,000,000 (FY2015-16)	Design, Construction	Final design and Construction Agreement/Force Account Agreement between CSXT and VRE complete. Construction initiated but on hold until January 2019.	2019	2019	1.3%
Virginia	Crystal City Platform	\$400,000	Planning	Concept Design is complete.	2023	September	85.5%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 11/30/18
Railway Express	Extension Study - Includes planning and engineering investigations to evaluate the options for expansion of the VRE Crystal City station that will alleviate existing crowding, improve multimodal connections, and accommodate future service expansion and bi-directional service. The project includes development of a NEPA checklist.	(FY2015-16)	Engineering Studies	Advertisement of a request for proposals (RFP) for preliminary engineering/30% design and environmental review consultant is scheduled for early 2019 to continue project development activities using state funding; NVTA has approved final design funding for FY2020.		2018. Final invoice is being prepared.	
Washington Metropolitan Area Transit Authority	8-Car Traction Upgrades – Begins the process of upgrading traction power along the Orange Line by incrementally improving the power system to increase power supply capacity to support the future expanded use of eight car trains.	\$4,978,685 (FY2014)	Construction Contract Admin.	Installation of the traction power gear began June 11, 2017 at K06TB2 Greenwich Street. K06TB2 was cutover back on-line July 28, 2017 and punch list items completed by September. The second location at K07TB2 was cutover back on-line on August 21, 2017 and punch list items completed in October. NVTA funded phases are 100% complete and contract close out is currently in progress.	Projected Contract Close- out Jan. 2019	Jan 2019	29.8%
Washington Metropolitan Area Transit Authority	Blue Line 8-Car Traction Upgrades – Begins the process of upgrading traction power along the Blue Line by incrementally improving the power system to increase power supply capacity to support the future expanded use of eight car trains.	\$17,443,951 (FY2017)	Engineering, Construction, Contract Admin.	Invitation for Bid (IFB) was released on September 6, 2017. Notice to Proceed was issued to the Contractor April 20, 2018. Contractor site surveys have been completed and shop drawing/submittal approvals are ongoing. Tie breaker and Traction Power Substation manufacturing are ongoing. Due to manufacturing lead times installation is estimated to commence February 2019.	Project Contract Close-out estimated December 2021	December 2021	0%