



NVTA Funding Program Project Status
Summary Report

As of May 30, 2021.		
NVTA's Regional Fund Program FY2014 - FY2025		Upcoming Public Information Meeting(s):
Total Revenue Allocated	\$2,491,195,952	1. Fairfax County - Frontier Drive Extension and Intersection Improvements, virtual public information meeting hosted by VDOT on May 17, 2021, at 7:00 pm.
Total Amount Reimbursed	\$565,642,530	2.
Total Number of Individual Projects	106	NOTE: For latest information on project events, please refer to the " Events and Meetings " section on our home page - https://thenovaauthority.org/ For full status information, please check NVTA web page on regional fund projects - https://thenovaauthority.org/funded-projects/
SPAs	142	
Currently Active	62	
Completed	49	
Not Yet Executed	31	
Substantive Status Updates (during March 2021 - April 2021)**		
Project Title (program year)	Updated Status	% Reimbursed
Arlington County		
Boundary Channel Drive Interchange (FY2014)	The design-build RFP was released in March, 2021; bids were received from 3 short-listed firms in May.	50.7%
Columbia Pike Multimodal Street Improvements - East (FY2015-16)	West Segment: Design is 100% complete; East Segment: ANCSE-DAR MOA has been signed by all parties.	10.0%
ART Operations and Maintenance Facilities (FY2018-23)	Notice-to-proceed for the next phase is anticipated by mid-June 2021; Public Information Meetings are being scheduled for June 15,16.	0.7%
Pentagon City Multimodal Connections and Transitway Extension (FY2018-23)	Transitway Extension: consultant submitted the final structural and electrical design for the stations.	0.0%
Crystal City Metrorail Station East Entrance and Intermodal Connections (FY2018-23)	County has received FTA categorical exclusion in March 2021; so NEPA process is complete. Project team will be presenting the project to the County's Transportation Commission in July, 2021.	13.0%
Crystal City Streets (FY2017)	12th St. plans - The 100% design plan package was submitted to VDOT for review in Mach, 2021.	17.1%
Fairfax County		
Route 1 Widening - Mount Vernon Memorial Highway to Napper Road (FY2015-16, FY2018-23, FY2020-25)	VDOT Central Office has granted Notice to Proceed (NTP) in April 2021 in the ROW process for full parcel acquisitions.	FY2015-16: 100.0% FY2018-23: 0.0%
Frontier Drive Extension & Interchange Improvements (FY2015-16, FY2018-23)	A Virtual Public Information Meeting (PIM) was held on May 17, 2021.	FY2015-16: 100.0% FY2018-23: 0.0%
Route 28 Widening: Prince William County Line to Route 29 (FY2015-16, FY2017, FY2018-23)	On April 23, 2021 contractor submitted the 100% Design plans and the revised noise wall analysis. Initial mill and overlay on existing pavement have started in May.	FY2015-16: 85.0% FY2017: 0.0% FY2018-23: 0.0%
Loudoun County		
Dulles West Boulevard Widening: Loudoun County Parkway to Northstar Boulevard (FY2018-23)	A virtual Public Information Meeting was held on April 29, 2021. Staff is expected to seek Design Endorsement from the Board of Supervisors at an upcoming Board Meeting on 7/6/21.	0.0%
Prentice Drive Extension: Lockridge Road (Route 789) to Shellhorn Road (Route 643) (FY2018-23)	Construction completion is delayed by a year for both phases. Phase I: Consultant working on 90% Design Plans, expected by end of June, 2021.	5.5%
Northstar Boulevard - Shreveport Drive to Tall Cedars Parkway (FY2018-23)	The 60% ROW Design Plans were submitted for review to VDOT April 9, 2021. Utility designations have been completed. Phase II construction IFB was advertised on 4/19/2021. Bids are due on 6/2/2021.	6.5%
Prince William County		
Summit School Rd Extension and Telegraph Rd Widening (FY2018-23)	The Prince William BOCS Public Hearing for design was held on February 2, 2021, and design was approved. Final plans are under review by VDOT.	15.2%
Construct Interchange at Prince William Parkway and University Blvd (FY2018-23)	100% Design Plans have been submitted to VDOT.	7.7%
City of Alexandria		
Potomac Yard Metrorail Station (FY2014, FY2015-16, FY2017)	All NVTA-funded tasks are completed, and NVTA funds have been fully reimbursed. Construction ongoing, anticipated to complete by March 2022.	FY2014: 100.0% FY2015-16: 100.0% FY2017: 100.0%
City of Manassas		
Route 28 Widening: Godwin Drive to the Southern City Limits (FY2015-16)	Contract has been awarded and the pre-con meeting was held on May 4th. NTP date is May 18th. A ground-breaking ceremony was held on May 26, 2021.	26.0%

**Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.



NVTA Funding Program Project Status

Summary Report

Town of Leesburg

Construct Interchange at Route 15 Bypass and Battlefield Parkway (FY208-23)	The contract has been executed and Notice to Proceed was issued to the design consultant on 5/13/21. A kickoff meeting was held on May 25, 2021.	0.0%
---	--	------