

NVTA Funding Program Project Status
Summary Report

As of January 1, 2024.		
NVTA's Regional Fund Program FY2014 - FY2027		
Total Revenue Allocated	\$3,121,078,666	Upcoming Public Information Meeting(s): 1. Fairfax County: Richmond Highway Bus Rapid Transit - Phases I & II BRT Fall Public Status Meeting Scheduled January 31, 2024. 2. Prince William County: Van Buren Road North Extension: Route 234 to Cardinal Drive - a public hearing meeting is scheduled in February, 2024. NOTE: For latest information on project events, please refer to the "Events and Meetings" section on our home page - https://thenovaauthority.org/ For full status information, please check NVTA web page on regional fund projects - https://thenovaauthority.org/funded-projects/
Total Amount Appropriated	\$2,019,009,169	
Total Amount Reimbursed	\$818,587,725	
Total Number of Individual Projects	122	
Number of Standard Project Agreements (SPAs)	162	
		Revenue Allocated
Closed out, project completed	45	\$365,457,635
Closed out, project ongoing	20	\$116,912,752
Executed, funded phase underway	49	\$1,256,810,112
Executed, funded phase not started	9	\$239,274,000
Appropriated, no SPA yet	5	\$40,554,670
Approved, no appropriation yet	34	\$1,102,069,497
Substantive Status Updates (during November 2023 - December 2023)**		
Project Title (program year)	Updated Status	% Reimbursed
Arlington County		
Glebe Road Corridor ITS Improvements (FY2015-16)	Construction project has been awarded with a pre-construction meeting on December 12, 2023; with Notice-To-Proceed date of January 8, 2024.	31.3%
Pentagon City Multimodal Connections and Transitway Extension (FY2018-23)	Completion for Seg 2A 100% design scheduled for spring 2024. Pen-Place design for underground utilities underway.	4.1%
Fairfax County		
Route 28 Widening: Prince William County Line to Route 29 (FY2015-16; 2017; 2018-23)	Substantial completion on October 9, 2023. A ribbon cutting was held on November 1, 2023. As of November 30, 2023, construction is approximately 79% complete.	FY2015-16: 100.0% FY2017: 75.2% FY2018-23: 21.7%
Soapstone Drive Extension: Sunset Hills Road to Sunrise Valley Drive (FY2018-23; 2022-27)	Finding of No Significant Impact (FONSI) was issued by FHWA in November 2023. The next step involves coordination with VDOT to initiate the design phase, which is currently in progress.	No SPA Executed
Prince William County		
Construct Interchange at Prince William Parkway and University Blvd (FY2018-23)	Project completion date has been pushed back due to some utility conflicts that are being worked through. Updated project completion date of May 30, 2024.	86.4%
North Woodbridge Mobility Improvements (FY2020-25)	Bid opening for retaining wall held November 21, 2023 and the contract has been awarded.	15.1%
City of Fairfax		
Roadway Network Northfax West (FY2018-23; FY2020-25)	Construction Contract Awarded.	FY2018-23: 51.3% FY2020-25: 0.0%
Ongoing Projects Only - No Updates for This Current Cycle		
Project Title (program year)	Last Update Received	% Reimbursed
Arlington County		
CC2DCA Intermodal Connector: From Crystal City to Ronald Reagan Washington National Airport (FY2020-25)	Sep-23	No SPA Executed
Crystal City Streets (FY2017)	Oct-23	56.10%

**Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.

NVTA Funding Program Project Status
Summary Report

Fairfax County		
Route 1 Widening - Mount Vernon Memorial Highway to Napper Road (FY2015-16; 2018-23; 2020-25; 2022-27)	Jul-23	FY2015-16: 100.0% FY2018-23: 17.9% FY2020-25: 0.0% FY2022-27: 0.0%
Rolling Road Widening - Old Keene Mill Road to Franconia Springfield Parkway (FY2015-16; 2018-23; 2020-25)	Aug-23	FY2015-16: 75.0% FY2018-23: 0.0% FY2020-25: 0.0%
Rock Hill Road Bridge (FY2018-23)	Jul-23	No SPA Executed
Richmond Highway (Route 1)/CSX Underpass Widening (FY2018-23)	Jul-23	No SPA Executed
Fairfax County Parkway Widening: Nomes Court to Route 123 (FY2022-27)	Sep-23	No SPA Executed
Loudoun County		
Route 7 Improvements: Route 9 to Dulles Greenway (FY2022-27)	Sep-23	No SPA Executed
City of Alexandria		
West End Transitway Phase 1b: South Van Dorn Street and Bridge Design (FY2022-27)	Sep-23	0.0%
City of Fairfax		
Jermantown Road Corridor Improvements Project (FY2018-23)	Aug-23	2.7%
City of Falls Church		
West Falls Church & Joint Campus Revitalization District Multimodal Transportation Project (FY2018-23)	Sep-23	75.2%
West Falls Church Access to Transit and Multimodal Connectivity (FY2020-25)	Sep-23	0.0%
VRE		
Franconia-Springfield Platform Improvements (FY2015-16)	Sep-23	11.1%
VRE Crystal City Station Improvements (FY2015-16; 2018-23; 2020-25)	Nov-23	FY2015-16: 98.6% FY2017: 35.6% FY2018-23: 0.0%
Manassas Park Station Parking Expansion (FY 2015-16; 2017)	Nov-23	FY2015-16: 100.0% FY2017: 89.9%
WMATA		
Blue Line Traction Power Upgrades (FY2017)	Jul-23	87.8%
VPRA		
Franconia-Springfield Passenger Rail Bypass (FY2020-25)	Jun-23	No SPA Executed