

NORTHERN VIRGINIA TRANSPORTATION AUTHORITY

MEMORANDUM

TO: Chairman Martin E. Nohe and Members
Northern Virginia Transportation Authority

FROM: Monica Backmon, Executive Director

DATE: October 5, 2017

SUBJECT: Executive Director's Report

1. **Purpose.** To inform the Northern Virginia Transportation Authority (NVTA) of items of interest not addressed in other agenda items.
2. **NVTA 15th Anniversary Celebration.** The Authority will hold a 15th anniversary celebration on Thursday, November 9, 2017, immediately following the regular business meeting. The celebration will be held at the Sherwood Community Center located at 3740 Old Lee Hwy, Fairfax, VA 22030.
3. **Jurisdictional and Agency Meetings.** In preparation of the development of the Authority's first Six Year Program, NVTA staff is meeting with the jurisdictions and agencies regarding potential submissions for the FY2018-2023 Six Year Program and reviewing the proposed program development process.
4. **Route 28 Corridor Ribbon Cutting.** Wednesday, October 4, 2017 at 1:00pm, the Authority, in coordination with VDOT, Fairfax and Loudoun Counties, held a ribbon cutting for the Route 28 Corridor Improvements. This significant milestone marks the completion of these notable congestion relieving investments for thousands of commuters daily. Drivers will now have four lanes on southbound Route 28 from Waxpool Road to Route 50 and on northbound Route 28 from McLearen Road to the Dulles Toll Road. In May of 2015, the Authority held a groundbreaking ceremony for this regionally significant transportation corridor. This ribbon cutting brought the project full circle.
5. **NVTA Standing Committee Meetings**
 - **Planning and Programming Committee:** TBD
 - **Finance Committee:** The NVTA Finance Committee will meet on Thursday, October 19, 2017 at 1:00pm.
 - **Governance and Personnel Committee:** The NVTA Governance and Personnel Committee will meet on Thursday, October 12, 2017 at 5:30pm.

6. NVTa Statutory Committee Meetings

- **Planning Coordination Advisory Committee:** The PCAC will meet on Wednesday, October 25, 2017 at 6:30pm.
- **Technical Advisory Committee:** The TAC will meet on Wednesday, October 18, 2017 at 7:00pm.

7. CMAQ-RSTP Transfers

- CMAQ and RSTP Transfers requested since the last Executive Director's report are presented in Attachment A.

8. FY2014-2017 NVTa Regional Projects Status Report

- **20 Completed Projects.** As of Thursday, October 5, 2017, 20 of the 79 projects adopted through the FY2014-2017 Funding Programs, are complete or NVTa funding obligations have been met.
- Please note the updated Regional Projects Status Report (Attachment B), which provides a narrative update for each project and the amount of project reimbursements requested and processed to date.

Attachments:

- A. CMAQ-RSTP Transfers
- B. Regional Projects Status Report

NORTHERN VIRGINIA TRANSPORTATION AUTHORITY MEMORANDUM

TO: Chairman Martin E. Nohe and Members
Northern Virginia Transportation Authority

FROM: Monica Backmon, Executive Director

DATE: October 12, 2017

SUBJECT: Approval of Reallocation of Congestion Mitigation and Air Quality (CMAQ) and Regional Surface Transportation Program (RSTP) funds for the Town of Dumfries, Prince William County and Fairfax County

- 1. Purpose:** To inform the Northern Virginia Transportation Authority (NVTA) of Regional Jurisdiction and Agency Coordinating Committee (RJACC) Approval of Reallocation of Congestion Mitigation and Air Quality (CMAQ) and Regional Surface Transportation Program (RSTP) funds for the Town of Dumfries, Prince William County and Fairfax County.
- 2. Background:** On September 11, 2008, the Authority delegated the authority to approve requests to reallocate Congestion Mitigation and Air Quality (CMAQ) and Regional Surface Transportation Program (RSTP) funding between projects that were previously approved by the NVTA to the Regional Jurisdiction and Agency Coordinating Committee (RJACC).

On September 1, 2017, the Town of Dumfries requested the following reallocation:

- \$182,483 in previous RSTP funds from the Route 1 Improvements to Main Street project (UPCC 81517), which is currently fully funded, to the Route 1/Fraley Boulevard project (UPC 90339), which is currently funding for design only. This request has been initiated to follow the 2016 Appropriation Act implementation guidance that urban formula funds remain in fully-funded projects to avoid de-allocation. The total funding on each project will remain unchanged, as the same amount in Urban funds is being transferred by VDOT from UPC 90339 to UPC 81517.

On September 15, 2017, Prince William County requested the following reallocation:

- \$912,926 in FY 2015 RSTP funds from Neabsco Millis Road Widening Project (UPC 107947) to the Route 1 Widening (Featherstone to Marys Way) Project (UPC 104303). This transfer will provide funds to help cover a deficit cause by an increase in required Right-of-Way costs for the project.

On September 28, 2017, Fairfax County requested the following reallocations:

- \$3,500,000 in Regional Surface Transportation Program (RSTP) funds from Rolling Road Widening (Delong Drive to Fullerton Road) (UPC 102905) to Rolling Road

Widening (Old Keene Mill Road to Fairfax County Parkway) (UPC 5559). UPC 102905 is complete.

- \$1,482,753 in RSTP funds from Balance Entry Account (UPC 70717) to Rolling Road Widening (Old Keene Mill Road to Fairfax County Parkway, UPC 5559). The Balance Entry Account received funds from the following projects:
 - Bus Shelter Projects (UPC 64873)
 - Pedestrian Improvements at Edsall Road (UPC 85380)
 - Lorton Road Widening (UPC 98)
 - Gallows Road On-Road Bike Trails (UPC 70590)
- \$1,220,875 in Congestion Mitigation Air Quality (CMAQ) funds from Balance Entry Account (UPC 70716) to the Richmond Highway (Route 1) Multimodal Alternatives Analysis (UPC 106921). The Balance Entry Account received funds from the following projects:
 - Route 236 Signals and Spot Improvements (UPC 1761)
 - Bus Shelter Projects (UPC 64873)
 - Reston Town Center Transit Center (UPC 60104)
 - Gallows Road On-Road Bike Trails (UPC 70590)
 - Vanpool Incentive (UPC 50618)

The Balance Entry Account receives funds generally from completed projects that have not been previously transferred, but need to be transferred for administrative reasons.

The RJACC approved these requests on September 28, 2017.

Attachment(s): DRAFT Letter to VDOT NOVA District Administrator Cuervo
Request from the Town of Dumfries
Request from Prince William County
Request from Fairfax County

Coordination: Regional Jurisdiction and Agency Coordinating Committee



Northern Virginia Transportation Authority

The Authority for Transportation in Northern Virginia

October 12, 2017

Ms. Helen Cuervo
District Administrator
Virginia Department of Transportation
4975 Alliance Dr. Suite 4E-342
Fairfax, Virginia 22030

Reference: Request to Reallocate Congestion Mitigation and Air Quality (CMAQ) and Regional Surface Transportation Program (RSTP) funds for the Town of Dumfries, Prince William County and Fairfax County

Dear Ms. Cuervo:

On September 11, 2008, the Authority delegated the authority to approve requests to reallocate Congestion Mitigation and Air Quality (CMAQ) and Regional Surface Transportation Program (RSTP) funding between projects that were previously approved by the NVTA to the Regional Jurisdiction and Agency Coordinating Committee (RJACC).

On September 1, 2017, the Town of Dumfries requested the following reallocation:

- \$182,483 in previous RSTP funds from the Route 1 Improvements to Main Street project (UPCC 81517), which is currently fully funded, to the Route 1/Fraley Boulevard project (UPC 90339), which is currently funding for design only. This request has been initiated to follow the 2016 Appropriation Act implementation guidance that urban formula funds remain in fully-funded projects to avoid de-allocation. The total funding on each project will remain unchanged, as the same amount in Urban funds is being transferred by VDOT from UPC 90339 to UPC 81517.

On September 15, 2017, Prince William County requested the following reallocation:

- \$912,926 in FY 2015 RSTP funds from Neabsco Millis Road Widening Project (UPC 107947) to the Route 1 Widening (Featherstone to Marys Way) Project (UPC 104303). This transfer will provide funds to help cover a deficit caused by an increase in required Right-of-Way costs for the project.

On September 28, 2017, Fairfax County requested the following reallocations:

- \$3,500,000 in Regional Surface Transportation Program (RSTP) funds from Rolling Road Widening (Delong Drive to Fullerton Road) (UPC 102905) to Rolling Road Widening (Old Keene Mill Road to Fairfax County Parkway) (UPC 5559). UPC 102905 is complete.
- \$1,482,753 in RSTP funds from Balance Entry Account (UPC 70717) to Rolling Road Widening (Old Keene Mill Road to Fairfax County Parkway, UPC 5559). The Balance Entry Account received funds from the following projects:
 - Bus Shelter Projects (UPC 64873)
 - Pedestrian Improvements at Edsall Road (UPC 85380)
 - Lorton Road Widening (UPC 98)
 - Gallows Road On-Road Bike Trails (UPC 70590)

- \$1,220,875 in Congestion Mitigation Air Quality (CMAQ) funds from Balance Entry Account (UPC 70716) to the Richmond Highway (Route 1) Multimodal Alternatives Analysis (UPC 106921). The Balance Entry Account received funds from the following projects:
 - Route 236 Signals and Spot Improvements (UPC 1761)
 - Bus Shelter Projects (UPC 64873)
 - Reston Town Center Transit Center (UPC 60104)
 - Gallows Road On-Road Bike Trails (UPC 70590)
 - Vanpool Incentive (UPC 50618)

The Balance Entry Account receives funds generally from completed projects that have not been previously transferred, but need to be transferred for administrative reasons.

NVTA's delegation requires that the RJACC notify the NVTA of these requests. The RJACC approved the Fairfax County request on September 28, 2017, and the NVTA was informed at their October 12, 2017, meeting. The NVTA had no objections to these reallocations.

Please take the necessary steps to reallocate these funds in the Transportation Improvement Program and the State Transportation Improvement Program. Thank you very much.

Sincerely,

Noelle Dominguez
RJACC Chairman

cc: Martin E. Nohe, Chairman, NVTA
Monica Backmon, Executive Director, NVTA
Robert Ritter, Town Manager, Town of Dumfries
Rick Canizales, Director of Transportation, Prince William County
Tom Biesiadny, Director, Fairfax County Department of Transportation



DUMFRIES, VIRGINIA

Virginia's Oldest Continuously Chartered Town
CHARTERED 1749 INCORPORATED 1961

John Wilmer Porter Building

17755 Main Street

Dumfries, Virginia 22026-2386

Tel: 703-221-3400 / Fax: 703-221-3544

www.dumfriesva.gov

September 1, 2017

Noelle Dominguez, Chairman
Northern Virginia Transportation Authority
Regional Jurisdiction and Agency Coordinating Committee (RJACC)
3040 Williams Drive
Fairfax, Virginia 22031

Dear Chairman Dominiquez:

The Town of Dumfries requests NVTARJACC approval to transfer \$182,483 in previous RSTP funds from the Route 1 Improvements to Main Street project (UPC 81517; currently fully funded) to the Route 1/Fraley Boulevard project (UPC 90339, currently funded for design only). This request has been initiated to follow the 2016 Appropriation Act implementation guidance that urban formula funds remain in fully-funded projects to avoid de-allocation.

The total funding on each project will remain unchanged, as the same amount in Urban funds is being transferred by VDOT from UPC 90339 to UPC 81517, UPC 90339 has previous RSTP funds. Please contact me if you require anything further.

Sincerely,

Robert Ritter
Town Manager

Cc: Elaine Hall, VDOT
Carol Bondurant, VDOT
Drew Williams, Berkley Group
Terry Myers – Public Works
File

(One Sheet Needed Per Donor Project)

Name of Jurisdiction/Agency Requesting: Town of Dumfries

From (Donor):

[illegible]

\$182,483.00

Attach Signed Request of Transfer Letter



COUNTY OF PRINCE WILLIAM

5 County Complex Court, Suite 290, Prince William, Virginia 22192-9201
(703) 792-6825 Metro (703) 631-1703 Fax (703) 792-7159

DEPARTMENT OF
TRANSPORTATION

Ricardo Canizales
Director

September 15, 2017

Noelle Dominguez, Chairman
Jurisdiction and Agency Coordinating Committee
3040 Williams Drive
Fairfax, VA 22031

Dear Chairman Dominguez:

Prince William County requests the approval of the Northern Virginia Transportation Authority (NVTa) Regional Jurisdiction and Agency Coordinating Committee (RJACC) for the following transfer of residual Regional Surface Transportation Program (RSTP) funds.

The request is to transfer \$912,926 in FY2015 RSTP funds from Neabsco Mills Road Widening Project (UPC 107947) to the Route 1 Widening (Featherstone to Marys Way) Project (UPC 104303). This transfer will provide funds to help cover a deficit caused by an increase in required Right-of-Way costs for the project.

Both projects have RSTP funds; therefore, only NVTa RJACC approval is required. If you have any questions or comments on this request, please contact me at (703) 792-5985.

Sincerely,

A handwritten signature in blue ink, appearing to read "Rick Canizales", is written over a blue horizontal line.

Rick Canizales
Director of Transportation

cc: Elizabeth Scullin, Transportation Planning Division Chief
Claudia Llana, Prince William Preliminary Engineering Manager, VDOT
Jan Vaughn, Programming Manager, VDOT

Attach Signed Request of Transfer Letter



County of Fairfax, Virginia

To protect and enrich the quality of life for the people, neighborhoods and diverse communities of Fairfax County

September 28, 2017

Ms. Noelle Dominguez, Chairman
Regional Jurisdiction and Agency Coordinating Committee
Northern Virginia Transportation Authority
3040 Williams Drive, Suite 200
Fairfax, Virginia 22031

Re: Reallocation of Regional Surface Transportation Program and Congestion
Mitigation and Air Quality Funds

Dear Ms. Dominguez:

Fairfax County requests the approval of the Regional Jurisdiction and Agency Coordinating Committee (RJACC) to transfer a total of \$6,103,628 in federal funding as follows:

- \$3,500,000 in Regional Surface Transportation Program (RSTP) funds from Rolling Road Widening (Delong Drive to Fullerton Road, UPC 102905) to Rolling Road Widening (Old Keene Mill Road to Fairfax County Parkway, UPC 5559). Project 102905 is complete.
- \$1,482,753 in RSTP funds from Balance Entry Account (UPC 70717) to Rolling Road Widening (Old Keene Mill Road to Fairfax County Parkway, UPC 5559). The Balance Entry Account received funds from the following projects:
 - Bus Shelter Projects (UPC 64873)
 - Pedestrian Improvements at Edsall Road (UPC 85380)
 - Lorton Road Widening (UPC 98)
 - Gallows Road On-Road Bike Trails (UPC 70590)
- \$1,220,875 in Congestion Mitigation Air Quality (CMAQ) funds from Balance Entry Account (UPC 70716) to the Richmond Highway (Route 1) Multimodal Alternatives Analysis (UPC 106921). The Balance Entry Account received funds from the following projects:
 - Route 236 Signals and Spot Improvements (UPC 1761)
 - Bus Shelter Projects (UPC 64873)
 - Reston Town Center Transit Center (UPC 60104)
 - Gallows Road On-Road Bike Trails (UPC 70590)
 - Vanpool Incentive (UPC 50618)


The Balance Entry Account receives funds generally from completed projects that have not been previously transferred, but need to be transferred for administrative reasons. If you have any questions or concerns about this request, please contact Brent Riddle at (703) 877-5659.

Fairfax County Department of Transportation
4050 Legato Road, Suite 400
Fairfax, VA 22033-2895
Phone: (703) 877-5600 TTY: 711
Fax: (703) 877-5723
www.fairfaxcounty.gov/fcdot



Ms. Noelle Dominguez, Chairman
Regional Jurisdiction and Agency Coordinating Committee
Northern Virginia Transportation Authority
September 28, 2017
Page 2 of 2

Sincerely,



Tom Biesiadny
Director

cc. Todd Wigglesworth, Fairfax County Department of Transportation (FCDOT)
Brent Riddle, FCDOT
Carole Bondurant, Virginia Department of Transportation (VDOT)
Bethany Mathis, VDOT
Jan Vaughan, VDOT

Attach Signed Request of Transfer Letter



XXIV.B

NVTA FY2014-17 Program Project Status

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Arlington County	Boundary Channel Drive Interchange – Constructs two roundabouts at the terminus of the ramps from I-395 to Boundary Channel Drive, which eliminate redundant traffic ramps to/from I-395. In addition, the project will create multi-modal connections to/from the District of Columbia that will promote alternate modes of commuting into and out of the District.	\$4,335,000 (FY2014)	Construction	Planning and design underway; construction of the interchange begins in Fiscal Year 2020; construction of the local road that connects to the interchange (Long Bridge Drive) began in early October 2016.	By end of Calendar year 2018 (Long Bridge Drive) and by end of Calendar year 2022 (interchange)	Mid-2019	11.8%
Arlington County	Columbia Pike Multimodal Improvement – Includes a modified street cross-section with reconfigured travel and transit lanes, medians and left-turn lanes, utility undergrounding and other upgrades along Arlington's 3.5 mile Columbia Pike corridor from the Fairfax County line on the west end to Four Mile Run.	\$12,000,000 (FY2014)	Construction	Design notice to proceed was provided in October 2014. Streetscape and Undergrounding plan approval expected in March 2017. Washington Gas relocations began April 12, 2017. Invitation to Bid scheduled for release July 2017, with construction expected to be under way in Nov 2017.	Fall 2019	Fall 2019	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Arlington County	Columbia Pike Multimodal Street Improvements (East End) – Includes a modified street cross-section along the eastern portion of Arlington's 3.5 mile Columbia Pike corridor. Specific works includes realignment of road including shifting the roadway south of its existing location, eliminating the s-curves, utility undergrounding and enhancing pedestrian facilities	\$10,000,000 (FY2015-16)	Engineering Construction	Segment A (East End) has been split into two sections. First section is Orme to Oak (West) and the second is Oak to Joyce Street (East). Segment A West completed the 90% plan review in April 2017. Right-of-Way acquisition underway, but must be completed prior to final plan approval and construction. Segment A East is subject to negotiations with Arlington National Cemetery.	Western Half – Spring 2020; Eastern Half – projected Summer 2020	Western Half – Spring 2020; Eastern Half – projected Summer 2020	7.3%
Arlington County	Crystal City Multimodal Center – Provides four additional saw-tooth bus bays for commuter and local bus services, seating, dynamic information signage, lighting, additional bicycle parking, curbside management plan for parking, kiss and ride, and shuttles, and pedestrian safety improvements along 18th Street South between South Bell Street and South Eads Streets.	\$1,500,000 (FY2014)	Construction	Construction started July 6, 2015. All punch list items have been completed. Remaining funds will be used to implement the real-time information signage installation. The planning process for this task has just begun. The signage is expected to be installed by the end of calendar year 2017.	Spring 2017. Signage phase to be completed by the end of 2017.	Spring 2017. Signage phase to be completed by the end of 2017.	83.5%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Arlington County	Ballston-MU Metrorail Station West Entrance – Constructs a second entrance to the Ballston-MU Metrorail Station, at North Fairfax Drive and North Vermont Street. Includes two street-level elevators & escalators, connecting to an underground passageway & new mezzanine. It will have fare gates, fare vending machines and an attended kiosk. Provides direct access, relieves congestion at the current entrance and provides for more even distribution along the platform	\$12,000,000 (FY2015-16)	Design	Design work to run for two years from Fall 2017.	Start of construction in winter 2019	Fall 2019	0.2%
Arlington County	Glebe Road Corridor Intelligent Transportation System Improvements – Design and construction of Intelligent Transportation System (ITS) and Adaptive Traffic Control System, including hardware and software for real time traffic data collection, Forward Looking Infra Red (FLIR) traffic detection, 3D pedestrian and bike detection, interactive audible ADA accessible pedestrian crossings, CCTVs, backup power supply information systems, queue detections, and dynamic message signs.	\$2,000,000 (FY2015-16)	Engineering Construction	Task 1 – On Site Support - Engineer has been procured for this project. Task 2 – Chain Bridge ITS upgrades – 30% design submitted to VDOT. Task 3 – Chain Bridge Fiber communication – In construction phase. Task 4 – ITS Equipment Installations – Field assessment underway. Task 5 – TSP equipment installation – Waiting on contract to procure TSP equipment.	Task 2 – Summer 2019 Task3 - November 2017 Task 4 – Dec. 2017 Task 5 – Summer 2018	Task 2 – Summer 2019 Task3 - November 2017 Task 4 – Dec. 2017 Task 5 – Summer 2018	6.7%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Arlington County	Lee highway Corridor ITS Enhancements – The project proposes to address congestion, safety, and transit issues by installing an Intelligent Transportation System (ITS) and corresponding Adaptive Traffic Control System program, to better manage traffic flow for both automobiles and buses. The project will install additional Bluetooth devices, count stations, CCTV cameras, and Forward Looking Infrared (FLIR) detectors in order to monitor traffic flow and safety of all modes. At the interchange of Lee Highway and I-66, the project will upgrade two signals, providing a better-timed connection between I-66 and Lee Highway. The project will also upgrade existing mast arm signals and add or improve existing streetlights along Lee Highway.	\$3,000,000 (FY2017)	Design, PE, ROW, Construction	Preliminary field assessment has been completed. Survey has been completed for a few intersections; final survey schedule to be complete by October 2017. Procurement of consultant thru existing on call contract underway.	June 2020	June 2020	1.8%

Arlington County	<p>Crystal City Streets: 12th Street Transitway, Clark/Bell Realignment & Intersection Improvements – The goal is to streamline the existing road network, make movements for all modes of transportation more efficient, create new connections to the street grid network, and to construct an extension of the Crystal City-Potomac Yard (CCPY) Transitway. It includes reconfiguring the street between South Eads Street and South Clark Street to provide exclusive transit lanes, reconfigure and realign a segment of Clark Street with Bell Street, and the intersection improvements around 23rd Street South and US-1 will simplify the design of three closely-spaced intersections that are confusing and inefficient for all modes.</p>	\$11,600,000 (FY2017)	Design, PE, ROW, Construction	<p>Design work began in fall 2016. 12th Street plans are at 30%. A public meeting was held on April 5, 2017. The County has decided to combine this phase of the project with the larger CCPY extension project to Pentagon City Metro. County engineers will bring that phase to 30% and then complete overall design concurrently.</p> <p>23rd street has been split into 3 phases. The segment between US1 and Eads will be completed in Phase 1 using County design team as well as County road crews for construction. This should be completed before the end of CY2017. Phase 2 will include the reconfiguration of US1 interchange and adjacent pedestrian facilities, to be designed immediately. Phase 3 addresses the section of 23rd Street from Eads to Crystal Drive. This will be completed in conjunction with adjacent private-sector redevelopment projects in the future.</p> <p>Clark/Bell Realignment has completed 30% design. Comment resolution is currently scheduled and the design is progressing into the 60% level.</p>	June 2020	June 2020	0%
------------------	--	--------------------------	-------------------------------	---	-----------	-----------	----

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Fairfax County	Innovation Metrorail Station – Construction of the Silver Line Phase II extension of the rail system from Washington DC, to and beyond the Dulles International Airport. This multimodal facility will include bus bays, bicycle parking, kiss-and-ride and taxi waiting areas, as well as pedestrian bridges and station entrances from both the north and south sides of the Dulles Airport Access Highway/Dulles Toll Road.	\$41,000,000 (FY2014)	Design Construction	Pedestrian bridge assembly, precast, and masonry work is currently underway for station entrances. The County has awarded the contract for construction and work is expected on the kiss and ride, bike facilities and taxi waiting areas. The bus bays have been completed.	Spring 2019	Spring 2019	91.7%
	Innovation Metrorail Station (Continuation) - Construction of the Silver Line Phase II extension of the rail system from Washington DC, to and beyond the Dulles International Airport. This multimodal facility will include bus bays, bicycle parking, kiss-and-ride and taxi waiting areas, as well as pedestrian bridges and station entrances from both the north and south sides of the Dulles Airport Access Highway/Dulles Toll Road.	\$28,000,000 (FY2015-16)	Construction	Pedestrian bridge assembly, precast, and masonry work is currently underway for station entrances. The County has awarded the contract for construction and work is expected on the kiss and ride, bike facilities and taxi waiting areas. The bus bays have been completed.	Spring 2019	Spring 2019	41.5%
Fairfax County	West Ox Bus Garage - Expands capacity of the West Ox bus facility and allows for additional, increased Fairfax Connector bus service. Includes 9 maintenance bays and expansion of facilities for bus drivers and security.	\$20,000,000 (FY2015-16)	Construction	The construction is substantially complete. Punch list items and post-construction Fire Marshal storage requirements are being addressed. Move-in is being scheduled for October 2017.	October 2017	October 2017	55.5%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Fairfax County	VA Route 28 Widening – Prince William County Line to Route 29 - Widen from 4 to 6 lanes including intersection improvements and pedestrian/bicycle facilities.	\$5,000,000 (FY2015-16)	PE and Environmental Study	Design: Project PIM anticipated in fall 2017. We finalized a traffic, cost and schedule comparison for the 6-, 7- and 8-lane Design- Build and Design-Bid- Build alternatives and scheduled a review with VDOT staff on October 4, 2017. Survey: NTP for the Cultural Resources section of NEPA documentation issued on 10/20/16. Archeological survey ongoing. Traffic: NTP issued mid-March 2016, counts completed in May 2016, draft traffic report review completed. Consultants completed modeling an 8-lane section in early July 2017. Utility Designation: NTP given to consultant in March 2016. Utility designation survey completed in May 2016. Geotech: NTP for Phase II Geotechnical work issued on 12/21/16. Survey ongoing.	2020	February 2018	38.7%
	VA Route 28 Widening – Prince William County Line to Route 29 (continuation) - Widen from 4 to 6 lanes including intersection improvements and pedestrian/bicycle facilities.	\$5,000,000 (FY2017)	PE, ROW	Continuation of the 2015-16 project.	2020	June 2018	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Fairfax County	Fairfax County Parkway Improvements – A Study of short and long-term corridor improvements, Environmental Assessment (EA)/ Finding of No Significant Impact (FONSI), and/or Preliminary Engineering for five segments of the Parkway.	\$10,000,000 (FY2015-16)	Design, Environmental, PE	VDOT advertised the final RFP for a design consultant on 7/18/2016 and completed technical interviews in September. Traffic counts completed in Nov 2016. Survey completed in Spring 2017. VDOT awarded the contract on 5/1/2017 and started working on traffic analysis and alternatives development. Public information meeting expected late 2017.	2022	Spring 2019	40%
Fairfax County	Route 286 Fairfax County Parkway Widening: Route 123 to Route 29 – Widen Route 286 from four lanes (undivided) to six lanes (divided). It also includes bike-ped amenities such as paved trail. Intersection improvement and access management will be considered in design.	\$10,000,000 (FY2017)	ROW	VDOT advertised the final RFP for design consultant on 7/18/2016 and completed technical interviews in September. Traffic counts completed in Nov 2016. Survey completed in Spring 2017. VDOT awarded the contract on 5/1/2017 and started working on traffic analysis and alternatives development. Public information meeting expected late 2017.	2022	Spring 2021	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Fairfax County	Rolling Road Widening – Widen Rolling Road from 2 to 4 lanes from Old Keene Mill Road (VA 644) to Franconia Springfield Pkwy (VA 289) and Fairfax County Parkway (VA 286). Project will add pedestrian and bicycle facilities.	\$5,000,000 (FY2015-16)	Design, PE, ROW	Phase 1 (interim improvements at Old Keene Mill Road and Rolling Road intersection) design is in progress. Phase 2 (the roadway widening) design is in progress. Undergrounding of utilities option is being looked into by VDOT. A revised project schedule will be determined once the scope is finalized.	TBD	Summer 2017	62.5%
Fairfax County	Frontier Drive Extension - Extend Frontier Drive from Franconia-Springfield Parkway to Loisdale Road, including access to Franconia-Springfield Metrorail Station and interchange improvements (braided ramps) to and from the Parkway. Provide on-street parking along Frontier Drive where feasible, as well as add pedestrian and bicycle facilities.	\$2,000,000 (FY2015-16)	Design, PE	VDOT is administering this project. Design and Preliminary Engineering related efforts are underway. Preliminary Field inspection meeting was held on February 8, 2017. Final draft IMR has been submitted and was sent to VDOT Central Office for final approval on May 4, 2017. Public Hearing is anticipated to be held in fall 2017 with design approval anticipated in spring 2018.	2022-2023	Fall 2018 (Full payment made to VDOT)	100%
Fairfax County	Route 7 Widening: Colvin Forest Drive to Jarrett Valley Drive – Widen Route 7 from four to six lanes, improve intersections, and add 10-ft shared use path on both sides with connections to local trails.	\$10,000,000 (FY2017)	ROW	30% plans completed. Public information meeting held on 6/16/16. Public hearing held on 11/15/16. The Design Build RFQ was released on August 15, 2017. The RFP will be issued later this year or early next year.	2025	June 2020	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Loudoun County	Leesburg Park and Ride – Funding of land acquisition for a second Leesburg Park and Ride facility to accommodate a minimum of 300 spaces.	\$1,000,000 (FY2014)	ROW Acquisition	On September 22, 2016, the Board of Supervisors authorized staff to finalize negotiations with Springfield East L.C. for a written contract in the amount of \$5,475,000 for development, construction and purchase of a turnkey Commuter Parking Lot on the property designated as Lot 1, Section 1 Village at Leesburg.	Acquisition of land anticipated by Summer 2018.	Summer 2018	0%
Loudoun County	Belmont Ridge Road (North) – Widening of Belmont Ridge between Gloucester Parkway and Hay Road Segment, including a grade separation structure to carry the W&OD trail over Belmont Ridge Road.	\$20,000,000 (FY2014)	ROW Acquisition Construction	Project construction continues. Current work includes utility relocation, water main, gas main, erosion and sediment control, maintenance of traffic, earthwork/grading, and storm pipe installation throughout the project. Also, grading, asphalt placement, and construction of the soundwall along the NB roadway has begun. Construction of the Bridge substructure of southbound bridge over W & OD Trail is ongoing. Construction of the stormwater ponds was completed.	December 2018	December 2018 (Full payment made to VDOT)	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Loudoun County	Belmont Ridge Road - Truro Parish Road to Croson Ln – The road will be widened from a substandard two-lane rural section to a four-lane arterial standard with the appropriate auxiliary turn lanes and signalization.	\$19,500,000 (FY2015-16)	Construction	<p>100% design plans were submitted to Building & Development and VDOT on November 30, 2016. Coordination of utility relocation designs with Dominion Virginia Power, Verizon, and adjacent property owners continues. DTCL and its consultant, Dewberry, are also working to finalize the dedication and easement plats.</p> <p>Staff is in the process of receiving appraisals; offers are being made. DTCL staff continues to work with Dominion Virginia Power and Loudoun Water to bring resolution to utility issue on an impacted property.</p>	Summer 2018	Summer 2018	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Loudoun County	Loudoun County Parkway (VA Route 607) – U.S. 50 to Creighton Rd – Provides for the design, right-of-way acquisition and construction of Loudoun County Parkway from Creighton Road to U.S. Route 50. The project will be designed as a four-lane urban major collector with a divided median in a six-lane ultimate right-of-way, associated turn lanes and shared use path.	\$31,000,000 (FY2015-16)	Construction	A portion of the project is administered by VDOT as a Design Build contract. The intersection of Loudoun County Parkway and Old Ox Road (Route 606), which was funded by NVTA, opened to traffic on September 6, 2017 following a Ribbon cutting ceremony. One lane of Route 606/Loudoun County Pkwy intersection scheduled to open in September 2017, two lanes to open by December 2017; two lanes of Route 606 between the Greenway and Commerce Center Court will open in December 2017; the remainder of the road improvements completed August 2018.	Mid 2021	Mid 2021	0.4%
Prince William County	Route 1 Widening from Featherstone Road to Marys Way – Widen Route 1 from a 4 lane undivided highway to a 6 lane divided highway. The total distance for the project will be 1.3 miles and will include the construction of a 10 foot wide multi-use trail on the west side and a five foot wide sidewalk on the east side, along the entire route.	\$3,000,000 (FY2014)	Design	Design public hearing was held in November 2016. Design work is ongoing.	Construction advertisement December 2017.	Design October 2017.	70.1%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
	Route 1 Widening from Featherstone Road to Marys Way (continuation) - Widening of Route 1 from a 4 lane undivided highway to a 6 lane divided highway. The total distance for the project will be 1.3 miles and will include the construction of a 10 foot wide multi-use trail on the west side and a five foot wide sidewalk on the east side, along the entire route.	\$49,400,000 (FY2015-16)	Design ROW Acquisition Construction	Right of Way plan approval and authorization received from VDOT for total and partial takes. There are approximately 70 parcels impacted with 11 properties with possible major impacts. 9 total acquisition offers distributed and 2 total acquisition offers pending. Appraisals for partial takes ongoing. Duct bank construction and utility relocations anticipated advertisement in January 2018 with construction in March 2018. Road Construction advertisement anticipated for fall 2018 with construction in winter 2019.	April 2021	April 2021	1.4%
	Route 1 Widening from Featherstone Road to Marys Way (continuation) - Widening of Route 1 from a 4 lane undivided highway to a 6 lane divided highway. The total distance for the project will be 1.3 miles and will include the construction of a 10 foot wide multi-use trail on the west side and a five foot wide sidewalk on the east side, along the entire route.	\$11,000,000 (FY2017)	Construction	Continuation of the FY2014 and FY2015-16 projects above.	April 2021	April 2021	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Prince William County	Route 28 Widening from Linton Hall Road to Fitzwater Drive -- Widen from a 2 lane undivided roadway to a 4 lane divided highway. Project includes the construction of a multi-use trail on the south side and a sidewalk on the north side.	\$28,000,000 (FY2014)	Engineering ROW Acquisition Construction	ROW acquisition and utility relocations are complete. Project rebid as a standalone project. Construction contract awarded to General Excavation, Inc., on June 20, 2017. Utility relocations are complete and bridge work is ongoing.	October 2019	October 2019	0%
Prince William County	Route 28 Widening from Route 234 Bypass to Linton Hall Road - Widen approximately 1.5 miles of Route 28 from a 4 lane undivided highway to a 6 lane divided highway, which will include a multi-use trail and sidewalk.	\$16,700,000 (FY2015-16)	Design ROW Acquisition Construction	Project was bid as an unsolicited PPTA (Public-Private Transportation Act) proposal. The Technical Proposal was received on September 8, 2017 and the review of the technical proposal is due October 31, 2017. Estimated Contract award anticipated for mid-November 2017.	TBD	TBD	0%
	Route 28 Widening from Route 234 Bypass to Linton Hall Road (continuation) - Widen approximately 1.5 miles of Route 28 from a 4 lane undivided highway to a 6 lane divided highway, which will include a multi-use trail and sidewalk.	\$10,000,000 (FY2017)	Construction	Continuation of the FY2015-16 project above.	TBD	TBD	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
City of Manassas/Prince William County	Route 28 (Manassas Bypass) Study – Godwin Drive Extended - This study will evaluate the scope, cost, environmental, traffic forecasts, alternative alignments and feasibility factors required to gain approval for Route 28 corridor congestion improvements between the City of Manassas and Fairfax County.	\$2,500,000 (FY2015-16)	Engineering Study	Steering Committee approved four alternatives for detailed analysis. Consultant conducted travel demand model runs and analyzed the highest ranked alternatives against performance criteria determined by the technical committee. Board initiated a Comp Plan Amendment to include the results of the study in the Thoroughfare Plan. Public information meetings were held in Sept. 2017. NEPA study to begin Fall 2017.	Location study (phase 1 of the overall study) to be completed by October 2017	Location study (phase 1 of the overall study) to be completed by October 2017	23.7%
City of Alexandria	Potomac Yard Metrorail Station EIS – This project supports ongoing design and environmental activities associated with the development of a new Blue/Yellow Line Metrorail station at Potomac Yard, located between the existing Ronald Reagan Washington National Airport Station and Braddock Road Station.	\$2,000,000 (FY2014)	Design Environmental	The Records of Decision (RODs) were issued on Oct 31 and Nov 1, 2016. The design-build RFP was issued on November 28, 2016. Design Build proposals were received in March, 2017. WMATA and the City are currently reviewing proposals and working with the respective design build vendors to evaluate the proposals, including cost savings opportunities within the context of the procurement. Contract award forecasted spring 2018.	TBD	2017	44.8%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
	Potomac Yard Metrorail Station (continuation) - Planning, design, and construction of a new Metrorail station and ancillary facilities at Potomac Yard along the existing Metrorail Blue and Yellow lines between the Ronald Reagan Washington National Airport Station and the Braddock Road Station.	\$1,500,000 (FY2015-16)	Planning, PE, Design	The Records of Decision (RODs) were issued on Oct 31 and Nov 1, 2016. The design-build RFP was issued on November 28, 2016. Design Build proposals were received in March, 2017. WMATA and the City are currently reviewing proposals and working with the respective design build vendors to evaluate the proposals, including cost savings opportunities within the context of the procurement. Contract award forecasted spring 2018.	TBD	2017	0%
	Potomac Yard Metrorail Station (continuation) - Planning, design, and construction of a new Metrorail station and ancillary facilities at Potomac Yard along the existing Metrorail Blue and Yellow lines between the Ronald Reagan Washington National Airport Station and the Braddock Road Station.	\$66,000,000 (FY2017)	Design, PE, Construction (Design-Build)	Records of Decision were issued on Oct 31 and Nov 1, 2016. The design-build RFP was issued on November 28, 2016. Contract award forecasted Spring 2018.	TBD	TBD	0%
City of Alexandria	Shelters and Real Time Transit Information for DASH/WMATA – Constructs bus shelters and provides associated amenities such as real time information at high ridership stops.	\$450,000 (FY2014)	Asset Acquisition, Construction	Since January 2017, 12 shelters have been constructed and opened to the public. Site 13 is currently under construction.	Summer 2018	Summer 2018	23.7%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
City of Alexandria	Traffic Signal Upgrades/Transit Signal Priority – Includes design of transit priority systems on Route 1 and Duke Street, and purchase of equipment and software to install transit signal priority and upgrade traffic signals on Route 1.	\$660,000 (FY2014)	Design Asset Acquisition	Kittelson & Associates is preparing design plans and specifications for Route 1 and Duke Street TSP projects. Construction will begin in early 2018.	Summer 2018	Summer 2018	2.5%
City of Alexandria	Duke Street Transit Signal Priority - Includes design, install and implementation of a transit vehicle signal priority system (on board system on DASH and field equipment along the route) on Duke Street.	\$190,000 (FY2015-16)	Construction	Kittelson & Associates is preparing design plans and specifications for Route 1 and Duke Street TSP projects. Construction will begin in early 2018.	Summer 2018	Summer 2018	8%
City of Alexandria	West End Transitway (WET) - Will provide frequent, reliable transit service connecting major activities. The WET will connect to two metro stations (Van Dorn, Pentagon), major employment centers (Pentagon, Mark Center), and major transit nodes (Landmark Mall, Southern Towers, and Shirlington Transit Center).	\$2,400,000 (FY2015-16)	Design, Construction	The project officially kicked off on June 6, 2017. To date, the consultant team, Kimley-Horn, is finalizing the survey work and Drainage Analysis. Changing Project from Design – Bid to Design – Bid – Build. Focusing on the Northern segment. Begin drafting SOW for Northern Segment.	2021	2019	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
City of Fairfax	Chain Bridge Road Widening/Improvements from Route 29/50 to Eaton Place – Widen Route 123 (Chain Bridge Road) to six lanes, improves the lane alignments of the roadway approaches for the intersection of Route 29/50 (Fairfax Boulevard) at Route 123 and improves pedestrian accommodations at all legs of the intersection. Includes extensive culvert improvements to eliminate roadway flooding caused by the inadequate culvert under Route 123.	\$5,000,000 (FY2014)	ROW Acquisition, Construction	NTP for construction was issued on September 19, 2016.	December 2018	December 2018	47.5%
	Chain Bridge Road Widening/Improvements from Route 29/50 to Eaton Place “Northfax” – Widens Route 123 (Chain Bridge Road) to 6 lanes, improves the lane alignments of the roadway approaches for the intersection of Route 29/50 (Fairfax Boulevard) at Route 123 and improves pedestrian accommodations at all legs of the intersection. Includes extensive culvert improvements to eliminate roadway flooding caused by the inadequate culvert under Route 123.	\$10,000,000 (FY2015-16)	Construction	NTP for construction was issued on September 19, 2016.	December 2018	December 2018	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
City of Fairfax	Kamp Washington Intersection Improvements – Eliminates the existing substandard lane shift between Route 50 and Route 236 through the intersection; signalization phasing improvements; construction of an additional southbound lane on U.S 29 from the Kamp Washington (50/29/236) intersection to the existing third southbound lane; extension of the westbound through lanes on VA 236 (Main Street) from Chestnut Street to Hallman Street; lengthening of turn lanes to provide additional storage for turning vehicles from Route 50 to Route 50/29 and Route 236 to Route 29; new crosswalks, curb ramps, sidewalks and pedestrian signalization; and replacement of span-wire signals with mast arm signals.	\$1,000,000 (FY2015-16)	Construction	Construction began in December 2015. Project is under construction.	October 2017	October 2017	70.9%
City of Falls Church	Pedestrian Access to Transit – Includes the provision of enhanced pedestrian connections to the Intermodal Plaza being designed for the intersection of South Washington Street and Hillwood Avenue. The Intermodal Plaza will serve as a focal point for bus transportation in the area when completed.	\$700,000 (FY2014)	Engineering Environmental Construction	100% design completed. Currently in ROW phase. Utility undergrounding went out to bid in June 2017, Contract award made to Sagres Construction Corp on June 28, 2017, Notice to Proceed to be issued early September 2017, and completion anticipated by early 2018. Continuing coordination with Washington Gas and Dominion to resolve conflicts and coordinate separate projects in the area.	Fall 2018	Fall 2018	18.6%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
City of Manassas	Route 28 Widening South to City Limits – Includes widening Route 28 from 4 lanes to 6 lanes from Godwin Drive in Manassas City to the southern city/Prince William County limits. This project also adds a dual left turn lane on north bound Route 28 to serve Godwin Drive. The project eliminates a merge/weave problem that occurs as travelers exit the 234 bypass and attempt to cross 2 lanes to access Godwin Drive. Signalization improvements are included.	\$3,294,000 (FY2015-16)	Engineering ROW Acquisition Construction	PE phase is ongoing. PE plans at 80%. Obtained CTB approval for “Limited Access Control Change.” Received VDOT authorization to advance Right of Way acquisition and utility relocation coordination	October 2019	October 2019	0%
Town of Dumfries UPC 90339	Widen Route 1 (Fraley Boulevard) Brady's Hill Road to Route 234 (Dumfries Road) - This project will complete the Northern segment of a Prince William County funded project (VDOT's Route 1 / Route 619) and will allow local traffic to travel to and from Quantico / Stafford to the Route 234 interchange and communities along the Route 1 corridor. This project will bring northbound and southbound Route 1 onto the same alignment by widening Route 1 NB from 2 lanes to 6 lanes, with a wide curb lane for on-road bicycle use and a sidewalk and multi-use trail for pedestrians and other modes. It includes replacing the bridge over Quantico Creek.	\$6,900,000 (FY2015-16)	Engineering	The project had a PFI stage milestone meeting on 9/13/2017. The town of Dumfries, NVTA, and VDOT had a funding discussion meeting on 9/20/2017. The design team is addressing/ investigating the PFI comments and discussion. The town of Dumfries will have a town council meeting to review design and any typical section adjustments or issues with the PFI design.	FY2025	Mid-2019	4.4%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Town of Herndon	Intersection Improvements (Herndon Parkway/Sterling Road) – Street capacity improvements for congestion relief. Project includes ROW acquisition and construction to build a sidewalk on the north side of Sterling Road between Herndon Parkway and the town limits.	\$500,000 (FY2014)	Final Engineering ROW Acquisition Construction	Right of way acquisition for new sidewalk connectivity and improvements has been completed. Utility relocation now underway. Sidewalk construction to occur during fall 2017.	Highway capacity improvements completed November 2014. Completion of sidewalk improvements to occur during late fall 2017.	Fall 2017	40.1%
Town of Herndon	Intersection Improvements (Herndon Parkway/Van Buren Street) – Street capacity improvements for congestion relief. Project includes sidewalk/trail connectivity to Herndon Metrorail.	\$500,000 (FY2014)	Construction	Design is at 80% complete. Land acquisition and utility underground/relocation to occur during 2017-2018.	Expected in 2019, prior to the opening of Dulles Metrorail Phase II.	2019	0%
Town of Herndon	Access Improvements (Silver Line Phase II – Herndon Metrorail Station) – Provides additional vehicle and bus pull-off bays and major intersection improvements to include ADA accessible streetscape, paver crosswalks, bike-pedestrian signalization, refuge media islands and bus shelter/transit facilities.	\$1,100,000 (FY2014)	Engineering ROW Acquisition Construction	Procurement approved and awarded in March 2015. Engineering underway at 60%. Design ROW acquisition/street dedication to begin in 2017 to be ready for utility underground/relocation and construction phase during 2018-2019.	Expected in 2019, prior to the opening of Dulles Metrorail Phase II.	2019	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Town of Herndon	East Elden Street Improvement & Widening - Widen and reconstruct East Elden Street from 4 to 6 lanes with a raised landscaped median between Fairfax County Parkway and Herndon Parkway; continue as a 4-lane section with a raised landscaped median and dedicated turning lanes between Herndon Parkway and Van Buren Street; transition to a 2-lane section with left-turn lanes between Van Buren and Monroe Street. The project will be ADA accessible to include pedestrian/audio signalization, crosswalk enhancements and bus stop improvements at select major intersections as well as proposed bike lanes along the length of the project.	\$10,400,000 (FY2015-16)	ROW, Utilities	VDOT's Location and Design Public Hearing was held on October 27, 2016. On February 14, 2017, Herndon's Town Council held a public meeting and adopted a resolution that listed public comments to be incorporated into VDOT's engineering design plans. On May 9, 2017, Town Council adopted a resolution recommending to VDOT a preferred traffic management option for the construction of the Sugarland Run bridge upgrade. Right of way acquisition/street dedication in 2018-2019. Construction advertisement to occur in 2022.	2023	2021	0%
Town of Leesburg UPC 89890	Edwards Ferry Road and Route 15 Leesburg Bypass Grade Separated Interchange (Continuation) - The project consists of development of a new grade-separated interchange on Edwards Ferry Road at the Route 15 Leesburg Bypass. The existing signalized at-grade intersection at this location is heavily congested.	\$1,000,000 (FY2015-16)	Design	Interchange Justification Report Traffic Framework document was approved on 7/14/16. Public Involvement Meeting was held on March 2 where three alternative proposals were presented. Preliminary Field Inspection plans being developed based upon endorsement of preferred alternative by the Town on 5/9/2017	Design approval expected in spring 2018.	Design approval expected in spring 2018. (Full payment made to VDOT)	100%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Town of Leesburg UPC 106573	Route 7 East Market Street and Battlefield Parkway Interchange - Improve safety and pedestrian/vehicle flow by building a grade-separated interchange which will allow Route 7 to become a limited-access freeway through the Town of Leesburg	\$13,000,000 (FY2015-16)	Design	On June 27, 2017, the Leesburg Town Council endorsed Alternate 4 (Single Point Urban Interchange-SPUI), Right in/Right out with an acceleration lane at Cardinal Park Drive and Design Build delivery method. Preliminary Field Inspection (PFI) review held September 28. No major concerns noted. Risk Assessment Meeting scheduled for October 12 th .	2020	2018	30.8%
	Route 7 East Market Street and Battlefield Parkway Interchange (continuation) - Improve safety and pedestrian/vehicle flow by building a grade-separated interchange which will allow Route 7 to become a limited-access freeway through the Town of Leesburg.	\$20,000,000 (FY2017)	Construction	Continuation of the FY2015-16 project above.	2020	2020	0%
Potomac and Rappahannock Transportation Commission	Western Maintenance Facility – New facility will alleviate overcrowding at PRTC's Transit Center (which was designed to accommodate 100 buses, but is currently home to over 166 buses) and to permit service expansion as envisioned and adopted in PRTC's long range plan.	\$16,500,000 (FY2015-16)	Construction Testing Inspection Oversight	Building Permit was approved by Prince William County on 2/5/2016. Building Permit has been extended indefinitely. Start of construction expected in winter 2017 with the signing of the I-66 Financial Plan (now projected for September 2017) project will be re-activated.	Spring 2019	Spring 2019	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Virginia Department of Transportation	Route 28 Hot Spot Improvements (Loudoun Segment)/Area 1 – Loudoun segment of Route 28 improvements from Sterling Blvd. to the Dulles Toll Road.	\$12,400,000 (FY2014)	Construction Contract Admin.	Project complete. Ribbon Cutting held on October 4, 2017.	September 2017	September 2017	98.9%
Virginia Department of Transportation	Route 28 Widening Dulles Toll Road to Route 50/Area 2 – Widen Route 28 from 3 to 4 lanes Southbound from Dulles Toll Road to Route 50.	\$20,000,000 (FY2014)	Construction Contract Admin.	Project complete. Ribbon Cutting held on October 4, 2017.	September 2017	September 2017	98.4%
Virginia Department of Transportation	Route 28 Widening McLearen Road to Dulles Toll Road/Area 3 – Widen Route 28 from 3 to 4 lanes Northbound from McLearen Road to Dulles Toll Road.	\$11,100,000 (FY2014)	Construction Contract Admin.	Project complete. Ribbon Cutting held on October 4, 2017.	September 2017	September 2017	100%
Virginia Railway Express	Alexandria Station Tunnel – Includes a pedestrian tunnel connection between Alexandria Union Station/VRE Station and the King Street Metrorail Station, as well as the improvement of the VRE station east side platform to enable it to service trains on both sides.	\$1,300,000 (FY2014)	Construction	Smart Scale grant application was successful for balance of construction funds. Will use NVTA funds to advance design to construction plans and begin construction. Considering CM/GC (CMAR) project delivery to get designer and construction contractor on board at same time. Revising schedule internally for project delivery.	Fall 2020	June 2019	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Virginia Railway Express	Gainesville to Haymarket Extension – Corridor study and preliminary engineering development of an 11-mile VRE extension from Manassas to Gainesville-Haymarket.	\$1,500,000 (FY2014)	Planning Project Development Conceptual Design	Phase I, planning and alternatives analyses, complete. VRE Operations Board recommended advancing Phase II of study, NEPA/PE, for an expanded Broad Run terminus in support of VRE Manassas Line expansion. Phase II, NEPA/PE, initiated in July 2017.	Summer 2018	Summer 2018	47.5%
Virginia Railway Express	Lorton Station Second Platform – Includes final design and construction of a 650 foot second platform at the VRE Lorton Station in Fairfax County to accommodate trains up to 8 cars in length.	\$7,900,000 (FY2014)	Final Design Construction	NTP for PE as part of Penta Platform Effort issued 8/4/2016 effective 8/5/2016. 24 month anticipated Preliminary Engineering and NEPA Schedule. 12 month Final Design Schedule. Some concurrency possible. Construction is anticipated in summer 2018. A draft preliminary engineering plan set was submitted by consultants to VRE for review and environmental documentation is being finalized. A General Engineering Consultant has been selected for the Final Design effort, with award anticipated fall 2017.	Summer 2020	June 2019	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Virginia Railway Express	Manassas Park Station Parking Expansion - Planning and engineering investigations to expand parking and pedestrian connections at the VRE Manassas Park station	\$500,000 (FY2015-16)	Planning & Engineering Studies	Contract was awarded at June 2016 VRE Board Meeting. NTP has been issued. The City Council endorsed VRE's recommended site on November 15, 2016. The technical report for the Alternatives Analysis task will be finalized in May 2017. VRE Board awarded Optional Task A for PE and NEPA on January 27, 2017. Site survey was conducted in Mar/Apr 2017. PE and NEPA analysis has been initiated. City Council was provided a status update in May. Public outreach to review the design is proposed in late June. Public outreach to review the concept design and findings from TIA were conducted in June. Staff review of 30 percent design was conducted in Aug. Zoning waiver will be considered by the Planning Commission in Oct. Completion of Task A is anticipated in Nov 2017.	Fall 2017	Fall 2017	26.9%
	Manassas Park Station Parking Expansion (continuation) - Planning and engineering investigations to expand parking and pedestrian connections at the VRE Manassas Park station.	\$2,000,000 (FY2017)	Design, PE, Environmental	Continuation of the FY2015-16 project above.	Construction completion in July 2020	Fall 2018	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Virginia Railway Express	Franconia-Springfield Platform Expansion - Design and construction to extend the existing north-side (Metro station side) platform by up to 700 feet to allow the north-side platform at the station to be usable by full length VRE trains. It also includes design and construction of modifications to the south-side platform at the station.	\$13,000,000 (FY2015-16)	Design Construction	NTP for PE as part of Penta Platform Effort issued 8/4/2016 effective 8/5/2016. 24 month anticipated Preliminary Engineering and NEPA Schedule. 12 month Final Design Schedule. Some concurrency possible. Construction is anticipated in summer 2018. A draft preliminary engineering plan set was submitted by consultants to VRE for review and environmental documentation is being finalized. A General Engineering Consultant has been selected for the Final Design effort, with award anticipated fall 2017.	Summer 2020	Summer 2021	0%
Virginia Railway Express	Rippon Station Expansion and Second Platform - Includes NEPA, design and construction to modify the existing platform and add a second platform at the station to service trains up to 8 cars long. An elevator will also be constructed to get passengers to the new platform.	\$10,000,000 (FY2015-16)	NEPA Design Construction	NTP for PE as part of Penta Platform Effort issued 8/4/2016 effective 8/5/2016. 24 month anticipated Preliminary Engineering and NEPA Schedule. 12 month Final Design Schedule. Some concurrency possible. Construction is anticipated in summer 2019. Conceptual design alternatives are being developed and analyzed, while environmental documentation is being prepared	Summer 2021	March 2019	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Virginia Railway Express	Slaters Lane Crossover - Includes the design and construction of a rail crossover and related signal equipment near Slaters Lane, north of the VRE Alexandria station. It will enable trains to move between all 3 tracks and makes the east side (Metro side) platform at the VRE Alexandria station usable from both sides.	\$7,000,000 (FY2015-16)	Design Construction	Final design by CSXT begun in July 2016 continues. CSZ reorganization has caused adjustments to the final design and construction schedule, which have delayed the project. All work to be done by CSXT forces.	Summer 2018	Summer 2018	0%
Virginia Railway Express	Crystal City Platform Extension Study - Includes planning and engineering investigations to evaluate the options for expansion of the VRE Crystal City station that will alleviate existing crowding, improve multimodal connections, and accommodate future service expansion and bi-directional service. The project includes development of a NEPA checklist.	\$400,000 (FY2015-16)	Planning Engineering Studies	VRE Operations Board authorized RFP for consultant services in February 2016. NTP awarded in December 2016. Public outreach to solicit feedback on the proposed options and the evaluation criteria conducted in Mar/Apr 2017. In June, public outreach will be focused on the evaluation of the proposed options. Briefings to Arlington County commissions and the Board conducted in summer 2017. Arlington County Board accepted the VRE staff recommendation for the preferred station location in Sept 2017.	Winter 2018	December 2017	0%

Jurisdiction/ Agency	Project Description	NVTA Funds	Phase(s) Funded	Status	Completion (Project)	Completion (NVTA funded Phases)	Percentage Reimbursed as of 9/30/17
Washington Metropolitan Transit Authority	8-Car Traction Upgrades – Begins the process of upgrading traction power along the Orange Line by incrementally improving the power system to increase power supply capacity to support the future expanded use of eight car trains.	\$4,978,685 (FY2014)	Construction Contract Admin.	Installation of the traction power gear began June 11, 2017 at K06TB2 Greenwich Street. K06TB2 was cutover back on-line July 28, 2017 and punch list items completed by September. The second location at K07TB2 was cutover back on-line on August 21, 2017 and punch list items will be completed in October. NVTA funded phases are expected to be completed by December 2017, with an overall Contract Period ending in March 2018. Approximately 47% has been expended.	Projected Contract Close-out March 2018	December 2017	3.5%
Washington Metropolitan Transit Authority	Blue Line 8-Car Traction Upgrades – Begins the process of upgrading traction power along the Blue Line by incrementally improving the power system to increase power supply capacity to support the future expanded use of eight car trains.	\$17,443,951 (FY2017)	Engineering, Construction, Contract Admin.	Invitation for Bid (IFB) was released on September 6, 2017. Pre-Bid Meeting and 2 site visits were held on September 20, 2017. Bid opening is scheduled for November 8, 2017. Contract award is estimated by January 2018, NTP to immediately follow. Due to manufacturing lead times installation is estimated to commence October 2018.	Project Contract Close-out estimated June 2021	June 2021	0%