



NVTA Funding Program Project Status Summary Report

As of April 15, 2020.		
NVTA's Regional Fund Program FY2014 - FY2023		Upcoming Public Information Meeting(s):
Total Revenue Allocated	\$1,974,145,417	1. Alexandria Potomac Yard Metrorail Station - Staff Recommendation of Enhanced Southwest Access Modified Idea #1 Docketed for Public Hearing (online event), April 18, 2020. Check for more information - http://alexandria.granicus.com/ViewPublisher.php?view_id=57 NOTE: Due to current public health emergency, a number of public events have been postponed/cancelled. For latest information, please refer to the "Events and Meetings" section on our home page - https://thenovaauthority.org/
Total Number of Individual Projects	94	
SPAs	121	
Currently Active	73	
Closed Out	33	
Not Yet Appropriated	15	
Substantive Status Updates (during January - March 2020)**		
Project Title (program year)	Updated Status	% Reimbursed
Arlington County		
Crystal City Streets (FY 2017)	12th street design plan on hold pending recommendations from a traffic study; 23rd street design plan needs to be revised with a new land development proposal.	17.1%
Intelligent Transportation System Improvements (FY2018-23)	RFP preparation for design work is completed; plans are being circulated for VDOT review.	1.4%
Fairfax County		
Frontier Drive Extension & Interchange Improvements (FY 2015-16/2018-23)	FCDOT staff is reviewing proposed design modifications by WMATA; these proposed changes have cost/schedule implications.	FY2015-16: 100.0% FY2018-23: 0%
Route 28 Widening: Prince William County Line to Route 29 (FY 2015-16/FY 2017)	Technical and cost proposals are received from project consultant in March 2020.	FY2015-16: 72.9% FY2017: 0%
Richmond Highway Bus Rapid Transit - Phases I & II (FY 2018-23)	The April public event is postponed and staff is checking potentials for online meeting.	0.0%
Loudoun County		
Belmont Ridge Road Widening (Truro Parish Dr to Croson Ln) (FY2015-16)	Construction is delayed, anticipated to start in Sep./Oct. 2021.	10.5%
Prince William County		
Route 1 Widening from Featherstone Rd to Mary's Way (FY 2014/FY 2015-16/FY 2017)	Construction completion date is delayed from April 2021 to summer 2022.	FY 2014: 100% FY2015-16: 76.9% FY2017: 0%
Construct Interchange at Prince William Parkway and University Blvd (FY 2018-23)	County Board approved the design plan in February 2020 meeting.	2.5%
City of Alexandria		
Alexandria Bus Network ITS (FY 2018-23)	NVTA SPA appendices A/B are being updated to reflect new project completion dates. BusETA application will officially launch in April 2020.	0.0%
City of Fairfax		
Jermantown Road Corridor Improvements Project (FY 2018-23)	A contract has been awarded to start the PE phase.	0.0%
City of Falls Church		
Enhanced Regional Bike Routes (W&OD Trail) (FY2018-23)	Design Plan is completed (100%). Site Plan Public Hearing is cancelled but comments are accepted at jhollern@fallschurchva.gov until April 20th. Materials are available at https://www.fallschurchva.gov/2041/WOD-Dual-Trails .	8.1%
Town of Herndon		
Herndon Parkway Intersection Improvements at Van Buren St (FY 2014)	Design phase is completed.	5.2%

**Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.



NVTA Funding Program Project Status Summary Report

VRE		
Slaters Lane Rail Crossover (FY 2015-16)	Study/PE phase is completed.	30.0%
Crystal City Platform Extension Study (FY 2015-16)	Study/PE phase is completed. FY2018-23 program SPA is not executed yet.	98.6%
Manassas Park Station Parking Expansion (FY 2015-16/FY 2017)	Project is on-hold due to final design re-scoping based on City of Manassas Park request.	FY2015-16: 100% FY2017: 41.5%
WMATA		
Blue Line Traction Power Upgrades (FY 2017)	Switchgear installation on hold due to public health emergency.	0.0%