

NVTA Funding Program Project Status

Summary Report

As of April 1, 2023.		
NVTA's Regional Fund Program FY2014 - FY2027		Upcoming Public Information Meeting(s):
Total Revenue Allocated	\$3,121,078,666	NOTE: For latest information on project events, please refer to the "Events and Meetings" section on our home page - https://thenovaauthority.org/ For full status information, please check NVTA web page on regional fund projects - https://thenovaauthority.org/funded-projects/
Total Amount Appropriated	\$2,007,135,169	
Total Amount Reimbursed	\$717,752,149	
Total Number of Individual Projects	122	
Number of Standard Project Agreements (SPAs)	162	
Closed out, project completed	41	\$339,363,635
Closed out, project ongoing	18	\$89,712,752
Executed, funded phase underway	51	\$1,170,314,112
Executed, funded phase not started	10	\$354,240,000
Appropriated, no SPA yet	7	\$53,504,670
Approved, no appropriation yet	35	\$1,113,943,497
Substantive Status Updates (during February 2023 - March 2023)**		
Project Title (program year)	Updated Status	% Reimbursed
Arlington County		
Crystal City Streets (FY2017)	15th St: 100% plans were submitted the week of March 5th.	FY2017: 31%
Intelligent Transportation System Improvements (FY2018-2023)	Three projects, two from Phase I & one from Phase II, were combined as one project, and is currently being solicited for bids.	FY2018-23: 16.8%
Fairfax County		
Frontier Drive Extension & Interchange Improvements (FY2015-2016/2018-2023)	The Intersection Modification Report (IMR) was approved, with Fairfax County Board of Supervisors' approval of the Limited Access Changes in February 2023.	FY 2015-16: 100% FY2018-23: 0%
Loudoun County		
Route 15 Bypass Widening: Battlefield Parkway to Montesor Road (FY2018-23)	The Limestone Branch floodplain study was approved by Building and Development (Loudoun County). Resubmitted phase I 100% plans to B&D, Leesburg, and VDOT.	0.0%
Northstar Boulevard- Shreveport Drive to Tall Cedars Parkway (FY2018-23)	PH 1 - North & South bound bridge deck, median and guard rails compete. PH 2 - Groundbreaking occurred February 24 2023.	FY2018-23: 6.54%
Prince William County		
Route 1 Widening: Featherstone Road to Mary's Way (FY2014/FY2015-16/FY2017)	All major construction activities on phases I and II are complete.	FY2014: 100% FY2015-16: 86.8% FY2017: 96.2%
Route 28 Widening: Route 234 Bypass to Linton Hall Road (FY2014/FY2015-16 FY2017/FY2018-23)	Project received final acceptance from VDOT. This project is now complete.	FY2014: 100% FY2015-16: 100.0% FY2017: 28.7% FY2018-23:100.0%
North Woodbridge Mobility Improvements (FY2020-25)	100% plan submitted to VDOT for review and comment. Process to purchase stream and wetland credits has begun.	FY2020-25: 6%
No Updates in Current Cycle		
Project Title (program year)	Last Update Received	% Reimbursed
Arlington County		
Glebe Road Corridor ITS Improvements (FY2015-16)	December 2022.	FY2015-2016: 31.2%
City of Fairfax		
Jermantown Road Corridor Improvements Project (FY2018-23)	July 2022.	FY2018-23: 2.5%
Roadway Network Northfax West (FY2018-23/FY2020-25)	July 2022.	FY2018-23: 51.1% FY2020-25: 0%

**Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.