

NVTA Funding Program Project Status Summary Report

As of September 30, 2022.		
NVTA's Regional Fund Program FY2014 - FY2027		Upcoming Public Information Meeting(s):
Total Revenue Allocated	\$3,120,908,894	1. Arlington County: Virtual Public Information Meeting for CC2DCA Intermodal Connector project, October 25 at 7 p.m.
Total Amount Appropriated	\$1,873,560,727	2. City of Manassas: Virtual Public Information Meeting for Liberia Avenue 3rd Lane Eastbound project, October 13 at 7 p.m.
Total Amount Reimbursed	\$670,527,477	
Total Number of Individual Projects	122	NOTE: For latest information on project events, please refer to the "Events and Meetings" section on our home page - https://thenovaauthority.org/
SPAs	162	For full status information, please check NVTA web page on regional fund projects - https://thenovaauthority.org/funded-projects/
Currently Active	63	
Completed	55	
Not Yet Executed	44	
Substantive Status Updates (during August-September 2022)**		
Project Title (program year)	Updated Status	% Reimbursed
Arlington County		
Crystal City Streets (FY2017)	Segment 1 of Transitway under construction.	28.0%
Boundary Channel Drive Interchange (FY2014)	A ground-breaking ceremony was held on September 8, 2022; construction activities are underway.	50.7%
Crystal City Metrorail Station East Entrance and Intermodal Connections (FY2018-23)	Virtual community meeting was held on September 6, 2022. 30% Design Plans expected to complete by December 2022.	63.5%
ART Operations and Maintenance Facilities (FY2018-23)	Construction Notice-To-Proceed issued to contractor on June 14, and a ground-breaking event was held on June 15. All construction related permits issued, contractor is planning various site activities.	7.1%
Fairfax County		
Route 28 Widening: Prince William County Line to Route 29 (FY2015-16/FY2017/FY2018-23)	Land rights have been acquired on eight parcels. In November 2021, Shirley Construction submitted revised plans to include four noise barriers. Project completion date has been delayed by these.	FY2015-16: 86.5% FY2018-23: 3.6%
Richmond Highway Bus Rapid Transit - Phases I & II (FY2018-23)	A public information meeting was held on May 3, to provide design updates. Community Charm Conversations for Stations is complete. 60% Design Plans ongoing.	5.6%
Loudoun County		
Route 15 Bypass Widening: Battlefield Parkway to Montresor Road (FY2018-23)	Phase 1: 100% design plans, and floodplain study alteration submitted to the Loudoun County B&D & VDOT in August.	0.0%
Northstar Boulevard - Shreveport Drive to Tall Cedars Parkway (FY2018-23)	Phase 1 - Abutment Stem wall complete & bridge girders are installed.	6.5%
Prince William County		
Route 28 Corridor Roadway Improvements - East of 234 (Manassas Bypass) (FY2015-16/FY2018-23)	Survey and base plan preparation are being completed. A virtual Public Information Meeting was held on September 13. Soils and geotechnical investigations are scheduled for November 2022.	FY2015-16: 89.2% FY2018-23: 0.0%
Construct Interchange at Prince William Parkway and University Blvd (FY2018-23)	Construction contract award approved by the Board on May 10, 2022. Construction Notice to Proceed was issued on July 11. A ground-breaking ceremony was held on September 27.	11.2%
North Woodbridge Mobility Improvements (FY2020-25)	50% Design Plans submitted in May. Public hearing was held on June 7, 2022 and comments are being addressed. County is coordinating with Service Authority for design accommodation of existing facilities.	0.0%
Construct Interchange at Route 234 and Brentsville Road (FY2018-23)	Construction is underway. Pedestrian bridge design is anticipated for completion August 2023.	26.2%
City of Alexandria		
Alexandria Duke St Transitway (FY2018-23)	Advisory group meetings were held on August 17/September 15, to review corridor concepts.	0.1%
West End Transitway (FY2015/FY2018-23)	Design contract has been executed. A kickoff meeting is being planned.	37.6%
Town of Herndon		
East Elden Street Improvements & Widening (FY2015-16)	VDOT rejected all bids (August 24), and is reviewing the cost estimate.	24.7%
Town of Leesburg		
Construct Interchange at Route 15 Bypass and Battlefield Parkway (FY2018-23)	A Public Meeting was held on September 21, to provide project information, answer questions, and get written feedback from public. Presentation to Town Council planned for November to endorse preferred alternative.	24.7%

**Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.

NVTA Funding Program Project Status

Summary Report

No Updates in Current Cycle		
Project Title (program year)	Last Update Received	% Reimbursed
Arlington County		
Columbia Pike Multimodal Street Improvements - East (FY2015-16)	June 2022.	10.0%
Intelligent Transportation System Improvements (FY2018-23)	July 2022.	14.7%
VRE		
Franconia-Springfield Platform Improvements (FY2015-16)	July 2022.	8.8%
WMATA		
Blue Line Traction Power Upgrades (FY2017)	July 2022.	70.1%

**Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.