

As of July 30, 2024.

NVTA's Regional Fund Program FY2014 - FY2029		
Total Revenue Allocated		\$3,817,413,918
Total Amount Appropriated		\$2,122,649,169
Total Amount Reimbursed		\$907,765,660
Total Number of Individual Projects		140
Number of Standard Project Agreements (SPAs)	186	Revenue Allocated
Closed out, project completed	46	\$369,792,635
Closed out, project ongoing	20	\$117,577,752
Executed, funded phase underway	55	\$1,455,250,112
Executed, funded phase not started	5	\$52,374,000
Appropriated, no SPA yet	7	\$127,654,670
Approved, no appropriation yet	53	\$1,715,864,749

Upcoming Public Information Meeting(s):

NOTE: For latest information on project events, please refer to the "Events and Meetings" section on our home page - <https://thenovaauthority.org/>
 For full status information, please check NVTA web page on regional fund projects - <https://thenovaauthority.org/funded-projects/>

The increase in number of projects/SPAs/allocated amounts is due to the July 11 NVTA approval of FY2024-2029 SYP

Substantive Status Updates (during June 2024 - July 2024)**

Project Title (program year)	Updated Status	% Reimbursed
Arlington County		
ART Operations and Maintenance Facilities (FY2018-2023)	All 3 floors of the Maintenance bldg. complete. Garage interior work & exterior paneling complete. 10" concrete paving at bus parking complete. Northside of culvert complete. Commissioning underway.	88.0%
Crystal City Metrorail Station East Entrance and Intermodal Connections	Design work on packages (1+2+3+4) continues; now at 90%. County held a groundbreaking ceremony on July 12th. Early construction activities underway. Site grading and excavation will start Fall 2024.	100.0%
Fairfax County		
Route 1 Widening - Mount Vernon Memorial Highway to Napper Road (FY2015-16/ FY2018-23/ <i>FY2020-25/FY2022-27</i>)	Notice to Proceed issued for parcel acquisitions between Jeff Todd Road and Frye Blvd on May 24, 2024.	FY2015-16: 100.0% FY2018-23: 13.9% <i>FY2020-25: No SPA Executed</i> <i>FY2022-27: No SPA Executed</i>
Route 28 Widening: Prince William County Line to Route 29 (FY2015-16/FY2017/FY2018-23)	Fairfax County is processing a change order to revise the final completion date to July 9, 2024 (delayed). Construction is 95% complete.	FY2015-16: 100.0% FY2017: 96% FY2018-23: 57.5%
Prince William County		
Construct Interchange at Route 234 and Brentsville Road	Road, share use path and pedestrian bridge are open to the public. Final VDOT inspection completed. Ribbon cutting scheduled for July 25,2024.	86.70%
Loudoun County		
Prentice Drive Extension: Lockridge Road (Route 789) to Shellhorn Road (Route 643) (FY2018-23)	The roadway design plans are currently at 100% (resubmit in summer 2024). Land acquisition activities are being initiated.	5.5%

Ongoing Projects Only - No Updates for This Current Cycle

Project Title (program year)	Last Update Received	% Reimbursed
Arlington County		
<i>Rosslyn Multimodal Network Improvements (FY2020-25)</i>	October of 2023	0.0%
<i>Glebe Road Corridor ITS Improvements (FY 2015)</i>	May of 2024	31.0%
<i>Intelligent Transportation System Improvements (FY2018)</i>	June of 2024	21.2%
<i>CC2DCA Intermodal Connector: From Crystal City to Ronald Reagan Washington National Airport (FY2020)</i>	June of 2024	FY2020: 0.0% FY2024: 0.0%

Project Title (program year)	Updated Status	% Reimbursed
Prince William County		
Old Bridge Road Widening: Colby Drive to Minnieville Road (FY2022-27)	No updates since funding approval in July 2022.	0.0%
City of Fairfax		
Jermantown Road/Route 29 Intersection Improvements (FY2020-25)	No updates in calendar years 2023/2024.	0.0%
Jermantown Road Corridor Improvements Project (FY2018-23)	Febuary of 2024	2.7%
Route 7 Widening - Colvin Forest Drive to Jarrett Valley Drive(FY2017)	May of 2024	FY2017: 100%
City of Manassas		
Liberia Avenue 3rd Lane Eastbound: Route 28 to Euclid Avenue (FY2022-27)	No updates in calendar years 2023/2024.	0.0%
Fairfax County		
Rolling Road Widening - Old Keene Mill Road to Franconia Springfield Parkway (FY2015)	April of 2024	FY2015: 75% FY2018: 0.0%
Frontier Drive Extension & Interchange Improvements (FY2015)	April of 2024	FY2014: 100.0% FY2015-16: 100.0% FY2018-23: 0.0% FY2024:0.0%
Blenheim Boulevard (formerly, Old Lee Highway) Multimodal Improvements Phase 1 (FY2018)	May of 2024	FY2018,2020,2024: 0.0%
City of Falls Church		
West Falls Church & Joint Campus Revitalization District Multimodal Transportation Project (FY2018)	May of 2024	FY2018: 82%
Downtown Falls Church Multimodal Improvements (FY2020)	May of 2024	FY2020: 0.0%
West Falls Church Access to Transit and Multimodal Connectivity (FY2020)	May of 2024	FY2020: 1.4%
North Washington Street Multimodal Improvements Project: Great Falls Street to Gresham Place (FY2022)	May of 2024	FY2022: 0.0%
Liberia Avenue 3rd Lane Eastbound: Route 28 to Euclid Avenue (FY2022)	May of 2024	FY2022: 0.0%
Town of Herndon		
Herndon Parkway Improvements at Worldgate Drive Extension (FY2022-27)	No updates in calendar years 2023/2024.	0.0%
Town of Leesburg		
Interchange Improvements at Route 15 Leesburg Bypass and Edwards Ferry Road (FY2014/FY2015-16/FY2018-23)	March of 2024	FY2014: 100.0% FY2015-16: 100.0% FY2018-23: 54.2%
NOVA Parks		
Arlington W&OD Trail Enhancements (FY2020-25)	No updates in calendar years 2023/2024.	0.0%
VPRA		
Franconia-Springfield Passenger Rail Bypass (FY2020-25)	January of 2024	0.0%
WMATA		
Blue Line Traction Power Upgrades (FY2017)	Febuary of 2024	87.8%