

NVTA Funding Program Project Status

Summary Report

As of November 30, 2022.		
NVTA's Regional Fund Program FY2014 - FY2027		Upcoming Public Information Meeting(s):
Total Revenue Allocated	\$3,120,908,894	1. Prince William County: .Virtual project information meeting for Route 28 Bypass project, on December 13, at 12 pm. NOTE: For latest information on project events, please refer to the "Events and Meetings" section on our home page - https://thenovaauthority.org/ For full status information, please check NVTA web page on regional fund projects - https://thenovaauthority.org/funded-projects/
Total Amount Appropriated	\$1,873,560,727	
Total Amount Reimbursed	\$674,861,224	
Total Number of Individual Projects	122	
SPAs	162	
Currently Active	63	
Completed	55	
Not Yet Executed	44	
Substantive Status Updates (during October - November 2022)**		
Project Title (program year)	Updated Status	% Reimbursed
Arlington County		
Columbia Pike Multimodal Street Improvements - East (FY2015-16)	Arlington County Board approved the VDOT license agreement and Sheraton easement acquisitions at the September Board meeting. Notice to proceed anticipated in March 2023.	10.0%
Crystal City Metrorail Station East Entrance and Intermodal Connections (FY2018-23)	Design team working on resolving 30% design comments received. Final 30% Design package scheduled to be resubmitted in December and work on the current phase to be completed by December 31, 2022.	63.5%
ART Operations and Maintenance Facilities (FY2018-23)	Construction underway. Design team responding to RFIs. Site lighting and utilities disconnected and capped. Pile installation along the channel wall has started.	7.5%
Loudoun County		
Northstar Boulevard - Shreveport Drive to Tall Cedars Parkway (FY0218-23)	Phase 1 - North-bound bridge construction ongoing. Phase 2 - the environmental reevaluation was approved by VDOT on September 14, 2022; project schedule are being updated.	6.5%
Dulles West Boulevard Widening: Loudoun County Parkway to Northstar Boulevard (FY2018-23)	Loudoun Water approved the relocation and betterment plan on September 14, 2022. The design team is working with Loudoun Water to develop an agreement for the proposed betterment.	6.4%
Prince William County		
North Woodbridge Mobility Improvements (FY2020-25)	Stormwater Management expansion plan have been approved. VDOT comments on 70% Design Plan are being addressed.	0.0%
Construct Interchange at Route 234 and Brentsville Road (FY2018-23)	Construction plans for the bicycle-pedestrian portion of the project have been completed and approved. Construction of retaining walls and earthwork activities for new ramps and access road have begun.	26.2%
Town of Herndon		
Herndon Metrorail Intermodal Access improvements (FY2014)	A ribbon-cutting ceremony was held on November 3, at 11 am.	100.0%
Town of Leesburg		
Construct Interchange at Route 15 Bypass and Battlefield Parkway (FY2018-23)	Town Council endorsed the Double Roundabout w/ At-grade Pedestrian Crossings on November 15, 2022, as their preferred alternative. Refinement of alternative and IAR draft underway.	43.1%
No Updates in Current Cycle		
Project Title (program year)	Last Update Received	% Reimbursed
Arlington County		
Glebe Road Corridor ITS Improvements (FY2015-16)	September 2022.	31.2%
VRE		
Manassas Park Station Parking expansion (FY2015-16/FY2017)	October 2022.	FY2015-16: 100.0% FY2017: 41.5%

**Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.