



**NVTA Funding Program Project Status**  
Summary Report

As of December 1, 2020.		
<b>NVTA's Regional Fund Program FY2014 - FY2025</b>		<b>Upcoming Public Information Meeting(s):</b>
Total Revenue Allocated	<b>\$2,491,195,952</b>	<b>NOTE:</b> For latest information on project events, please refer to the "Events and Meetings" section on our home page - <a href="https://thenovaauthority.org/">https://thenovaauthority.org/</a> For full status information, please check NVTA web page on regional fund projects - <a href="https://thenovaauthority.org/funded-projects/">https://thenovaauthority.org/funded-projects/</a>
Total Amount Reimbursed	<b>\$513,482,158</b>	
Total Number of Individual Projects	106	
SPAs	142	
Currently Active	67	
Completed	44	
Not Yet Executed	31	
<b>Substantive Status Updates (during September - November 2020)**</b>		
<b>Project Title (program year)</b>	<b>Updated Status</b>	<b>% Reimbursed</b>
<b>Arlington County</b>		
Crystal City Streets (FY2017)	12th St. plans - traffic study is completed, 90% Design Plans were submitted on November 17, 2020.	17.1%
<b>Fairfax County</b>		
Route 28 Widening: Prince William County Line to Route 29 (FY2015-16, FY2017, FY2018-23)	Contractor submitted 60% Design Plans on October 12, 2020. Both plan sets are under review by VDOT and Fairfax County.	FY2015-16: 81% FY2017: 0.0% FY2018-23: 0.0%
Route 1 Widening - Mount Vernon Memorial Highway to Napper Road (FY2015-16, FY2018-23)	In October 2020, FHWA issued a Finding of No Significant Impact (FONSI) in the NEPA environmental review process for this project. ROW phase will start for total parcel acquisition.	FY2015-16: 100.0%
<b>Loudoun County</b>		
Northstar Boulevard - Shreveport Drive to Tall Cedars Parkway (FY2018-23)	Phase I: Final contract award was approved by County Board on November 17, 2020. Phase II: Dominion has completed their relocation. Verizon underground relocation has begun.	6.5%
<b>Prince William County</b>		
Route 1 Widening From Featherstone Road to Mary's Way (FY2014, FY2015-16, FY2017)	Notice to proceed for construction issued October 2020. Roadway construction phase has started.	FY2014: 100.0% FY2015-16: 79.0% FY2017: 36.2%
Construct Route 28 Corridor Roadway Improvements (Manassas Bypass) (FY2015-16, FY2018-23)	RFP publication is delayed, now anticipated to be released by end of 2020. A public information meeting was requested by Fairfax County and is tentatively scheduled for December 7, 2020.	FY2015-16: 71.7% FY2018-23: 0%
<b>City of Alexandria</b>		
Alexandria ITS Projects (FY2018-23)	All NVTA-funded tasks are completed.	48.9%
<b>City of Manassas</b>		
Route 28 Widening: Godwin Drive to the Southern City Limits (FY2015-16)	Due to issues in bidding process, project will be rebid.	19.1%
<b>VRE</b>		
Slaters Lane Rail Crossover (FY2015-16)	NVTA SPA is closed-out.	100.0%
<b>PRTC</b>		
Western Bus Maintenance & Storage Facility (FY2015-16)	All construction punch-list items are completed, and the NVTA SPA is closed out.	100.0%

\*\*Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.