

**NVTA Funding Program Project Status**  
Summary Report

<b>As of May 1, 2023.</b>		
<b>NVTA's Regional Fund Program FY2014 - FY2027</b>		<b>Upcoming Public Information Meeting(s):</b>  <b>NOTE:</b> For latest information on project events, please refer to the "Events and Meetings" section on our home page - <a href="https://thenovaauthority.org/">https://thenovaauthority.org/</a> For full status information, please check NVTA web page on regional fund projects - <a href="https://thenovaauthority.org/funded-projects/">https://thenovaauthority.org/funded-projects/</a>
Total Revenue Allocated	\$3,121,078,666	
Total Amount Appropriated	\$2,007,135,169	
Total Amount Reimbursed	\$734,638,172	
Total Number of Individual Projects	122	
<b>Number of Standard Project Agreements (SPAs)</b>	<b>162</b>	
Closed out, project completed	41	
Closed out, project ongoing	19	
Executed, funded phase underway	50	
Executed, funded phase not started	10	
Appropriated, no SPA yet	7	
Approved, no appropriation yet	35	
<b>Revenue Allocated</b>		
	\$339,363,635	
	\$94,712,752	
	\$1,165,314,112	
	\$354,240,000	
	\$53,504,670	
	\$1,113,943,497	
<b>Substantive Status Updates (during March 2023 - April 2023)**</b>		
<b>Project Title (program year)</b>	<b>Updated Status</b>	<b>% Reimbursed</b>
<b>Arlington County</b>		
Boundary Channel Drive Interchange (FY 2014)	All NVTA funds for this project have been reimbursed, and NVTA SPA was closed out on February 27, 2023. Construction is continuing, including beginning work on the western roundabout.	FY 2014: 100%
Crystal City Streets (FY 2017)	15th St: 100% plans were submitted the week of March 5th.	FY 2017: 38.7%
Intelligent Transportation System Improvements (FY 2018-2023)	Three projects, two from Phase I & one from Phase II, were combined as one project, and is currently being solicited for bids.	FY 2018-23: 17.13%
<b>Fairfax County</b>		
Frontier Drive Extension & Interchange Improvements (FY 2015-2016/2018-2023)	Fairfax County Board of Supervisors endorsed Design Plans on 4/11/23.	FY 2015-16: 100% FY 2018-23: 0%
<b>Prince William County</b>		
Route 1 Widening: Featherstone Road to Mary's Way (FY2014/FY2015-16/FY2017)	All major construction activities on phases I and II are complete.	FY 2014: 100% FY 2015-16: 86.8% FY 2017: 97.1%
Route 28 Corridor Roadway Improvements - East of 234 (Manassas Bypass) (FY2015-16/FY2018-23)	Public Information Meetings were held in Fairfax County on April 19th and Prince William County on April 20th.	FY 2015-16: 100% FY 2018-2023: 72.54% FY 2018-2023: 0%
North Woodbridge Mobility Improvements (FY2020-25)	Right-of-Way acquisition has begun.	FY 2020-25: 11.74%
<b>City of Alexandria</b>		
Potomac Yard Metrorail Station (FY2014/2015-16/17)	Active construction is continuing with a focus on systems testing and finishing work throughout the station. WMATA announced an opening date of May 19th, and restoration work will continue past this date.	FY 2014: 100% FY 2015-2016: 100% FY 2017: 100%
<b>City of Fairfax</b>		
Jermantown Road Corridor Improvements Project (FY 2018-23)	The Jermantown Road Corridor Improvements project will be brought to the City Council's work session on May 9, followed by a community input meeting on May 31.	FY 2018-23: 2.53%

\*\*Substantive changes: SPA appendices A/B, Project administration, Start/completion of phases, Groundbreaking/ribbon-cutting ceremonies, Public information meetings, Major engineering progress.

<b>Town of Leesburg</b>		
Construct Interchange at Route 15 Bypass and Battlefield Parkway (FY 2018 - 2023)	A final Public Information Meeting was held on April 27, 2023.	FY 2018-23: 43.19%
<b>VRE</b>		
VRE Crystal City Station Improvements (FY 2015/FY 2018 - 2023)	Track geometry for the CSXT 4th track was received, and is being reviewed to determine any necessary modifications to the existing VRE Station design; after which Station design will progress to 60%.	FY 2015: 100% FY 2018-23: 0%
<b>No Updates in Current Cycle</b>		
<b>Project Title (program year)</b>	<b>Last Update Received</b>	<b>% Reimbursed</b>
<b>Arlington County</b>		
<b>Glebe Road Corridor ITS Improvements (FY 2015-16)</b>	December 2022.	FY 2015-2016: 31.2%
<b>City of Alexandria</b>		
<b>DASH Transit Service Enhancements and Expansion (FY 2018-23)</b>	July-August 2022.	FY 2018-23: 78.41%
<b>City of Falls Church</b>		
<b>West Falls Church &amp; Joint Campus Revitalization District Multimodal Transportation Project (FY 2018-23)</b>	March 2023.	FY 2018-2023: 52.59%
<b>Downtown Falls Church Multimodal Improvements (FY 2018-23)</b>	March 2023.	FY 2018-2023: 0%
<b>West Falls Church Access to Transit and Multimodal Connectivity (FY 2020 - 2025)</b>	March 2023.	FY 2020-2025: 0%
<b>Town of Herndon</b>		
<b>Herndon Parkway Intersection Improvements at Van Buren St (FY 2014)</b>	January 2023.	FY 2014: 89.3%