

As of September 4, 2024.

<b>NVTA's Regional Fund Program FY2014 - FY2029</b>		
Total Revenue Allocated		<b>\$3,817,413,918</b>
Total Amount Appropriated		<b>\$2,329,349,169</b>
Total Amount Reimbursed		<b>\$915,521,596</b>
Total Number of Individual Projects		<b>140</b>
<b>Number of Standard Project Agreements (SPAs)</b>	<b>186</b>	<b>Revenue Allocated</b>
Closed out, project completed	46	\$369,792,635
Closed out, project ongoing	20	\$117,577,752
Executed, funded phase underway	55	\$1,455,250,112
Executed, funded phase not started	5	\$52,374,000
Appropriated, no SPA yet	11	\$334,354,670
Approved, no appropriation yet	49	\$1,488,064,749

**NOTE:** For full status information, please check NVTA web page on regional fund projects - <https://thenovaauthority.org/funded-projects/>

*The increase in number of projects/SPAs/allocated amounts is due to the July 11 NVTA approval of FY2024-2029 SYP*

**Substantive Status Updates (during July 2024 - August 2024)\*\***

Project Title (program year)	Updated Status	% Reimbursed
<b>Arlington County</b>		
Crystal City Metrorail Station East Entrance and Intermodal Connections (FY2018-23)	Early construction activities underway. 18th St. storm sewer relocation complete and site grading ongoing.	100.0%
Glebe Road Corridor ITS Improvements (FY 2015)	Construction is ongoing at the intersection of N. Glebe Road & Chain Bridge Road by project's General Contractor M.C. Dean, Inc. Completion date will be 02/01/2025 (delayed - earlier estimate was June 2024).	31.2%
<b>Fairfax County</b>		
Fairfax County Parkway Widening from Ox Road to Lee Hwy (FY 2015/FY2017/FY2018/FY2020-25/FY2022-27)	Design has commenced for the southern phase of the project limits which is being implemented via design/build contract.	FY 2015: 100% FY 2017: 43.9% FY 2018: 0.0% FY 2020: 0.0% FY 2022: 0.0%
<b>Prince William County</b>		
Construct Interchange at Route 234 and Brentsville Road (FY 2018-23)	Ribbon cutting held July 25th. Final VDOT inspection complete and acceptance anticipated for August 2024.	86.7%
Route 28 Corridor Roadway Improvements - East of 234 (Manassas Bypass) (FY 2015/FY2018)	Meeting planned for September with elected officials and staff of Fairfax County to discuss support for project.	FY 2015: 99.9% FY 2018 (2): 100% FY 2018: 1.6%
<b>City of Fairfax</b>		
Old Lee Highway Multimodal Improvements Phase 1 (FY 2018-23/FY2020-25/FY2022-27)	Right of Way phase has started.	FY 2018-2023: 0.0% FY 2020-2025: 0.0% FY 2022-2027: 0.0%

**Ongoing Projects Only - No Updates for This Current Cycle**

Project Title (program year)	Last Update Received	% Reimbursed
<b>Arlington County</b>		
<b>Rosslyn Multimodal Network Improvements (FY2020-25)</b>	No updates since SPA execution in October 2023	0.0%
<b>Crystal City Streets (FY 2017)</b>	July of 2024	60.7%
<b>CC2DCA Intermodal Connector: From Crystal City to Ronald Reagan Washington National Airport (FY2020)</b>	June of 2024	FY2020-2025: 0.0% FY2024-2029: 0.0%

Project Title (program year)	Updated Status	% Reimbursed
<b>Fairfax County</b>		
8 New Battery Electric Buses - Fairfax Connector Buses for Tysons to Franconia Service (FY 2022)	July of 2024	FY 2022-2027: 0.0%
<b>Prince William County</b>		
Old Bridge Road Widening: Colby Drive to Minnieville Road (FY2022-27)	No updates since funding approval in July 2022.	0.0%
<b>City of Fairfax</b>		
Jermantown Road/Route 29 Intersection Improvements (FY2020-25)	No updates in calendar years 2023/2024.	0.0%
Jermantown Road Corridor Improvements Project (FY2018-23)	February of 2024	2.7%
Route 7 Widening - Colvin Forest Drive to Jarrett Valley Drive(FY2017)	May of 2024	FY2017: 100%
<b>City of Manassas</b>		
Liberia Avenue 3rd Lane Eastbound: Route 28 to Euclid Avenue (FY2022-27)	No updates in calendar years 2023/2024.	0.0%
<b>City of Falls Church</b>		
West Falls Church & Joint Campus Revitalization District Multimodal Transportation Project (FY2018)	May of 2024	FY2018: 82%
Downtown Falls Church Multimodal Improvements (FY2020)	May of 2024	FY2020-2025: 0.0%
West Falls Church Access to Transit and Multimodal Connectivity (FY2020)	May of 2024	FY2020-2025: 1.4%
North Washington Street Multimodal Improvements Project: Great Falls Street to Gresham Place (FY2022)	May of 2024	FY2022-2027: 0.0%
<b>Town of Herndon</b>		
Herndon Parkway Improvements at Worldgate Drive Extension (FY2022-27)	No updates in calendar years 2023/2024.	0.0%
<b>Town of Leesburg</b>		
Interchange Improvements at Route 15 Leesburg Bypass and Edwards Ferry Road (FY2014/FY2015-16/FY2018-23)	March of 2024	FY2014: 100.0% FY2015-16: 100.0% FY2018-23: 54.2%
<b>NOVA Parks</b>		
Arlington W&OD Trail Enhancements (FY2020-25)	No updates in calendar years 2023/2024.	0.0%
<b>VPRA</b>		
Franconia-Springfield Passenger Rail Bypass (FY2020-25)	January of 2024	0.0%
<b>WMATA</b>		
Blue Line Traction Power Upgrades (FY2017)	February of 2024	87.8%